

Linac2 and Linac3


D. Küchler for the linac team

Planning

- first preparative meeting for the start-up of Linac2 in June 2013
 - this early kick-off useful as there were many open questions to solve
 - this early kick-off was problematic as some people were not interested that early in time or already forget the schedule when actual work had to start
- linac specialists and representatives of the different equipment groups invited (not all showed up)
- Linac3 only briefly mentioned, as it was only second priority (not a lead beam for physics)

Planning

- schedule fixed in December 2013
- some fine tuning was needed later on to adapt to external requests (e.g. access system commissioning)
- start-up of Linac2 and Linac3 staggered as many people had to work on both machines
- as the linacs are the first machines to start the availability of water, electricity, access and the controls define a hard edge



Coordination

- by the technical coordinator for the hardware phase in cooperation with the equipment groups and there local coordination
- by the machine coordinator for the commissioning and the start-up with beam
- sometimes it seemed that the global schedule defined by us was not integrated in the local schedule of the equipment groups

Commissioning

- during the commissioning short meetings every Monday morning to discuss the status
- meetings for the dry run preparation and debriefing
- the commissioning was done by the linac specialists with the help of some of the equipment specialists
- a check list was prepared but hardly used
- informations were exchanged verbally or by email
- (nearly) all the progress was tracked in the elogbook

Commissioning

- hardware commissioning period is only lightly coordinated for safety specific points – so for example TE-EPC are given the full period to test power convertors, but this is not planned in detail except for EIS devices
- RF commissioning impacted by its definition as an EIS-M (and newly included into the Access System)
 - dramatic reduction on the amount of testing time available
 - now much tighter co-ordination and higher flexibility from the RF personnel needed

Commissioning

- most beam diagnostic systems (hardware, controls software and applications) could only undergo limited testing before the beam was available – hence a lot of the beam commissioning time was spent on the diagnostics
- procedure for the change between operation modes out of date, short addendum written to have some base
- procedure has to be re-written based on the experiences gained after LS1
- the CCC enters the game when the beam is handed over to PSB respectively LEIR

Tests

- many vertical tests during the dry runs
- as the linacs are the first machines during the start-up a lot of basic control tests had to be done (working sets, knobs, applications ...) to find and remove general bugs
- dedicated test for the SIS watchdog and for the interlock chassis (written procedure available)

The bad bits

- equipment groups did not request test time for renovated equipment before the start (which was needed as seen later)
- responsibilities between operation, equipment specialists and controls was not always clear
- development of some software components started very late (RF FESA class), inability to control the machine remotely led to lost time
- BCT settings were designed overcomplicated, much time lost to get the set-up properly and to have a working ppm copy method (BCT's needed for the watchdog)

The bad bits

- the scheduling of the access system commissioning should have been done from the beginning with the input from OP (would have avoided some confusion)
- the conditions for handover from Shutdown to Operation were discussed too late (e.g. who would “sign off” that EIS were ready, that shielding was reinstalled correctly, ...?)

The good bits

- good support of CO within the ACCOR project
- dry runs where not always successful but very useful to make some progress (all specialists at one place at the same time)
- We made it nearly in time!

PSB Fixdisplay - W
PSB Fixdisplay - W 23 02-Jun-2014 16:07:26
Comments (02-Jun-2014 16:05:49)
Supervisor : Sanchez 164465
Operator : 76671

BEAM SETTING UP

BP	User	Pls	Inj.	Acc.	b.Ej.E10	Ej.E10	Dest.
16	SFTPRO	20	○○○○	?? ??	0.00	2.48	BDUMP
17	ISOGPS	18	●●●●	?? ??	0.06	0.00	BDUMP
18	---zero---	24	○○○○	?? ??	0.00	1.31	BDUMP
19	---zero---	24	○○○○	?? ??	0.00	2.15	BDUMP
1	SFTPRO	20	○○○○	?? ??	0.00	1.21	BDUMP
2	---zero---	24	○○○○	?? ??	0.00	2.24	BDUMP
3	MD6	17	○○○○	?? ??	0.00	0.19	BDUMP
4	ISOGPS	18	●●●●	?? ??	0.02	0.00	BDUMP
5	---zero---	24	○○○○	?? ??	0.00	2.90	BDUMP
6	SFTPRO	20	○○○○	?? ??	0.00	0.00	BDUMP
7	---zero---	24	○○○○	?? ??	0.00	2.34	BDUMP
9	ISOGPS	18	○○○○	○○○○	0.00	0.05	BDUMP
	---zero---						BDUMP

9/19 No Message

Conclusion

The essential element is ***communication*** between all the partners all the time to be able to define and follow a schedule that works including all the necessary steps from the availability of the central services until the delivery of the beam.