



Readiness ABT equipment for H- Injection

- **BI.DIS**
 - 2 fully equipped tanks now ready for testing;
 - PFN in prototype stage, series production to start in 2015;
- **BI.SMV**
 - Magnets to be installation ready by end 2016, but no spares;
- **Injection region Support structure**
 - Mechanical design study nearly completed, production to start end 2015;
- **BSW Magnets**
 - Magnets to be installation ready by end 2016, but no spares;
- **Vacuum chambers**
 - Vacuum flanges delivered, order for Inconel chambers has been placed;
- **Stripping foil**
 - Components for 2 assemblies have been ordered, all parts delivered except vacuum tanks, Q3 2015 green light for series production;
- **KSW**
 - All magnets yokes and coils produced;
 - Delivery of coated chambers and final assembly by end 2015;
- **Controls & KSW pulse generator**
 - Planned to be just in time for end 2016, but order of hardware (with long delivery delays) should really follow the real installation date (latest models, guarantee, support, etc.)

