

# PRY (North) tentative installation schedule



- **Work in Hall:**
  - **11-13<sup>th</sup> May** – re-instate bridge plates and floor studs (can be done with FC offline for H2 system completion)
  - **14<sup>th</sup>-15<sup>th</sup> May** – delivery of fifteen crates to RAL (North legs, end and side plates), to R55 carpark (adjacent to R5.2) – JST & AN to arrange sequence to be brought into Hall - FC expected to be online at this point also, SSD will be bolted down for good – presumably some type of SS & FC ‘sign-off’?
  - **15-16<sup>th</sup> May** – Install North legs and align and position pre-machined packing
  - **18<sup>th</sup> May** – Steve Plate arrives
  - **18-31<sup>st</sup> May** – fitting of North side plates, trial and actual fit of end plates, fitting of cross beams
    - Above dates are TBC, as Agility Logistics (our import agent) has not yet confirmed the exact delivery date to RAL – hope to know for sure by Monday
    - But subsequent times shown are conservative and are based on experience with the South side
    - As far as I know, all the parties at RAL – stores, rigging crew, security, ISIS have agreed the plan and are in the loop(s)

