




Upgrade, IST and Powering tests of the 600A Energy Extraction Systems

On behalf of all EE teams involved






OUTLINE

- 1. EES introduction.
- 2. Planning and resources.
- 3. What was done during LS1, achievements / problems.
- 4. HWC, achievements / problems.
- 5. What should be learned, improved, changed.




600A Energy Extraction Systems







- 202 systems installed in the LHC tunnel in corrector circuits with stored energy between 2.2 and 150 kJ.
- In 15 different locations:
 - 8 x UA parallel service tunnel and 6 x RR and 1 x UJ tunnel caverns.
- Systems developed in close collaboration between CERN and the Budker Institute of Nuclear Physics (BINP), Novosibirsk, Russia. Delivered to CERN in 2005.



600A Energy Extraction Systems








LS1 Actions




- Breakers Regular maintenance and Consolidation.
- Equalizing Resistors Installation & wiring of Thermostats.
- Voltage measurement channel improvement.
- Visual inspection of main axles Endoscope.
- Individual System Test (IST) and Short Circuit Test.
- Hard-Ware Commissioning (HWC).













LS1 problems



"Internal" problems

Breaker contacts: Increasing number of breakers towards the end of SCT period:

P6, P7, P1, P2: < 5%. "short" time between maintenance and SCT

P8 & P3: 30%. Reasons: One year after cleaning, high humidity (or water on the floor during long time) systems unpowered and breakers opened

P4 and P5: 10 % of breakers. Reason: almost one year after cleaning systems unpowered and breakers open).

Changing transformers (overheating of zener diodes with the old ones).

"External" problems:

- At many points AC power (UPS) was not present hard to check the systems after interventions.
- "water damage" in UA67 16 systems were replaced by spares which were just delivered 2 months before – reducing the number of new spares from 20 to 4.
- Dust on top of the racks and water under the racks is often event => influence on the systems reliability and breakers contacts.



LS1 problems found




Water damages in UA67





A. Erokhin, TE-MPE-EE

MPE Review – June 2, 2015




LS1 problems found



Water on the floor in UA83_87





Dust on top of the racks in UA67



MPE Review – June 2, 2015

A. Erokhin, TE-MPE-EE



Hardware Commissioning




- Circuits powering tests PLI3.b1 (200A) and PNO.b1 (nominal):
 EE role was to participate in PLI3.b1 and PNO.b1 tests to
 - EE role was to participate in PLI3.b1 and PNO.b1 tests to validate EE systems.
- Automatic measurements in the tunnel:
 With the help of ELQA team we checked our "most worried" parameters of the systems.
- Automatic analysis tool:
 helped to optimize the analysis efforts and delegate it to the CCC shifts





Hardware Commissioning







Automatic measurement system based on PXI








MPE Review - June 2, 2015



Hardware Commissioning



Automatic analysis tool





Lessons learnt for future



Positive/good to repeat

- Good planning and preparations well in advance.*
- Automatic measurement system is very useful (in and de-installation in the shadow).
- Automatic analysis tool is very useful (less need for expert presence in CCC).
- Teams involved showed lots of goodwill and worked hard.

*Preparations before LS1

- jobs and procedures were discussed and frozen more than 1.5year before start of LS1.
- resources and time needed were calculated 1 year in advance.
- All documents (manuals for the teams detailed to minor operation including guides/pictures) were prepared approx. one year before start of LS1.
- All components and parts were ordered and received in advanced.
- All tools sets (optimized for each type of job) were prepared before start of LS1.
- Few minor items were not in time (delivering of endoscope), but did not influence the schedule.



Lessons learnt for future



Less positive/ better not to be repeated

- External factors (listed before).
- Too often too many breakers to clean procedure should be optimized.
- Rotation of personnel was not very efficient (training "on the job" in case of external short term personnel => unforeseen increase of workload of the experts); external personnel must be experienced to execute the tasks they are hired for.
- Wi-Fi absent or bad reception in many points.
- WorldFip and PM not operational during IST and SCT.




Lessons learnt for future



To improve

- More people should be trained on constant base (mostly CERN staff or long-term external personnel).
- Automatic measurement system should be integrated into sequencer and PM generation and analyser.
- Automatic analysis tool reference curves should be closer to the reality: more detailed simulations, "field" measurements results implementation.
- Signature rights and analysis procedures (improved at the end of HWC).
- High resolution AMS cards are still in the pipe-line.
- Treat non-conformities on the same base as ELQA team does.
- Start late(r) with nominal infrastructure and conditions prior to HWC (maintenance of breakers) breakers should be cleaned as close to the HWC as possible. If SCT is needed there is only one way to do it after the cleaning campaign.
- **To have in mind:** we have 5 sets of Jaromir's measurements systems should be carefully stored and kept until next campaigns, to be tested several months prior the next use.





Thanks for your attention!



LS1 actions LIST



1	New Voltage divider board
2	New voltage measurement wires + Vtap
3	Thermostats on equalizing Resistors
4	New Thermostat connection PCB
5	Wiring Thermostat PCB to connector SK24
6	Replacement of A and Z imbus to hexag. Screws
7	Screwed connections "torque" check
8	Breaker maintenance general and Breaker plate gluing
9	Visual inspection main axle
10	Interlock PCB resistor change
11	Interface card firmware upgrade
12	Acquisition and Monitoring board (firmware) upgrade
13	New measurement PCB
14	Replacement of transformer (- overheated zener)
15	Dump Resistor modification - RQTL9