

CMS

**Status
Planning up to first beam
Risks**

Austin Ball, Deputy Technical Coordinator

Physics at LHC
Vienna, July 2004


Compact Muon Solenoid



The CMS Collaboration

.....is still growing

1976 Physicists and Engineers
36 Countries
153 Institutions
(+ 10 Associated Institutes with 76 scientists)



Approved in the last year

- Lappeenranta University of Technology (LUT), Finland
- Institute for Experimental Physics, Univ. of Hamburg
- Consortium of 4 Mexican Universities
- Brown University, Rhode Island, USA
- ELHEP – Inst. of Electronics of Warsaw Inst of Technology (Associate)



CMS: design & construction

TRIGGER & DATA ACQUISITION

Austria, CERN, Finland, France, Greece, Hungary, Italy, Korea, Poland, Portugal, Switzerland, UK, USA

TRACKER

Austria, Belgium, CERN, Finland, France, New Zealand, Germany, Italy, Japan*, Switzerland, UK, USA

CRYSTAL ECAL

Belarus, CERN, China, Croatia, Cyprus, France, Ireland, Italy, Japan*, Portugal, Russia, Serbia, Switzerland, UK, USA

PRESHOWER

Armenia, Belarus, CERN, Greece, India, Russia, Taipei, Uzbekistan

RETURN YOKE

Barrel: Czech Rep., Estonia, Germany, Greece, Russia
Endcap: Japan*, USA, Brazil

SUPERCONDUCTING MAGNET

All countries in CMS contribute to Magnet financing in particular:
Finland, France, Italy, Japan*, Korea, Switzerland, USA

FEET
Pakistan, China

FORWARD CALORIMETER

Hungary, Iran, Russia, Turkey, USA

HCAL

Barrel: Bulgaria, India, Spain*, USA
Endcap: Belarus, Bulgaria, Russia, Ukraine
HO: India

MUON CHAMBERS

Barrel: Austria, Bulgaria, CERN, China, Germany, Hungary, Italy, Spain,
Endcap: Belarus, Bulgaria, China, Korea, Pakistan, Russia, USA

* Only through industrial contracts

Total weight : 12500 T
Overall diameter : 15.0 m
Overall length : 21.5 m
Magnetic field : 4 Tesla




LHC point 5

Geologically difficult: overcome by exploiting modular design of CMS to partly pre-assemble and test on the surface, then lower as a few large modules

Surface assembly building SX was delivered on-time in early 2000
CMS assembly started in 2001.

Assembly & testing will continue in SX until early-06






Basic Mechanical Assembly Sequence

SURFACE : *proceeding independently of underground Civil Engineering*

- *construct magnet barrel yoke & cable
- * prepare solenoid vac tanks
- * construct endcap yoke & cable
- * assemble hadron calorimeters
- * assemble coil & insert in vac tank
- * insert HCAL inside coil
- * insert part of ECAL barrel in HCAL
- * install muon chambers (barrel+ec) in yoke
- TEST MAGNET (Aug-Nov 2005)**
- *separate elements and lower sequentially


UNDERGROUND:

- * install remainder of ECAL barrel & cable
- * install silicon strip tracker & cable
- * install beampipe
- * close experiment & commission for LHC pilot run in 2007.
- * install ECAL endcaps and pixel tracker in 07-08 winter shutdown.
- * close experiment and commission for first full year of physics.





Barrel Yoke ready for coil and μ detectors







Coil: module 2 (of 5) delivered to CERN



- on schedule to deliver last coil module by Oct 04
- power supply and cryo system will be ready


Magnet Test in surface building
Aug-Nov 2005





Muon System


¼ longitudinal slice






Barrel muon system: Drift Tubes + RPC's

12 sectors/wheel (5 wheels): all but horizontal sectors can be installed on surface



- DT 1,2,3 = 8 ϕ -layers + 4 θ -layers
- DT 4 = 8 ϕ -layers
- 250 chambers
- 192 000 channels



- DT
- wire pitch = 4.2 cm
 - max. drift time = 380 ns

- RPC
- double-gap type, sandwiching DT's in layers 1,2, single in layers 3,4



Muon Barrel: DT Chambers



Robotic gantries in Legnaro, Italy

126/210 (60%) DT chambers produced.
End production around mid 2005
(20 ch./year/site).

Installation started last week (delayed to
replace HV distribution boards which
developed faults after 3000hrs operation).



115 chambers at CERN for survey,
"fitting-out" and test.





Finish 10/12 of installation, all wheels, on surface.



Muon Barrel: RPCs


- All 6 sites are in operation
- Gap production is on schedule
- Chamber production delayed by 2.5 months (retrofits to solve material compatibility problems)






Endcap Muon System: CSCs

outer section of 4'th station staged



special design
"ME1/1" CSC's
inserted in endcap
calorimeter supports



- 6 layers of radial strips / station
- 6 layers of tangential wires / station
- 540 chambers
- 220 000 anode strips
- 320 000 cathode wire groups




1'st endcap μ layer (ME1/1) Installation

ME1/1 Trial Installation



2 CSCs with ME1/1 cables and services up to the patch panel were successfully installed on YE+1







Standard CSC chamber installation

468 chambers needed
construction ~ complete
79% tested
65% delivered to CERN
25% installed

Services (gas, cooling) installation underestimated, but now well advanced




Finish CSC installation on surface






Commissioning of installed CSCs

using test pulses and cosmic rays



First particles detected by installed "CMS" subsystem!!





End-Cap RPC Gap & Chamber Assembly

K
O
D
E
L



“Gap” assembly
South Korea



Assembly and test line for 1st station (on critical path) ready at CERN.
Preseries of 3 chambers assembled.

Mass assembly starting now, gaps arrived from Korea to be inserted in mechanical structures from Peking University, already at CERN.

2nd line starting in Pakistan later this year

Austin Ball, Physics at LHC, Vienna, July 2004




Install (with CSC) on surface




Hadronic Calorimeter: HCAL

1/4 longitudinal slice






Hadron Calorimeter-Absorbers Complete



HB

HB and HE absorbers are complete with scintillator layers

HO to be inserted into thermal screens this summer



HE

Install electronic readout boxes & start cabling & commissioning in Autumn 2004.
(including a full calibration using wire-driven sources).

Insert HB in yoke for magnet test and close endcaps, July-Aug 2005.



Forward HCAL (HF)




600,000 quartz fibres installed in 18 months!!



All 36 HF wedges assembled

First (HF+) forward calorimeter assembled inside forward cylindrical shielding on adjustment table




First detectors to be lowered underground: Nov 05



Magnet Test in SX5

CMS closed for magnet test in SX5 surface building: Aug 05



Check functionality of :
magnet, including cooling, power supply and control system.

Map the magnetic field.

Check closure tolerances, movement under field and muon alignment system (endcap + barrel + link to Tracker).

Check field tolerance of yoke mounted components.


Check installation & cabling of :
ECAL/HCAL/Tracker[dummy]
inside coil, including cabling test.

Test combined subdetectors in 20 degree slice(s) of CMS with magnet.
Try out operation procedures for CMS. (24/7 running).



Heavy lowering

Heavy lowering starts end 2005.



15 heavy lifts of about 1 week duration each.


Heaviest piece (central wheel + solenoid) 2000 tonnes.

2 lowest bids are within the budget foreseen (including insurance).

The cost of planned gantry idle time is reasonable: option to complete – z end on the surface, in parallel with critical path work on the +z end underground.



Civil Engineering for CMS





USC 55



Delivered to CERN after a big effort to recuperate delays. (3 shifts running underground with up to 200 workers)

Net delay ~6 weeks

-trying to accommodated delays in schedule.

Aiming to be ready for installation of off-detector electronics crates in July 2005.



UXC55



Still working on crown concreting.

Delivery estimate:
Autumn 2004: still
subject to uncertainty

“start of heavy lowering”
(ie ready for experiment)
~ end 2005.

ready for near-detector
electronics, power supplies
etc ~ April 06




Civ Eng: SX5 and pit-head cover

SX5 Jura endwall removal summer 04,
pillars in place to extend SX5 over PX56


Pit-head cover 1m moving trial
completed successfully

awaiting completion of
reinforcement in UXC joint
to PX56 before closing for
first time (imminent)





Electromagnetic Calorimeter




Installation EB : on surface after magnet test: (at least 1'st ½ barrel)
: underground: remainder of second ½ barrel (2006)
EE : underground, in 07-08 winter shutdown




ECAL crystals+transducers

BCTP
March 2001




40% delivered and accepted





Supermodule Assembly



First SM in test-beam
this autumn



ECAL: risks to schedule



- Unexpected demands from sole qualified crystal supplier earlier this year:
Substantial increase in unit price + reduction in production rate
(1000 barrel crystals/month: 1 crystal per boule).
Production stopped for 2.5 months during re-negotiations
- **Interim Agreement now in place**
(oversight includes Russian labs and government)
 - production restarted in April: 152 ovens now in operation
 - 1400 crystals produced & delivered in May and first half of June
 - production rate of 1200/month from Oct. 04 agreed (still 1 crystal per boule)
 - current contracts will end in June 2005
 - 20k barrel crystals still needed by June 2006
 - ⇒ Good progress in qualifying 2 alternative suppliers
 - ⇒ Tender for remainder of barrel and endcap to be launched in next few weeks.
- ⇒ Arrangements for funding remaining purchases being discussed with agencies:
- ⇒ Strong support from CERN and agencies for completing barrel for end 06 and endcap for end 07.
- ⇒ Provision for late installation of a few/36 barrel supermodules, as necessary.



ECAL: Front-End Electronics

Re-design in 0.25 μm electronics has been very successful!

25 channels ECAL Trigger Tower



Developed four new chips in 0.25 μm technology over the last 18 months


Engineering run for ASICs (4 chips) successful (enough for 3 SMs)

Launched full production of ASICs (ADC, MGPA, other will follow soon) .

Fully equipped SuperModule in beam-test by the end of autumn 04.



Tracker




Re-design in 2001
 Homogeneous Si technology
 Ready for Installation target: May 06

- 210 m² of silicon strip sensors
- 6,136 Thin detector modules (1 sensor)
- 9,096 Thick detector modules (2 sensors)
- 15,000 modules, 25M wire bonds
- 9,648,128 electronics channels




TIB Mechanics (Pisa): 4 Layers

All TIB support layers completed: L1, L2, L3 and L4 (F/B).
Surveyed TIB layers: L1B and L4F/B.
Layer 3 Proto: ready for module integration.



Layer 4&1 Backward





TOB Module Production (UCSB, FNAL)

UCSB Gantry Team at work



Demonstrated peak capacity of 15 modules/day

UCSB: Jan 26 to Feb 9 (10 days) 150 modules

FNAL: Feb 23 to Mar 8 (10 days) 150 modules

Using best thick sensors from STM.

Full plate survey on OGP




1 day production: 15 modules
curing under vacuum



TEC Petal Integration and Test

TEC modules assembly:
Lyon, Brussels and US
Petal Integration in Lyon





Karlsruhe: Petal Long-Term Test



Tracker: Electronics Status

- Components
 - production approaching completion
 - procuring spares
- Off-detector electronics
 - FED & FEC development complete
 - substantial software development
 - Power supplies
 - prototyping successful
 - tender action almost complete
- ESRs completed
- Emphasis now shifting to system implementation
 - many system and lab tests
 - Grounding and shielding



FED – Tender being prepared




Risks to schedule: Si strip Tracker

- Sensors from 1 of 2 suppliers out of spec or unpredictable long-term performance. Resources diverted to quality checks: Module mass production delayed.

Action: Alter division of order between suppliers

- Hybrids have suffered a succession of generic faults: latest is “weak” vias





Faulty laser drill tuning and ignored QC indications. Value added before detection
Module mass production slowed or delayed: No contingency left in delivery schedule.
Needs very high throughput of automated gantries to achieve delivery target.
risk of similar late-identified fault absorbing a lot of added value

Action: provision for pre-cabling Tracker to allow later delivery on critical path
(invert 2 task bars on the Gantt chart)



Pixel Tracker




720 modules
12032 chips
50M channels


current plan is to install after pilot run
to minimise beam accident risks



Pixel Module Assembly Line



Pixel system on-course for 3+2 layers ready for installation in 2007




prototype module



CMS Trigger and DAQ

Principle



Implementation


Fully scalable:
 8 x (12.5 kHz DAQ units)

Plan to install 4 units
 for LHC start-up

40 MHz

100kHz

100Hz





Trigger & DAQ



large effort in the last year to validate the DAQ architecture using prototype modules and emulators


1:8 scale DAQ system (preseries) installed at Point 5, implementing almost final functionality and nominal performance





“Ready to close” : April 07

“universal” EB/TK/Beampipe EE/ES installation platforms being designed for an efficient endgame



In this configuration, (barrel closed) we can continue to work (eg last EB- installation) and be ready to close at short notice



April 07 configuration

“**Initial Detector**” minus both electromagnetic endcaps (crystal ECAL+ pre-shower)
(unable to be installed by then due to: overall delays to critical path (Coil, Civ Eng.)
currently estimated crystal delivery profile)

The **initial detector** has several officially staged items, notably:

- ME4/2 muon station (4'th endcap layer, low eta part CSC + RPC)
- all high eta forward RPC's,
- 3'rd endcap pixel layer,
- 50% of the DAQ online farm.


preferred strategy (at present) is not to expose the pixel tracker to the risk of damage from first beams in 2007 ...but rather to install it after the pilot run in the 2007/2008 winter shutdown.

- to be reviewed in 2006 once the LHC start-up plan is better understood.



Commissioning

CMS has started holding “Run Meetings” to identify strategies for commissioning & potential pitfalls
synchronisation during trigger/DAQ system integration may be the trickiest issue





DC04 Data Challenge

T1 centres in DC04

- Pull data from T0 to T1 and store
- Make data available to PRS
- Demonstrate quasi-realtime “fake” analysis of DST’s

T0 at CERN in DC04

- 25 Hz input event rate
- Reconstruct quasi-realtime
- Events filtered into streams
- Record raw data and DST
- Distribute raw data and DST to T1’s

T2 centres in DC04

- Pre-challenge production at > 30 sites
- Modest tests of DST analysis

T1

FNAL
Chicago

T1

RAL
Oxford

T1

FZK
Karlsruhe

T0

CNAF
Bologna

T1

IN2P3
Lyon

T1

PIC
Barcelona

•DC04 demonstrated that the system *can* work...
...at least for for well controlled data flow / analysis,
and for a few expert users

•Next challenge: make it useable by non-experts
& demonstrate that the performance scales acceptably



Conclusion

- CMS sub-detector construction and experiment assembly is proceeding well
 - many problems have been overcome
 - on course towards closing for magnet test in SX5 in late summer 2005,
with hadron calorimetry, endcap muons and most of barrel muons installed and tested.
- The underground schedule target is to have CMS “ready to close” in April 2007 with the initial configuration complete apart from
 - the endcap electromagnetic calorimeters
 - the pixel tracker (by choice)

these detectors will be installed during the winter 2007-8
- Civil Engineering, ECAL crystal delivery and Tracker module assembly still present risks to this schedule...contingencies are being worked on.