



# CMS Construction Status and Commissioning Plans


M. Huhtinen

TeV4LHC Workshop, CERN,  
28 April, 2005

Mika Huhtinen  
CERN/PH-CMG




# CMS Overview







# Civil Engineering Status





# CMS Assembly Sequence



Blue=done

Red=to be done

## Surface

Construct barrel yoke & cable

Prepare solenoid vac tank

Construct endcap yoke & cable

Assemble hadron calorimeters

Install muon chambers in yoke

Assemble coil & insert in vac tank

Insert barrel HCAL inside coil

**TEST MAGNET**

Insert part of barrel ECAL in HCAL

Lower underground in big entities

## Underground

Prepare infrastructure in USC

Install shielding in UXC

Prepare infrastructure in UXC

Complete ECAL barrel & cable

Install Tracker and cable it

Install beam-pipe

Close experiment and commission

**FIRST PHYSICS**

Install ECAL endcap & pixel

2006



# Underground Service Cavern



USC55- Controls Ground Floor



Delivered to CERN after a big effort to recuperate delays. (3 shifts underground with up to 200 workers)

USC55- Controls First Floor



delay accommodated in schedule by setting up an electronics pre-commissioning centre on the surface







# Experimental cavern (UXC)



February 1st, 2005

LHC tunnel  
Platform for  
Forward shielding

HF "garage"

Trigger ducts

Cable ducts








# Radiation shielding





Forward shielding tested at Protvino - ready for delivery






# The CMS Magnet Coil



Magnetic length	12.5 m
Free bore diameter	6 m
Central magnetic induction	4 T
Nominal current	20 kA
Stored energy	2.7 GJ
Magnetic Radial Pressure	64 Atmospheres
Weight	220 t








# CMS Magnet Status



## Cold mass of CMS coil complete



Swiveling and  
Insertion tests  
With dummy coil





# Silicon Tracker




210 m<sup>2</sup> Si strip sensors  
15000 modules

9.65 Million channels (+66M in Pixel)

Cables and services

Operated at -20°C








# Tracker Outer Barrel (TOB)



Complete TOB rod



TOB disk



TOB "wheel" assembly (this week!)








# Tracker Inner Barrel (TIB)



TIB: final half-length barrels



TIB shell with all modules installed




TIB end-flange mock-up

Expect delivery of  
complete TIB/TID  
at CERN by end 2005







# Tracker Endcap (TEC)




Disks of one complete TEC



Cooling pipe within petal



Petal





Petal detail







# TK Thermal Screen Testing



Cooling tests of TK thermal screen











# Tracker Production Status



Hamamatsu Thick Silicon Sensors



Hamamatsu Thin Silicon Sensors



G.M. Bilei




# Pixel Status & Performance




Order for 360 Barrel sensors placed

Expect to have 10% of final modules by end 2005



Rate at R=4cm


Only 0.8% inefficiency !



Pixel module with 0.25  $\mu\text{m}$  ROC




# Electromagnetic CALorimeter





# ECAL Crystals and Supermodules









# ECAL Crystal Delivery





Barrel Crystal Production is on critical path



Mechanics: **ready**, APD: **ready**  
 Cooling & Electronics integration: **just starting**



# ECAL Electronics




70% VPT produced & tested

APD production completed, integration ongoing



Mika Huhtinen (CERN/PH-CMG)

VPTS for CMS Electromagnetic Endcap Calorimeter












# ECAL SM in Test Beam



1123	1103	1083
1124		
1125		1085




RESOLUTION:  
0,52 %  
At ~100 GeV



# Hadron CALorimetry



Had Barrel: HB  
Had Endcaps: HE  
Had Forward: HF  
Had Outer: HO








# Forward Calorimeter (HF)




## Final assembly of HF+ in surface hall 186

This is the first detector to go underground in Feb/2006 after testing  
Start burn-in of both HF in mid-2005 continue to end of year

- Lateral shielding
- Space for electronics
- Absorber & fibres
- Lead 'curtains'  
Operation: open  
Maintenance: closed
- Supporting table



## Cherenkov quartz-fibre calorimeter




- Complete wedges stuffed with fibres
- Absorber wedges with fibre grooves
- 2-wedge prototype in beam test






# Hadronic Calorimeter (HB & HE)



Endcap HCAL covered by cabling, EE support plate & SE sup. cone




Barrel HCAL (HB) in assembly cradle







# HCAL 2004 Test Beams



Uniformity scan  
in 2 HF wedges  
with 100 GeV  $\pi$

HB setup in H2

Comparison of  
Shower profiles



Combined beam test  
with full ECAL SM and  
HB wedge in H2 in 2006







# Barrel Muon Spectrometer





70% of DT chambers assembled, 15% installed







# Endcap Muon Spectrometer



All 400 chambers produced !  
60% CSCs installed, 40% commissioned

CSC installation





# Major CMS Milestones



- Feb/2005 : Underground cavern (UXC) delivered to CMS
- Oct/05-Mar06 : Magnet test and cosmic challenge (on surface)
- Feb/06 : Major UXC infrastructure ready
- Feb-Jul/06 : Lower major part of CMS to UXC
- Aug/04-May/06 : Equip underground control room (USC)
- Apr/06-Sep/07 : Connect & commission Trigger/DAQ
- Feb/07 : Magnet ready for physics
- Apr/07 : Muon system ready for physics
- May/07 : HCAL and Barrel ECAL ready for physics
- May/07 : Tracker ready for physics
- Mar-Jun/07 : Install and condition beam pipe
- End Jun/07 : CMS (&TOTEM) closed for beam
- Jul-Sep/07 : LHC commissioning and CMS Trigger synch. with beam(s)
- Q4/07 : Pilot physics run (no endcap ECAL, no pixel)
- Nov/07-Apr/08 : Install endcap ECAL and pixel



# Magnet test & Cosmic Challenge



EB supermodule

Oct/05-Mar06 on surface



Check functionality of magnet

Map magnetic field

Commission sub-systems

Operate sub-systems together

TK cosmic rack



Muon Spectrometer





# Commissioning



How to turn CMS into an operational physics instrument

## 4 inter-dependent and partially overlapping phases

1) Pre-installation testing of individual elements (test beams, EIC)

2) Post-installation testing of basic functionality

3) Stand-alone commissioning using local DAQ

Single system integration with Trigger/DAQ/DCS and synchronisation

4) Combined commissioning:

Integration of complete system for cosmic challenge or LHC operation

Much of CMS will be assembled & commissioned on surface



# Tracker Commissioning Plans



## Special Tracker setup in Cosmic challenge

## Pre-installation commissioning of sub-detectors at institutes

Thermal screen & infrastructure: fully tested at -20 C (CERN)

TIB/TID: fully tested at low T (Pisa)

TOB: fully tested at room T (CERN)

TEC: fully tested at low T (Aachen, Lyon, poss. CERN)

Cross-talk & grounding checked

Tracker arrives at P5 sealed but humid

## Possibly complete system test in EIC (B904)

## Post installation (in UXC)

Connection and testing of slow control and power supply

Commissioning with local DAQ and internal triggers

Integration with global DAQ (ext. triggers, synchronisation)

**Bottom Line**  
**Be as ready**  
**as possible**  
**when**  
**coming to P5**





# ECAL Commissioning Plans



Much learnt from SM1 commissioning in 2004 -> implementing in local DAQ

## Pre-installation (Labs and test-stands):

All on-detector electronics thoroughly tested  
Electronics of each Trigger tower commissioned  
Full SM system checkout - using local DAQ  
Commissioning with cosmics (see next slide)  
Upper level readout & Trigger integration in B904 (EIC)

**Bottom Line**  
**Test as much**  
**as possible**  
**before**  
**coming to P5**

## Post-installation tests (at point 5)

Test of each SM before/after installation in SX5/UXC  
Commission each SM separately (still using local DAQ)  
Operate 1-few SM simultaneously but stand-alone  
UXC: connect to final services & readout  
Integrate with central DAQ & Trigger

**Cosmic challenge**



# ECAL pre-calibration



For full physics performance, require calibration to 0.5%

Transmission & Light Yield measurements in LAB  $\rightarrow \sim 4\%$

At least this, we will have for all SM and endcap DEE

Possible commissioning with cosmics  $\rightarrow \leq 3\%$

Promising results, but no direct comparison with test beam data yet

Try to commission all SM with cosmics 1 week/SM (setup in B887)

Beam calibration  $\rightarrow 0.5\%$  but transfer to final ECAL  $\rightarrow 2\%$  (or better)

Only possible in 2006 - can do only  $\sim 1$  SM/month  $\rightarrow \sim 6$  total

Aim to calibrate  $\sim 20$  EE supercrystals end 2006

At installation the ECAL will have been calibrated to 2-3%

The 0.5% reached in-situ with physics events (see O.Buchmüller talk)







# HCAL Source Calibration



Source calibration in SX5: Apr-Nov/05 (ready by magnet test)

Verifies full chain: scintillator → fibres → HPD → QIE → Readout



Preliminary analysis: wire Source vs electron beam: 7% rms



# MUON Commissioning




Post-installation tests will be ~complete by early 2006 (lowering)


Repeat tests underground after connection to USC mounted electronics

**First cosmic muons already seen by chambers in SX5**

### Barrel DT station



### Endcap CSC station







# Electronics Commissioning Plans




**Electronics integration center (EIC) in Bldg 904**

**No electronics will be installed in UXC/USC until it has been commissioned and thoroughly tested in the EIC**

Minimise underground commission time & problems  
Common facilities and ease of access for institutes  
Decouple commissioning from major installation

**EIC set up to recuperate delay in USC delivery !**





# Preparing Trigger Installation



Much useful Trigger experience from 25 ns beams in 03/04

Delay of USC delivery had to be absorbed in Trigger schedule  
Expect to start Trigger installation in USC in Nov/05

In preparation of this (to minimise UXC/USC commissioning time)

## SURFACE TESTS IN SX5 & B904 (EIC)

Verify Trigger functions

Test electronics & integration in EIC & operate final systems

Test as much as possible before lowering CMS





# Trigger installation schedule



**Nov/05–May/06**

Test(ed) trigger crates & pre-validate systems in EIC → ship to P5  
Stand-alone checks of crates & interfaces in USC

**May/06–Oct/06**

Connect CALO & MUON triggers to USC – install, test & synchronise  
Connect Global Trigger to TTC distribution & test (local DAQ)

**Oct/06–Mar/07**

Verify trigger reception & start debugging with individual detectors  
Detailed synchronisation & testing of all systems (central DAQ)

**Mar/07–(Aug/07)**

**Test full Trigger operating all detectors simultaneously**



# Trigger Timing before Beam



Timing parameters estimated with timing model simulation  
All cables and fibres are measured & stored in database

Use test patterns generated synchronously at R/O & trigger boards

Adjust Trigger pipeline timing

Adjust synch. between L1-accept and pipeline data

## Problem shake-out

Run as long as possible with max volume/rate artificial data  
loaded as close to the front end as possible

Download simulated data on trigger and R/O and make sure these  
can yield physics signals on tape





# Trigger/DAQ prototype



1:8 scale DAQ system  
(preseries) installed at Point 5,  
implementing almost final  
functionality and nominal  
performance

Will serve as test-bench

**Scaleable HLT/DAQ**

Buy/upgrade final system  
as late as possible to get  
best performance/CHF  
and highest capacity/CHF





# Conclusions



We look back at 15 years hard work on

Design

R&D

Construction

We have a long "to do" list for the next 2 years

**BUT**

**CMS will be ready for physics  
when the LHC is ready to deliver collisions**



## Backup slides on CMS/LHC commissioning





# Assumed LHC commissioning



	Commissioning	1st Year	Nominal	Ultimate
$N_p^{\text{Bunch}} (\times 10^{11})$	1.15	0.4	1.15	1.67
$N_{\text{Bunch}}$	44	2808	2808	2808
$\beta^*$ (m)	0.55	0.55	0.55	0.50
Luminosity ( $\times 10^{34} \text{ cm}^{-2}\text{s}^{-1}$ )	0.015	0.12	1.0	2.3
Events/BX	30	3	25	52
$t_{\text{BX}}$ (ns)	2021	25	25	25
$\Theta_{\text{cross}}$ ( $\mu\text{rad}$ )	0	284	284	400
$\tau_{\text{luminosity}}$ (h)	15	28	14	8
Bunch length (cm)	7.55	7.55	7.55	7.55
$I_{\text{beam}}$ (mA)	9	200	580	850
$E_{\text{stored/beam}}$ (MJ)	5.7	130	360	530



# Trigger commissioning Plans



## 4 PHASES

### 1. Synchronisation & Trigger testing/evaluation

Verify that data is properly set up and transported to farm nodes

### 2. Technical Validation of subdetector data

Verify that detectors are read out properly and that all data is obtained and technically OK

### 3. Evaluation/validation/calibration of subdetector data

Study subdetector data calibration and performance to validate it for physics analysis

### 4. Evaluation of data by physics groups

Make basic physics plots to validate performance, Compare with simulations