
Cryogenic Instrumentation & Controls Commissioning for the LHC tunnel AB/CO deliverables

AB/CO Review

Juan CASAS



QRL for LSS8L



QRL: S7 RIO instead of RadTol RIO



QRL & LHC Hardware

Present Strategy is to test QRL LSS8L (Initiated) & QRL sector 8-1 (delayed to? End 2005?) LHC sectors commissioning will impose parallel commissioning of hardware

	Procurement	Installation
SCADA	AB/CO	AB/CO
QUANTUM	AB/CO	AB/CO
FIP Gateway	AB/CO	AB/CO
S7 Gateway	AB/CO	AB/CO
Profibus from protected areas to S7 Gateways	AB/CO	AB/CO
S7 RIO protected areas	AB/CO	AT/ACR
S7 RIO QRL specific	AT/ACR	AT/ACR
Fieldbus couplers (optical, DP/PA, etc)	AB/CO	AB/CO & AT/ACR
Intelligent Valve Actuators	AT/ACR	AT/ACR
QRL Profibus Repeaters	AT/ACR	AT/ACR
FIP network conversion to Profibus	-	AT/ACR
FIP network conversion to LHC spec	-	AT/ACR
LHC RadTol tunnel RIO	AT/ACR	AT/ACR



Hardware Issues

RadTol RIO

- Series Production
 - Contractor has been selected & contract has to be signed.
 - Too late for LSS8L test

•LSS8L

- Small series production at CERN
- FPGAs delivery has been delayed from end of July to mid-end September
- Crash program for installation & commissioning required


WFIP fieldbus network

- LSS8L & 8-1
 - Network need to be re-commissioned after QRL reception test
 - Time available may be short

Return module <-> QUI

- •Selection of RIO need to be finalized
 - Would it be FIP? Or Profibus? => Cost comparison







Software Issues

Fieldbus configuration

•FIP

- 1st deployment to be done in LSS8L
- Are all the network configuration tools ready?

PLC Software

- •Logic Software for the
 - 1st deployment to be done in LSS8L (QRL logic software is very "thin")
- •Tools are assumed to be bug-free & operational

Data Base

- •ACR/IN: Oracle is temporarilly an orphan activity
 - New recruit need to take over at a very critical moment
 - Design for FIP electrical fan-in cards not finalized
 - Coherence for field data is OK for all sources?
 - How to advance? Support from AB/CO?

Instrument Expert Tool

•RadTol RIO (e.g. Fip hardware) requires a "SCADA" for diagnostics & maintenance

SCADA & Logging

- •Historical configuration (e.g. PID parameters, thresholds, ...): is it implemented?
- •Historical RadTol RIO flags: is it possible to record date of change?



AB/CO Review: Conclusions

Parallel Sector Commissioning

- •Schedule -> extra teams
 - Polish collaboration will provide <u>one</u> extra team for cryo-tunnel commissioning
 - How much support will this team require from both AB/CO & AT/ACR?
 - A 2nd supplementary team is probably required
 - Additional risk due to training & professional profile adequacy

One sector at a time: seem compatible with present CERN staff available. All additional work carries additional risk extremely difficult to quantify

