

# The LHC Project




## Status Report to the LHC Physics Workshop, Cracow


Jos Engelen

July 3, 2006

based on presentations to CERN Council (end of June 2006)  
by Lyn Evans and Jos E.  
(further input from Peter Jenni, Jim Virdee, Tatsuya Nakada,  
Juergen Schukraft, Ernst Radermacher, Les Robertson)




# Dipole cold masses



LHC Progress  
Dashboard

Accelerator  
Technology  
Department


Dipole cold masses



Updated 31 May 2006

Data provided by F. Savary AT-MAS


# Cryodipole Overview



LHC Progress  
Dashboard

Accelerator  
Technology  
Department


Cryodipole overview



Updated 31 May 2006

Data provided by D. Tommasini AT-MAS, L. Bottura AT-MTM


# Arc quadrupole cold masses



LHC Progress Dashboard

Accelerator Technology Department


Arc quadrupole cold masses



Updated 31 May 2006


Data provided by T. Tortschanoff AT-MAS

LHC Physics, Cracow, July 3, 2006



# LHC Progress Dashboard


Accelerator Technology Department



**SSS:**  
**6–12 m, 8–19 t**  
**SC: Nb-Ti**  
**Gradient Quad : 223 T/m**

SSS overview

**Total needed**




Updated 30 Apr 2006

Data provided by M. Modena AT-MAS, L. Bottura AT-MTM

# LHC PROJECT

# UNDERGROUND WORKS



ST-CE/JLB-hlm  
18/04/2003

## Reporting - Installed magnets in LHC

	R					L					Total				
	Cryo-magnets			DFB + others	Total	Cryo-magnets			DFB + others	Total	Cryo-magnets			DFB + others	Total
	Dipoles	SSS	LSS			Dipoles	SSS	LSS			Dipoles	SSS	LSS		
Secteur 1-2					<b>0</b>					<b>0</b>	0	0	0	0	<b>0</b>
Secteur 2-3					<b>0</b>					<b>0</b>	0	0	0	0	<b>0</b>
Secteur 3-4	16	10			<b>26</b>	76	11			<b>87</b>	92	21	0	0	<b>113</b>
Secteur 4-5	76	21			<b>97</b>	75	24			<b>99</b>	151	45	0	0	<b>196</b>
Secteur 5-6					<b>0</b>	4	3			<b>7</b>	4	3	0	0	<b>7</b>
Secteur 6-7					<b>0</b>					<b>0</b>	0	0	0	0	<b>0</b>
Secteur 7-8	77	24		1	<b>102</b>	77	27	8	4	<b>116</b>	154	51	8	5	<b>218</b>
Secteur 8-1	77	26	6	3	<b>112</b>	77	23	4	1	<b>105</b>	154	49	10	4	<b>217</b>

LHC	555	169	18	9	<b>751</b>
Cryo-magnets					<b>742</b>

Prepared by Pascal Ponsot TS-IC 14/06/2006 11:52




# Tunnel interconnect



LHC Physics, Cracow, July 3, 2006

# Magnet interconnection Learning curve





Interconnect rate of one team in sector 4-5

Since mid-May: 2 teams in 7-8 (6 days/wk) and 1 team in 8-1 (4 days/wk)



# Installation activities in a sector





# Milestones




Last magnet delivered	October 2006
Last magnet tested	December 2006
Last magnet installed	March 2007
Machine closed	August 2007
First collisions	November 2007

# Machine commissioning



- Sectors 7-8 and 8-1 will be fully commissioned up to 7 TeV in 2006-2007. If we continue to commission the other sectors up to 7 TeV, we will not get circulating beam in 2007.
- The other sectors will be commissioned up to the field needed for de-Gaussing.
- Initial operation will be at 900 GeV (CM) with a static machine (no ramp, no squeeze) to debug machine and detectors.
- Full commissioning up to 7 TeV will be done in the winter 2008 shutdown


# Cryogenics overview



LHC Progress Dashboard

Accelerator Technology Department

## Cryogenics overview




Legend		
Cryogenic Distribution Line	QSC_(A,B,C): Warm Compressor Station	Electrical Feed Box
Under commissioning	QSR_(A,B): Surface 4.5 K Refrigerator Cold Box	Superconducting Link
Delivered / Under installation	QURA: Underground 4.5 K Refrigerator Cold Box	Ordered (Contract placed)
Under fabrication	QURC: 1.8 K Refrigeration Unit Cold Box	Under definition
Under definition	QUI_(A,B,C): Cryogenic Interconnection Box	

Updated 31 May 2006



Data provided by

L. Taviani AT-ACR

# Infrastructure and refrigerators at 4.5 K



Storage



LHC Physics, Cracow, July 3, 2006





# Refrigeration units at 1.8 K





Air Liquide



IHI Linde



# Cryogenic distribution



# Distribution Feed Box



# Injection line T18



# Injection Septum Magnets




LHC Physics, Cracow, July 3, 2006

## Kicker team



LHC Physics, Cracow, July 3, 2006

# Injection septum magnets



# RF infrastructure at Point 4



LHC Physics, Cracow, July 3, 2006



# Machine tunnel in RF region



## Cavity preparation



LHC Physics, Cracow, July 3, 2006

## 400 MHz Klystron







LHC Physics, Cracow, July 3, 2006

# Conclusions

- We now have enough information to produce a consolidated plan for commissioning.
- Three quarters of the machine has been liberated for magnet installation and interconnect work is proceeding in 2 octants in parallel. Magnet installation is now steady at 25/wk . Installation will finish March 2007. The machine will be closed in August 2007.
- Every effort is being made to establish colliding beams before the end of 2007 at reduced energy. The full commissioning up to 7 TeV will be done during the 2008 winter shutdown ready for a Physics run at full energy in spring 2008.

# The Experiments





TOF TRD

HMPID

ITS

PMD

Muon Arm

ALICE

PHOS

TPC

Size: 16 x 26 meters

Weight: 10,000 tons

LHC Physics, Cracow, July 3, 2006

1000 People

90 Institutes


30 Countries


# Alice Status

- Infrastructure (large structures,  $\mu$ -absorbers, magnets,..)
  - installed and commissioned
  
- Detector Construction
  - **completed:** TPC, HMPID, PHOS, ZDC, Muon trigger, cosmic trigger array
  - **nearing completion:** Muon tracking, TOF, TRD, ITS,
    - forward (VO, TO, PMD, FMD)
    - **critical path: Silicon Vertex Detector (ITS)**
  
- Detector Installation
  - **precommissioning** of all detectors **on surface**, started
  - **Installation:**
    - **Muon Spectrometer:** June 06 to March 07
    - **Central Barrel:** Sept. 06 to April 07
  - **Installation after summer 2007:** parts of TRD, TOF, PHOS




First cosmics in TPC sector





LHC Physics, Cracow, July 3, 2006






LHC Physics, Cracow, July 3, 2006


# The ALICE TPC has entered the commissioning phase



- 2006/Q1: Frontend electronics installation
  - 72 readout chambers
  - 4356 FEE cards
  - 557,568 channels
  - up to 1000 time bins each
- Pre-commissioning above ground since May
  - Gas system: 95 m<sup>3</sup> Ne/CO<sub>2</sub>/N<sub>2</sub> (90/10/5), now few ppm O<sub>2</sub>
  - 2 sectors at a time
  - Full data chain
  - Cosmics tracks
  - Laser tracks
  - Noise  $\sigma \sim 0.7$  ADC cts
- Move to cavern in fall




LHC Physics, Cracow, July 3, 2006





# First tracks in the TPC, projection view

isolated track





cosmic shower






# 3D view of shower event





# 3D view of single track



# Alice Installation Planning



**Phase 2 until mid-Oct. 2006**

**install services**

**start installation of tracking and trigger chambers for Muon Spectrometer**

**PHOS module, 2 TOF modules, TRD module**

**Phase 3 mid-Oct 2006 to mid-April 2007**

**TPC, ITS**

**Central Be- Vacuum Chamber**

**Forward Detectors on C-side**

**Phase 4 mid-April to mid-July 2007**

**10 TOF modules, 2 TRD Modules,**

**Forward detectors on A-side**


**complete Muon spectrometer installation**

**Beam line closed : mid July 2007**


**Global Commissioning starts**

**without magnets: mid-July 2007**

**with magnets August 2007**





0712WB-240617



# ATLAS



**Construction status:  
on track for collisions  
towards the end of 2007**



Simulation of a  $H \rightarrow \mu\mu ee$  event in ATLAS

ysics, Cr



# Inner Detector


Pixel detector: recovery from cooling pipe leaks in the barrel proceeding according to schedule, but a new problem is encountered with faulty low-mass cables for the barrel

Silicon tracker (SCT): full system preassembled


Transition Radiation Tracker (TRT): services Integration on fully preassembled system is being finalized

→ Installation of the complete system on time for August 07, but with schedule risks for the Pixels

Complete, assembled barrel TRT and SCT




ATLAS Atlantis Event: JiveXML\_2015\_00154 Run: 2015 Event: 154



Cosmic rays recorded in barrel TRT and SCT in the surface building clean room SR1


LHC Physics, Cracow, July 3, 2015

Complete, integrated Pixel end-cap with 6.6 M channels at CERN





# Calorimeters




Complete end-cap calorimeter cylinder (LAR and Tiles) just before insertion into the barrel toroid region (access position)

Cool-down history of barrel LAr EM calorimeter *in situ* at the centre of the ATLAS detector

Since early June filled with LAr

All three calorimeter cylinders are installed in the underground cavern, and the gradual commissioning of them has started

→ The full calorimeter system is expected to be operational spring 07




# Magnet System

The Barrel Toroid is installed, and is being pumped down, followed by full excitation tests in July/Aug 06

The End-Cap Toroids are in the final integration phase, on time for the cavern (end of 2006)

The solenoid has been tested already *in situ* at reduced current, awaiting the closure of the calo end-caps

→ The full magnet system is on time to be operational in spring 07



Barrel Toroid before insertion of the barrel calorimeter on 4<sup>th</sup> November 2005




## Muon Chambers

All chambers are built, installation in the barrel region is in full swing (complete before end 2006), and end-cap sectors are being pre-assembled in Hall 180 (on the critical path for installation by summer 2007)

Installation of barrel muon chambers


Physics, Cracow, July 3, 2006

# First End-Cap Toroid cold mass just before and after insertion into the vacuum vessel




LHC Physics, Cracow, July 8, 2005

# ATLAS Installation Schedule Version 8.0



- Beam pipe in place end of August 2007
- Restricted access to complete end-wall muon chambers and global commissioning until mid-Oct 2007
- Ready for collisions from mid-October 2007

# The CMS Detector



Total weight : 12,500 t  
 Overall diameter : 15 m  
 Overall length : 21.6 m  
 Magnetic field : 4 Tesla


3 g/cm<sup>3</sup>

# CMS Assembly at Point 5 for Slice Test

Magnet Test and Detector Test - Jul-Aug06



- Solenoid is cold
- HB inserted in coil
- 2 ECAL SM
- Tracker Components
- DT + RPCs
- HCAL Endcap
- CSCs




LHC Physics, Cracow, July 3, 2006


# CMS Closing for Magnet Test



YB-1 and YB-2 closed



# Tracker Inner Barrel (TIB/TID+) in TIF at CERN



LHC Physics, Cracow, July 3, 2006




# Crystals Production and ECAL Schedule



## Crystals delivery determines ECAL Critical Path.

- ❑ Last ECAL Barrel crystal delivered February 2007.
- ❑ Last ECAL Endcap crystal delivered January 2008.
- ❑ Plan is to have ECAL BARREL completed for the pilot run in 2007 and to install ECAL ENDCAP and pre-shower for the first physics run in 2008.



EB Crystal Production in Russia: > 50,000 usable crystals (80%).

# CMS: Construction Progress



The 4 Tesla s.c. coil is now cold, at liquid He temperature 4.5K.

Tracker assembly progressing well. All parts (~220 m<sup>2</sup> of Si sensors) expected to be installed in Support Tube (by end06) for final commissioning and then transport to Point 5. TIB/TID+ Delivered to CERN on 14 June

83% of barrel crystals delivered. 27/36 bare Supermodules (1700 xtals) assembled. First half barrel integrated with electronics. Instal 30 SM into HB before lowering. Endcap ECAL will be installed for 2008 physics run.

Over 3 out of 5 wheels worth of DT/RPC packages installed. > 90% of CSCs installed on endcap disks. Half of endcap RPCs installed.

Commissioning with cosmics of large sub-parts (systems tests) has started.

Cosmics have been recorded for all sub-detectors: TK, ECAL, HCAL and Muon system. Test a full slice of CMS in July-Sep 06.

Start lowering disks and wheels in Oct06.

Beam pipe in place by 31 Aug 2007 and ready to close for pilot physics run.




# CMS Schedule v35 (Draft)



Magnet closed:	9 Jul 06
Magnet test/cosmic challenge:	Jul 06 - Sep 06
Magnetic field mapping	Sep06 - Oct 06
EB+ installation	Oct 06 - Jan 07
USC ready for crates:	Jul 06
Install and cable YE/YB cable chains (+z)	Jun 06 - Sep 06
Start HF lowering:	July 06
YE3+ lowering start	Oct 06
UXC ready for crates	Oct 06
First connection to USC	Oct 06
YB0 lowering	Dec 06
Tracker installation	Apr 07
ECAL/Tracker cabling	Jan-Jun 07
Heavy lowering complete	May 07
Beam Pipe baked out/CMS Ready to Close	31 Aug 07



# CMS Schedule v35 (Draft)



# LHCb detector at IP8



# LHCb pit



LHC Physics, Cracow, July 3, 2006



## LHCb experiment status

**Magnet:** commissioned, B field measurement completed

**VELO:** Vertex Locator

vacuum tank installed, sensor module production started

**Outer Tracker:**

module construction completed, support structure being installed

**Silicon Tracker:** Inner Tracker and Trigger Tracker

Si ladder production and support structure construction in progress

**RICH:** RICH2 mechanics installed, RICH1 shielding box installed

**Calorimeters:**

Ecal and Hcal modules installed, Preshower ready for installation


**Muon:**

chamber production progressing, infrastructure in preparation

**Trigger:**


Level-0 electronics production about to start

Plan to be ready for the first beam collisions







## Inelastic Telescopes:




## Roman Pots:




(RP4)



(420 m)



# The TOTEM Roman Pot Project




First Roman Pot (partly assembled)

- First Roman Pot delivered and partly assembled.
- Once window is mounted, final vacuum, motor and RF tests in July.
- Order for mass production of 8 Roman pots will be submitted in July to Czech company.
- Complete delivery end of 2006.
- 40 final edgeless Si detectors delivered. Excellent quality.
- VFAT chip production submitted, expected end of August.
- Test in test beam in autumn 2006 and in 2007.

ID	Task Name	2007												2008											
		Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
1	<b>Roman Pot Project</b>	[Timeline bar from Jun 2007 to Dec 2007]																							
2	Assembly of the first Pre-series	[Timeline bar from Jun 2007 to Jul 2007]																							
3	Test of the preseries	[Timeline bar from Jul 2007 to Aug 2007]																							
4	Delivery of 8 Roman Pot Units	[Timeline bar from Oct 2007 to Dec 2007]																							
5	Assembly at CERN	[Timeline bar from Nov 2007 to Dec 2007]																							
6	Installation sector 4-5	[Timeline bar from Dec 2007 to Jan 2008]																							
7	Installation sector 5-6	[Timeline bar from Jan 2008 to Feb 2008]																							
8	Si Detector inst. after LHC commiss.	[Timeline bar from Aug 2007 to Dec 2007]																							

# The TOTEM T2 (GEM) detector



Final GEM chamber

- High quality GEM production line installed in laboratory of HIP Helsinki.
- 10 GEM chambers from a total of 40 already produced in this lab.
- Total production should be finished by end of 2006.
- Once VFAT chip delivered 10 GEM chambers to be tested in test beam in autumn.
- Assembled telescopes to be commissioned in test beam in 2007.

ID	Task Name	2007												2008											
		Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
17	<b>T2 GEM detector</b>	[Timeline bar from Jun 2007 to Jun 2007]																							
18	Construction of 40 chambers	[Timeline bar from Jun 2007 to Dec 2007]												Construction of 40 chambers											
19	Test beam of the first telescope	[Timeline bar from Oct 2007 to Nov 2007]												Test beam of the first telescope											
20	Assembly of all 4 telescopes	[Timeline bar from Nov 2007 to Apr 2008]												Assembly of all 4 telescopes											
21	Installation in CMS	[Timeline bar from Dec 2007 to Jun 2008]												Installation in CMS											





# Interoperation between Grid Infrastructures

- Good progress EGEE-OSG interoperability
- Cross job submission - in use by CMS
- Integrating basic operation - 4<sup>th</sup> workshop at CERN 19-20 June




*A map of the worldwide LCG infrastructure operated by EGEE and OSG.*

- Early technical studies on integration with Nordic countries



## Steady increase in grid usage



More than 30K LHC jobs/day  
on the EGEE Grid



## CPU Usage - CERN+Tier-1s EGEE + OSG


- 120 K processor-days/month
- 65% outside of CERN

→ only 7% of usable capacity at  
CERN+Tier-1s in first full year of LHC  
Challenging ramp-up!





# Data Distribution Tests Tier-0 → Tier-1s



CERN → disk at Tier-1s

July 2005 - 600 MB/sec


January 2006 - 1 GB/sec

April 2006 - 1.6 GB/sec

== nominal data rate when LHC running

More work needed to build a stable service

Target for end September 2006 - 1.6 GB/sec to tape at Tier-1s







# MoU Signature Status

## Signed

- China
- France
- Germany
- Italy
- India
- Japan
- Netherlands
- Pakistan
- Romania
- Taiwan
- UK
- US-ATLAS
- US-CMS

## Pending

- Australia
- Canada
- Czech Republic
- Nordic Countries
- Poland
- Portugal
- Russia
- Spain
- Switzerland
- Ukraine

## In discussion

- Belgium

# Conclusions



The LHC experiments continue to make wonderful progress towards completing initial detectors, ready for beam in Q4 2007.

The Worldwide LHC Computing Grid service is being developed according to plan.