

# EN-STI LIU Activities during LS2

François-Xavier Nuiry, on behalf of the STI group



**LS2** DAYS

29-30 SEPTEMBER 2015

<http://indico.cern.ch/event/436424/>

# Outlines

## 1. Activities other than LIU:

*HL-LHC, Collimators, n\_TOF, AD target*

## 2. LIU

SPS

PS

Booster

L4

## 3. ISOLDE: See Richard Catherall's talk


# STI main activities beyond LIU

- **TDI:** Injection dumps for LHC machines (end of TI2 and TI8)  
→ Operations limited to never surpass 400°C.  
→ Graphite R4550 to be used in new TDI, instead of hBN.

*Consolidation project  
Planning: YETS 2015*

- **TDIS**  
→ Two TDIS, each one made up of 3 modules (Graphite-Graphite-Alu/Cu).  
→ Production of a total of 10 modules (6 installed, 4 spares).

TDIS 1<sup>st</sup> module



*HL-LHC  
Planning: LS2*

- **Collimators**

- Collimation maintenance and spare policy (continuous activity managed by STI, collimation project).
- Recovery of collimator 5<sup>th</sup> axis for TCT's in pts 1 and 5. YETS 15/16. (STI involved, collimation project).
- Production and installation of 4 TCTW. EYETS 16/17. HL-LHC, collimation project.
- Control system consolidation (STI-ECE).
- Replacement of tertiary collimators (TCT) @ IP1,5,2,8.
- Replacement of 8 primary (TCP) and ~10 secondary (TCS) with BPM design, in pts 3 and 7.
- Passive Absorbers for the LHC warm cleaning insertions (Point 7).

*Consolidation  
project  
Planning: LS2*

- **N-TOF target consolidation: Target replacement with a new one**

- Water cooling corrosion of the aluminum window.
- Risk of shutting down n\_TOF physics for >1 year + potential contamination problem.
- Resources required: EN-MME, EN-CV, EN-MEF, EN-HE, DGS-RP

*Consolidation project  
Planning: LS2*

# STI main activities beyond LIU, for LS2

- AD target

AD-target area is feeding the AD machine with antiprotons

*Consolidation project*




- Risk analysis
  - If not carried out then an increase of interventions and/or a 50%-100% loss in physics program
- Budget
  - Consolidation budget submitted
  - Reference documents: AD-PM-MG-0001 + BCR:1312689
  - Total budget (all groups involved): ~7.5 MCHF
- Planning: LS2

## Resources required:


TE-MS,  
TE-VSC  
TE-ABT,  
EN-CV,  
EN-HE,  
EN-EL,  
EN-MME,  
EN-MEF,  
GS-ASE,  
DGS-RP,  
DGS-SEE,  
BE-BI.

# Main STI objects (LIU related)


LS2 baseline  
Under investigation



# Main STI objects (LIU related)



# TCDI collimators (SPS)



- SPS/LHC Transfer lines collimators (TI2 and TI8)
- 12 collimators and 2 spares
- 2.3m long, > 500kg

## PROVISIONAL SCHEDULE:



## Resources required:

**EN-MME:** Design for manufacturing, prototyping

**TE VSC:** Vacuum design, new vacuum layout (TI2-TI8), vacuum tests

**EN HE:** Transport / tooling for integration

**EN MEF:** CAD Integration / survey (2 steps for each collimator)

**DGS RP:** RP simulations and support

**GS IS:** Material procurement

## Other actors:

**EN EL:** new cables for 3 TCDIs + MQIF.87000 and MQID.87100 quads

**FP PI:** Procurement

# Dumps dismantling from LSS1 (SPS)




→TIDVG

- Target Internal Dump Vertical
- Graphite, 4.3 m long, > ~20 Ton

→TIDH

- Target Internal Dump Horizontal
- Aluminium, similar size



PROVISIONAL SCHEDULE:

- Late in LS2 (Radiation cooldown)



## Resources required:

**DGS-RP:** ALARA, radioactive waste/storage, calculations

**EN-HE:** Handling, tooling

**TE-VSC:** Vacuum chambers, connections

**GS IS:** Radioactive storage (bunker)



# SPS high energy dump @ LSS5

Dump Core  
(5m long, ~25 Ton)

- Internal dump in LSS5 (SPS)
- Replace TIDVG, TIDH
- 1 dump and 1 spare

External Shielding  
(~2m thickness iron + concrete)  
~700 Tons

## Resources required:

**GS-SE:** Civil engineering works in LSS5

**EN-CV:** Possibly dedicated water cooling ~300 kW

**EN-HE:** Handling, tooling, crane

**DGS-RP:** Calculations, validation, installation

**EN-MME:** Design, subcontracting

**EN-MEF:** Survey, procurement external shielding blocks

**TE-VSC:** Design, procurement, installation, connections

**EN-EL:** Cabling, installation

**GS IS:** Material procurement

**FP-PI:** Procurement

PROVISIONAL SCHEDULE:

Installation and commissioning → End of LS2

# TEDs and TBSEs (Simulations)



TED TT40



TED TT60

- TED: SPS Dump-Stopper, 5 objects (+ spares).  
~4.5m long, ~22 Tons
- TBSE: Beam stopper, 4 objects (+ spares).  
~4m long, ~ 1.5 Tons

## Resources required in case of replacement:

**EN-MME:** Design, manufacturing

**EN-HE:** Handling, tooling

**DGS-RP:** Calculations, validation, survey

**TE-VSC:** Modification of vacuum chambers

**FP-PI:** Procurement




TBSE TT20



TBSE TT41

# PS internal dump



- Two new PS internal dumps
- New positions: SS47, SS75 ?
- 2 dumps and 2 spares
- ~ 15kg, enters in the beam in <0.3s
- ~400.000 cycles per year
- Steel and concrete shielding blocs
- PROVISIONAL SCHEDULE:

Removal	LBE Beam tests	Dumps installation	
1/01/2019	5/08/2019	1/11/2019	15/06/2020

## Resources required:

**EN-MME:** Design for fabrication

**EN MEF:** CAD Integration / shielding / survey

**EN HE:** Transport / tooling for integration

**TE VSC:** Vacuum design checks, chambers, tests

**EN CV:** Cooling

**EN EL:** New cables

**DGS RP:** RP simulations / Radioactive waste

## Other actors:


**BE ABP:** ECR

**FP PI:** Procurement



New shielding for the dumps: part of the Consolidation Project

# LIU-ION LEIR dump



- Location : Next to ETL.BHN.10 Magnet (between LEIR and PS)
- 1 dump and 1 spare
- Al cylinder ~  $\phi 70\text{mm} \times 20\text{mm}$
- Shielding may be required (TBD)
- PROVISIONAL SCHEDULE  
YETS 2017-2018

## Resources required:

**EN-MME:** Design for fabrication

**EN MEF:** CAD Integration / shielding / survey

**EN HE:** Transport. Dismantling of shielding

**TE VSC:** Vacuum chamber modification

**TE-MSC:** Magnet dismantling and reassembly




**DGS-RP:** Shielding calculation

## Other actors:

**BE ABP:** ECR

**FP PI:** Procurement

# PS booster absorber / scraper



- Replacement of the Windows Beam Scope BRr.WBS8L2
- **RP / Fluka simulation to be launched**
- Maintenance scenario to be studied (ALARA)
- 4 independent axis (1 per ring)
- 1 absorber and 1 spare / modular design
- 520mm long, ~ 300kg (estimates)
- Shielding: should be studied.

PROVISIONAL SCHEDULE:



## Resources required:

EN-MME: Design for fabrication

EN MEF: CAD Integration / survey

EN HE: Transport / tooling for integration

TE VSC: Vacuum design, and vacuum tests

EN EL: New cables


DGS RP: RP simulations / Radioactive waste

## Other actors:

BE OP / ABP: Specifications

FP PI: Procurement

# PS booster beam stoppers and injection dumps



- Injection dumps:  
H0H : under production.  
Head & Tails : under production.

- Beam stoppers in BI and BTP:  
Thermo-mechanical simulation are needed.
- |                   |                    |                   |
|-------------------|--------------------|-------------------|
| BI.STP-FA         | BI.STP-SW          | BTP.STP.10        |
| Graphite cylinder | Aluminium cylinder | 2 Alum. cylinders |




**Resources required in case of replacement:**

- EN-MME : Design
- EN-MEF: Integration
- EN-HE: Dismantling
- TE-VSC: Vacuum
- DGS-RP: EIS Equipment


**SCHEDULE:**

Installation baseline: LS2.  
Equipment readiness: End 2016

# LBE dump (H- / 160MeV) (L4)



- LINAC 4 measurement line dump
- Dimensions and weight: optimisation to be done



## Resources required:

**DGS RP** : Shielding optimisation

**EN MME**: Detail drawings, subcontracting

**GS SE**: Validation, possible civil engineering modifications

**EN HE**: New crane, dismantling of the line & installation


**TE VSC**: Modification of the line & connection

**EN MEF**: Integration, Survey, Re-alignment of the line

**EN EL**: Cabling

**EN CV**: Water cooling of the dump

- Baseline: connection during the **LS2**



- Emergency connection to PS complex in case of major failure in the Accelerator Complex. To be ready by the **end of 2016**.



# LS2 DAYS

29-30 SEPTEMBER 2015




**TED TT40, TI8,  
TI2: NEW DESIGN**

**TED TT60: OLD DESIGN**



**TED TT20: VERY OLD  
DESIGN**

**TBSE TT60, TJ8, TT41:  
NEW DESIGN**

**TBSE TT20: VERY OLD  
DESIGN**



# TDIS – LS2



- Two TDIS
- Each TDIS made up of 3 modules
- A total of 10 modules (6 installed, 4 spares)
- Prototyping of sub-assemblies may be required
- Project Schedule overview:
  - Detailed design CERN (2015-2016)
  - Prototyping and tests at CERN (2016-2017)
  - Procurement and Manufacture (2016-2018)
  - Assembly (2018-2019)
  - Installation and commissioning (2019)
- Contract scenario:
  - Parts to be ordered separately
  - Assembly and testing done at CERN (no turnkey contracts)
- Suppliers to be consulted:
  - Raw materials with or without machining (graphite, 3D CfC, Glidcop, 3D forged 316LN)
  - Machining, welding, brazing
  - Off-the-shelf components (Interferometers, bake-out jackets, vacuum equipment, mechanical components...)

# New LHC Collimators – LS2

- 6 different types of collimators for the LHC
- Main design principles identically for all types
- Quantities not yet defined

*Not exhaustive*


- Subcontractor key qualification criteria:
  - Proven experience in scientific instrument production
  - Capacity to produce precise mechanical assemblies
  - Electron beam welding and Vacuum brazing
  - Familiar with ultra high vacuum requirements
  - Company able to test all functionalities of the equipment
  - ...

- Project Schedule overview:
  - Collimator design at CERN (2015/16)
  - Prototyping and tests at CERN (2016/17)
  - Production follow up (start in 2017/18)
  - Reception at CERN and cabling/controls (2019)
  - Installation and commissioning (2019)

- Contract scenario:

**-Turn key contract** for the collimator core assembly: Tank, Jaws, Tables, part of the supporting structure. Quality controls (functional tests, vacuum leak tests and metrology) shall be included in the contract.

-Tender open to several companies.



*Collimator few characteristics:*

- 1.5m long, about 1m high
- Weight close to 500kg
- Equipped with 1.2m long jaws with a flatness of 0,02mm
- Working around  $10^{-10}$ mbar
- Electron beam welded tank
- Vacuum brazing of cooling circuit to Glidcop© support structure

# Collimation

- ❑ Collimation maintenance and spare policy (continuous activity managed by STI, collimation project).
  - 2 spares for TCSP collimators for point 6, with BPM. Presently produced by CINEL. (time scale: 2016).
  - 4 TCTW collimators ( for BBLR compensation) for installation, with BPM and wire. Presently produced by CINEL. (time scale: 2016).
  - 1 TCPP for testing, with BPM. Presently produced by CINEL. (time scale: 2016).
  - Spare policy for mechanical components.
  - Consolidated Mechanical Design.
  - Primary collimator spares (TCP).
  - Spares for other collimator types.
- ❑ Recovery of collimator 5<sup>th</sup> axis for TCT's in point 1 and point 5. YETS 15/16. (managed by STI, collimation project).
  - To be discussed if need of adding few motors also in Points 2 and 8.
- ❑ Control system consolidation (STI-ECE). LS2. Consolidation project.
- ❑ Replacement of tertiary collimators (TCT) @ the four interaction points: (IP1,5,2,8). LS2. Consolidation project.
  - More robust TCT for lower Beta8 in run II and III (16 collimators), possibly layout modification.
- ❑ Replacement of primary (TCP) and secondary (TCS) collimators with BPM design, in points 3 and 7. LS2. Consolidation project.
  - 8 TCP replaced by 8 TCPP.
  - ~10 TCS replaces by 10 TCSP.
- ❑ Passive Absorbers for the LHC warm cleaning insertions (Point 7). LS2. Consolidation Project.
- ❑ Train for remote collimator survey (STI-ECE?). Consolidation Project. Timeline??
- ❑ R and D ongoing activities (STI NOT INVOLVED?):
  - TCTPM (M for Metal) (EN-MME?). For points 2 and 8.
  - TCLA (ABT + MME ?). For point 6.
  - TCLD (TE-CRG, EN-MME) Point 2 and 6?

} STI participation to be clarified