

# BE-ABP Flash Presentation

R. Scrivens & G. Arduini  
+ C. Carli, R. Corsini, E. Metral, M. Giovannozzi, A.  
Lombardi, S. Radaelli



**LS2** DAYS

29-30 SEPTEMBER 2015

<http://indico.cern.ch/event/436424/>

# Accelerators and Beam Physics

- The following will be mentioned:
  - Beam Physics Support
  - LHC collimation consolidation
  - Injectors
  - Low Energy REX and ELENA

# Beam Physics – Equipment Design

- ABP is in many cases leading the specification of the LIU and HL-LHC equipment, writing some ECRs, as well as managing some of the projects (LIU-PS, LIU-IONS).
- All equipment to be installed in the accelerator should be assessed for its impact on the beam dynamics. For example:
  - Impedance (simulation/calculation and impact).
  - Machine aperture.
  - Electron Cloud (SPS and LHC).
- Please allow sufficient time for the calculations to be done.
- **Use the PLAN tool to add a request for assessment by ABP.**
- Please do not wait until the ECR is issued to discuss this with us!
- Similarly, equipment non-conformities can be assessed for their impact on the beam.

# LHC

- BE-ABP hosts the LHC collimation project (production by EN-STI).
- Collimation consolidation programme for LHC treated here.
- Only a fraction are approved at the moment by the cons project.
- A small number of collimators will be installed. The installations are fast (thanks to the plug-n-play developments) will not be the driver of any LS2 schedules in the tunnel.

# LHC collimation

		Consolidation approved?	Units	LHC Installation dates?
	Recovery of collimator 5th axes for TCT's in IR1/5	Y	12	YETS15-16
	Robust TCT collimators for IR1/5	N	4	LS2
	Control system consolidation	N	-	
	Primary collimator spares	N	8	LS2
	Passive absorbers in IR7 for MQW consolidation	N	2	LS2

# Injectors and Experimental Areas

- Linac4 Connection – ABP beam commissioning
  - Commissioning of 160 MeV beam through LT-LTB-LBE lines mid LS2 (includes PS switchyard). Linac4 restarting mid 2<sup>nd</sup> year. See Julie's presentations.
- Linac2
  - Part of transfer line to be removed for Linac4 connection. The rest of the installation is mothballed until after LS2.
  - Source maintenance to be performed at each year end TS.

# Injectors and Experimental Areas

- Linac3 – ABP provide the technical co-ordinator.
  - YETS2015 – 100ms quadrupoles and RF, Magnet interlocks, low energy modifications (delay critical in the workshop), diagnostics improvements.
  - LS2 – Removal of asbestos (PS-CONS), ventilation renovation (PS-CONS), not yet approved.
  - LS2 – Consolidation proposal to build Linac3 spare drift tubes and install in LS2 (end), not yet approved and a low priority – could wait until LS3.
  - Source maintenance to be performed at each year end TS.
  - Restart of source early in 2016 (LIU Ion upgrade commissioning) and 2017 (Xe beam commissioning). See IEFC-150.
- REX – Possible upgrade of the Electron Beam Ion Source solenoid to a 5T unit – external funding being sought. Installation proposed for LS2.


# ELENA



- Installation of ring and lines until spring/summer 2016
    - Workload for many groups over YETS 2015/16 and thereafter
    - Followed by ELENA ring commissioning mainly with external source in parallel to AD physics run
  - Two Scenarios for the replacement of the magnetic lines from AD to the experiments by electrostatic lines from ELENA
    - Baseline: activity takes place starting in November after the 2016 run until autumn 2017
      - Heavy workload for many groups during EYETS 2016/17 and thereafter (removal of existing magnets, instrumentation, vacuum equipment, supports, cables, power converters ... followed by installation cables, supports, electrostatic transfer elements, vacuum equipment, instrumentation ...)
      - Tight planning aiming at commissioning new lines and a brief 100 keV antiproton physics run for all experiments by the end of 2017
    - Plan B with ELENA ring commissioning not sufficiently advanced: postpone to LS2
      - Heavy workload for many groups during LS2
      - Control system availability to commission new lines using beam from the external H- and proton source during LS2
- => When do we have to take the decision to keep the baseline or to delay new lines to LS2?
- Early enough to leave groups time for planning (latest decision without additional cost?)
  - Not too early to leave enough time for ELENA commissioning



# ELENA



With confirmation of later LS2 start  
 => More attractive to install new lines in 2017  
 provided ELENA is ready (otherwise most  
 experiments see 100 keV antiprotons from 2020 on)



# LS2 DAYS

29-30 SEPTEMBER 2015