

# TE-EPC Activities during LS2

V. Montabonnet on behalf of TE-EPC group



**LS2** DAYS

29-30 SEPTEMBER 2015

<http://indico.cern.ch/event/436424/>


# Contents

- Activities
  - Projects
  - Consolidation
  - Under approval
- Resources availability
- Logistics
- Interfaces / interferences
- Conclusions

# LS2 Master Schedule

# Master schedule up to LS2

Courtesy J. Coupard



3 periods are available for works before the Long Shutdown 2 (LS2)

\*: The connection of the Linac4 to the PS Booster is foreseen for the LS2 but all equipment need to be ready by the end of 2016 in case of an early full connection.

# LS2 Project Activities

# LIU project

## LINAC4, PS Booster, PS machine and TT2

Courtesy J. Coupard

More than 200 Racks\*  
Rack\* = Rack Equivalent (0.6m)

- independent
- 1 YETS 2015
- 2 EYETS 2016 \*
- 3 YETS 2017
- 4 LS2

### PS

Injection low beta quadrupoles  
Injection bumpers

### PS

High energy dipole [1 rack\*]

**PSB under studies**  
Finemet RF cavities  
(BRF1 & BRF2)

### TT2

Complete renovation  
[100 racks\*]

### LIU Ions

\* LBS bending magnet

### Linac transfer line (LT, LTB, BI)

\* Bendings [06 racks\*]

### Linac4

\* LBE magnets

PS injection septum + bumper

### PSB

Injection DHZ/DVT correctors  
(BCER) [5 racks\*]

Injection stripping foil chicane  
(BRF2) [3 racks\*]

Injection Qstrip (BCER, BAT) [5 racks\*]

\* Injection stripping foil chicane  
(BRF2) [48 racks\*]

\* Distributor BI.DIS (BCER, BAT)  
to be removed

\* Injection BI.BVT (BHP) [5 racks\*]

\* Injection QNO Quad. (BCER) [5 racks\*]

\* Injection DHZ/DVT correctors  
(BCER) [5 racks\*]

\* Injection septa (BRF2) [5 racks\*]

Transfer bending Upgrade  
(BHP) [17 racks\*]

MPS+ Trims (245)

### Linac3

Quadrupole [4 racks\*]

### PS

IPM magnets [1 racks\*]

### PS

Low energy focusing quad. [7racks\*]

Chromaticity sextupoles [3 racks\*]

Low energy dipole [13 racks\*]

Low energy focusing quad [7racks\*]

Low energy skew quad [1 rack\*]

### Under studies:

- Position for the PS septum PI.SM42, bumper PI.BSM41,42,43,44
- Position for the PS low beta quadrupole



# LIU SPS project / AWAKE project activities

## SPS machine


- independent
- 1 YETS 2015
- 2 EYETS 2016
- 3 YETS 2017
- 4 LS2

### LIU SPS TCDI [SR2]

- 1x New RQIF.28800 Power Converter [COMET-2p]
- 1x New MQIF.29000 Power Converter [COMET-2p]

### LIU SPS TCDI [SR8]

- 1x new MQIF.87000 Power Converter [LEP Reno from TI2]
- 1x new MQID.87100 Power Converter [LEP Reno from TI2]



### AWAKE Proton Line [BB4]

Installation Date: < 02/2016

- 2x New Power Converters [SPS Reno]
- 1x New Power Converter [COMET]


### AWAKE Electron Line

Installation Date: 12/2016 – 03/2017

35 Circuits – Still under discussion

# LHC project

- independent
- 1 YETS 2015
- 2 EYETS 2016
- 3 YETS 2017
- 4 LS2





# HL-LHC project


## SM18 Test Bench Upgrade

Under discussions

### HL-LHC String

- 2x New Power Converter 16.5kA (Q1-Q3 and Q2a-Q2b circuits)
- 1x New Power Converter 13kA(D1 circuit)
- 3x New Power Converter 2kA(Q3-Trim and corrector circuits)
- 1x New Power Converter 0.3kA(Q2-Trim circuit)
- 7x New Power Converter 0.2kA (corrector circuits)
- 2x New Power Converter 0.12kA (corrector circuits)

- independent
- 1 YETS 2015
- 2 EYETS 2016
- 3 YETS 2017
- 4 LS2



### Cluster A

- 1x [20kA/±61V] (upgrade of RM.A)
- 2x New Power Converter 2kA/10V [COMBO]

### Cluster C

- 1x New Power Converter [20kA/±26V] [CMS type]
- 2x New Power Converter [2kA/10V] [COMBO]

### SC Link

- 3x New Power Converter [20kA/8V]
- 4x [±600A/±12V] (old cluster F and A)

### Cluster D

- 1 x [30kA/±16V] (RM.D + RM.F in parallel)




# S-FRS Project

 independent

-  YETS 2015
-  EYETS 2016
-  YETS 2017
-  LS2

Installation Date: 04/2016 – 05/2016


- 6x  $\pm 600\text{A}/\pm 40\text{V}$  circuits [LHC600A-40V]
  - 3x  $[\pm 500\text{A}/\pm 120\text{V}]-2\text{MJ}$  circuits [COMET-2p – 2MJ]
  - 9x Load Commutator Switches
- Total = 15 Racks Equivalent (0.6m)



# ELENA

## Without Electron Cooler


- independent
- 1** YETS 2015
- 2** EYETS 2016
- 3** YETS 2017
- 4** LS2



### ELENA PHASE 1 w/o electron cooler

Installation Date: 02/2016

- 42 new Power Converters [CANCUN-50S, COMBO-DELTA, APOLO-2P with spares]
- 68 Electrostatic Circuits
- Total = 13 Racks Equivalent (0.6m)



### ELENA PHASE 2

Installation Date: 01/12/2016 – 01/08/2017

302 Electrostatic Circuits [High Voltage Power Converters]

Total = 03 Racks Equivalent (0.6m)

# LS2 Consolidation Activities

# Consolidation project

## RF

-  independent
-  1 YETS 2015
-  2 EYETS 2016
-  3 YETS 2017
-  4 LS2

- PSB RF Cavities Power Converters

- included in LIU Project ; see Slide 7

- HighVoltage PS RF Cavities Power Converter

 2 EYETS 2016  4 LS2

- 5 new Power Converters in Bld. 355/R-021
- Total : 5x [2700 mm x 800mm]

- HighVoltage SPS RF Cavities Power Converter [SPS-200]


 4 LS2

- 13 new Power Converters in Bld. BA3


# Consolidation project

## Electrical Power Quality


- independent
- 1 YETS 2015
- 2 EYETS 2016
- 3 YETS 2017
- 4 LS2
- 5 LS3



**New BEQ1 Static Var Compensator [SPS Machine]**



**New MEQ59 Static Var Compensator [Meyrin Machine]**  
needed when the Machine and General Service networks will be divided into separate networks



- Under approval*
- SPS BEF4 Stable Filters Consolidation [non-pulsing network] 4
  - LHC Static Var Compensator Consolidation 4 5
  - Meyrin Filters consolidation 5



# Consolidation project

## Under approval

- independent
- ① YETS 2015
- ② EYETS 2016
- ③ YETS 2017
- ④ LS2

- **LINAC2** part (LINAC4 to PS Booster) - 48x New Power Converters
- **PS** - 13x New Capacitor Discharge Power Converters
- **PS Injector Converter Control** – New Electronics for 100 Power Converters to standardize one control over the Injector Chain  
Quantity = converters not covered by LIU / Consolidation projects
- **SPS COD** - 300x New Power Converters (Electronics & Power included)
- **SPS Aux Power Converter Control** - New Electronics for 200 Power Converters to standardize one control over all the Injector Chain
- **AD** - 25x New Capacitor Discharge Power Converters
- **East Experimental Area** - 59x New Power Converters
- **nTOF** - 7x New Power Converters
- North Experimental Area – 1x New Power Converter for **COMPASS** Spectrometer

# Consolidation project

## Under approval

- **Oil transformer consolidation** [Total Quantity : 202]
  - **Over a period of about 10 years**
  - Replacement of oil transformers by cast resin transformers when possible
  - Consolidation of LHC RF oil transformers and transformers with high power ratings and their **oil retention system**



*Cast Resin Transformer Type*



*Oil Transformer Type*



# LS2 Preventive Maintenance Activities

# Maintenance Activities

## Preventive Maintenance

- **Recurrent Preventive Maintenance Activities during LS**
  - Few impact on other activities / groups
  - Shall be integrated in the Coordination Schedule for access and service readiness
- **List**
  - Current Calibration Measurement Campaign for all accelerator complex
  - Equipment's fans replacement
  - Transformer maintenance
  - Visual inspection
  - .....

# LS2 Resources / Organization

# Resources availability

## Versus Activities

- **Project & Approved Consolidation Activities**
  - Manpower available
- **Consolidation Activities under approval**
  - Synergy could be found during the procurement of equipment with approved activities
  - Nevertheless, additional manpower will be needed
- **Unforeseen Activities or New Projects**
  - No doubt that the activity list will increase depending on operational issues found during Run 2. Depending of the volume and priority, additional manpower will be needed.
  - New Project will not be possible to manage up to LS2

# Resources availability

## Versus Planning

- Manpower during **INSTALLATION** and **COMMISSIONING**

Machines	Opening of the machine (weeks) not including the xmas break of 2 weeks		
	YETS 2015	EYETS 2016	YETS 2017
PSB	10	13	8
PS	8	13	8
SPS	8	11 (BA1) - 13	7 (BA1) - 8
LHC	10	16	10

[EDMS 1470895](#): Length of the YETS 2015-2016 / EYETS 2016-2017 / YETS 2017-2018


- Lot of activities concentrated in short periods
- Need flexibility for increasing manpower during these periods, mainly through Field Support Unit (FSU)
- Need optimization at the level of the **LS2 coordination** to optimize the group load by resources leveling across **ALL** facilities (Injector, LHC and Experimental Areas)
- Need to be aware in advance of any change of planning

# Resources organization

## Versus Planning & Activities

For efficiency and manpower estimation/optimisation, TE-EPC needs :

- During **INSTALLATION** phase, a detailed schedule with the different steps to be performed across the different groups (who is doing what when)
- During **(Re)COMMISSIONING** phase,
  - the planning of the Individual System Tests period dedicated to TE-EPC group taken into account the readiness of the services, access, control, EIS .....
  - the clarification of TE-EPC contribution during the Circuit (Re)Commissioning



Step	Description for Reconnection	Responsibility
1	Electrical lock-out ('consignation') of power converters, calibration racks and hot spare racks (AC + UPS)	TE-EPC
2	Purge water pipes (demineralized water cooling circuits for power converters >600 A)	EN-CV
3 <sup>1</sup>	Purge water pipes (demineralized water for DC-cooled cables)	EN-CV
4 <sup>1</sup>	Purge chilled water pipes for calibration racks	TE-CV
5	Disconnect water cooling pipes (where applicable)	TE-CV
6	Disconnection of cables: DC (including water-cooled DC cables), AC, UPS, FIP, controls and Ethernet <sup>2</sup>	TE-EPC
7	Unplug the 600 A and 120 A <sup>3</sup> modules from the power supply racks and fix them on transport pallets	TE-EPC
8	Detach the power supply racks or converters from the support structure	TE-EPC
9 <sup>1</sup>	Transport the power converters, racks and the modules (on transport pallets) to building 272 (Meyrin) for storage	EN/HE
10	Remove beam supports for the racks	TE-EPC
11 <sup>1</sup>	Remove copper grounding rig	TE-EPC
12 <sup>1</sup>	Remove powering and controls cables	EN-EI
13 <sup>1</sup>	Remove Ethernet cables	EN-EI

# Logistics

## Storage


- **Irradiated Equipment**
  - Some equipment removed from the LHC tunnel for consolidation could be activated after Run2
  - **Need dedicated radioactive storage place**
  - **Need area for repairing / testing irradiated electronics (blg. 867)**
- **Storage**
  - TE-EPC will need buffer area to store
    - converter parts received from industry before their test and integration in the power converters
    - the power converters 'ready for installation' before their final installation in the machines
  - Around **1000m<sup>2</sup>** needed

# Interface / Interference

- **Interference** - Any change of the interfaces with an impact on the power converters should be agreed with TE-EPC group especially for the **CONTROL** part (BE-CO)

- **Interface**

- New Power converters imply service support (transport, infrastructure structure) and in most of cases upgrade or consolidation of cooling, electricity distribution and cabling
- Reminder : TE-EPC contributes to the definition of the cables BUT is neither responsible of the 'Demande de Cables' nor the different cables needed to interconnect the different systems





# Interface

## Definition / Database

- **Interface**


- Need a clear overview of the different systems per circuit
  - Not clear who is doing this definition / coordination
- Need a clear definition of the interface between systems per circuit
  - Interconnection as cabling, cooling are discussed during Integration meeting

- **Databases** – Need a good support for

- the definition of the Functional Positions and the layouts of the new circuits through the Layout Database
- managing the change especially in Injector Complex
- the equipment code definition through the Naming Service

# Conclusions

- High volume (bigger than LS1) of activities for TE-EPC group with high technical challenge in some case
- Few margins to complete unforeseen activities during LS2
- No margin for new projects
- LS2 can only be successful with a global planification and coordination for the entire facilities





# LS2 DAYS

29-30 SEPTEMBER 2015

# **Additional Activities mentioned during LS2 Days**

# HL-LHC project

## LS2 Work Packages

- independent
- ① YETS 2015
- ② EYETS 2016
- ③ YETS 2017
- ④ **LS2**

- **WP3 - New Q5 magnets in LSS6 for ATS Optics**
  - 2x New Power Converters (Integration not yet started)
  
- **11T Dipole uncertainty**
  - *“We ask to keep open the possibility to install 2 units of 11T around P2 or P7 in case of need in the second part of LS2. The issue will be defined at Chamonix 2016 or in Spring 2016 at latest.”*
  - Lucio’s presentation*
  - 2x New Power Converters (Integration not yet started)

# LHC project

## CMS

- 20kA Free-wheel Thyristor



LS2 Days 29 Sep 2015 AB

11

### Magnet :reliability & minimal on-off cycles

Maintaining magnet performance at 3.8T over the next 2 decades is imperative

**On-off cycles are bad for the magnet**

(Target: 5/year, no FD. Will exceed in 2015)

eg RRR predicted to reduce with on-off cycles; eventually (250 cycles?) will not sustain 3.8T  
Measured RRR evolution not as simulated but recovery due to LS1 warm up reversed.



	2006	2008	2009	2010	2011	2012	2013	2014	2015	Total
Number	12	12	10	14	7	9	2	2	2	68
On request	9	9	5	7	4	2	1	1	1	38
Unexpected	3	3	5	7	3	7	1	1	1	30
FD at nominal field	5	1	1	0	2	1	0	0	0	10

Phase 2 upgrade (delayed from Phase 1)

“Cooled Freewheel thyristor”

draft tech spec/costing written with TE

UPS/diesel protection of FWT cooling vital



Immune to power converter faults (power, cooling)  
Field decays with time constant ~25 hours.

Prototype on M1 magnet in 2016,  
Implement in CMS during LS2

# Others

- Recommissioning Plans of Machines and Experimental Areas for beam after LS2