



# CNGS Overview


Konrad Elsener



# OUTLINE



1. The CNGS beam
2. Schedule
3. Status
4. Summary

# 1. The CNGS beam - main components






# 1. The CNGS beam - main components



05 Sept 2006



# 1. The CNGS beam - main components



$\Phi = 2.45$  m steel tube,  $t = 18$  mm  
surrounded by 50 cm concrete;  
- NO COOLING -  
vacuum 1 mbar  
entrance window 3 mm Ti  
exit window 50 mm steel



# 1. The CNGS beam - main components




800 m

100 m

1000m

67 m



TBID  
(SEM monitor)


V = 1 litre air-filled ionisation chambers  
(17 → **37** fixed + 1 moveable detector  
in both muon detection chambers)



# CERN NEUTRINOS TO GRAN SASSO


## Underground structures at CERN

- Excavated
- Concreted
- Decay tube (2nd contract)





## 2. Schedule



First beam:

10 July 2006






### 3. Status

construction:  
completed

commissioning:  
done

**CNGS operational !**

05 Sept 2006






### 3. Status

construction:

commi

CNGS Operational !






## 3a. Status

BPM: not o.k.  
BTV: ? not aligned ?  
target: not aligned w/beam  
not aligned w/horn  
horns: polarity wrong,  
timing wrong,  
alarm (conductivity)  
data logging:  
missing spills  
decay tube pumps:  
one "dead"  
ventilation: not o.k.  
smoke detection: problems

.....  
05 Sept 2006






### 3. Status



- Hardware commissioning / cold check-out
  - Beam instrumentations Feb. - April 2006
  - Power supplies
  - Magnets (incl. polarities)
  - Vacuum system
  - (April / May: Target / Horn exchange exercises "real")
- "Dry runs" April - May 2006
  - Timing
  - Controls
  - Interlocks
  - Beam permit
  - Magnets (current & polarities)
- Commissioning with beam 2006: weeks 28, 30 and 33







### 3. Status




how did we use these "few" protons ?

... answers throughout this workshop ...

# horn current extraction 1

HORN\_CURRENT:EXTR1




week 33 operation

Highlight not available at this zoom level.

Display:  Legend:  Size:

# horn current extraction 1



Highlight not available at this zoom level.

Display: 2D

Legend: Visible

Size: Large

PNG JPEG






### 3. Status

## Quality check - muon monitors (example: Pit 1 - horizontal plane)



comparison measurement-simulation, horizontal pit1



data <> Fluka

cm

**PRELIMINARY**

more on Friday, 8 Sept. (Edda's talk)



### 3. Status

## ... other problems ... (construction)



February 2006: safety shutter -> not on safe power (!)  
decay tube air-inlet "local controls"

March 2006: helium purity BAD (weather changed...)

30 June 2006: hadron stop water leak (**flowmeters**)

## ... more problems ... (commissioning)

MKE kickers not working reliably - fixed "last minute"

beam availability from the PS + SPS (PS septum change, etc.)

radioactive cooling water from the TED (beam dump in extr. line)

two out of 4 air-cooling units in the service gallery have a fault

details of TBID readout still need to be understood (electronics?)



### 3. Status



... on the sunny side: "everything works"!

- > was wonderful to see how smoothly the proton beam came on
- > impressive (to me) to see the tools at work for proton beam analysis
- > little trouble moving/turning the target
- > horn + reflector are working reliably
- > beam interlock system is a success
- > controls systems were rarely a cause of trouble ("dry runs" paid off!)
- > it was great to get so many additional muon monitors in week 29 !



## 4. Summary

CNGS project was approved in December 1999

Civil Engineering - Equipment design - production  
- installation phases lasted 6 years

CNGS completed on budget and within the 2002 schedule.

two of our "main worries" at NBI2005 are gone

(target / horns ready and installed in time)

the two other "main worries" remain

(target chamber heating/cooling calculations,  
decay tube heating + stresses )


**Lesson learned: hardware commissioning for "services" !!!**

**CNGS is operational - but the toughest part is still ahead !**






**Thank you !**




CNGS underground structures - target chamber area (not to scale)





CNGS underground structures - hadron stop / muon detector area (not to scale)







p.o.t. (1<sup>st</sup> extr.)



horn current [A]

