

HIE-ISOLDE


Commissioning report

Walter Venturini Delsolaro
on behalf of the HIE ISOLDE Commissioning team

Outline

- HIE ISOLDE roadmap for 2015
- Commissioning organization, goals and procedures
- HEBT commissioning results
- CM1 commissioning results
- Report on cryogenics incident
- Main pending issues (Non Conformities)

Systems to be commissioned



Hardware Commissioning

- Goals of HC work:
 - define the envelope of parameters within which the machine could be operated by BE-OP during the physics run
 - Validate software and controls
 - Identify, investigate and document the weak points and limitations preventing hardware to reach nominal performance
- HIMAC Working group gathering all equipment owners with strong involvement of BE-OP
- Accurate preparation work → written procedures
- For HEBT circuits, we used well oiled LHC methods
- Cryomodule commissioning procedure was a good Anzaz, it will be retrofitted with experience of CM1

CM 1 main commissioning steps

CERN
CH1211 Geneva 23
Switzerland



| EDMS NO. | REV. | VALIDITY |
|----------|------|----------|
| 1511269 | 0.0 | DRAFT |

| REFERENCE |
|----------------|
| HIE-O-HCP-0001 |

Date : 2015-01-14

Hardware Commissioning Procedure

Hardware Commissioning Procedure for the HIE-ISOLDE cryomodules

This document describes the sequence of tests and the parameters to be recorded for the hardware commissioning of the HIE-ISOLDE cryomodules.

DOCUMENT PREPARED BY:

L. Arnaudon
A.P. Bernardes
N. Delruelle
J. A. Ferreira Somoza
J. Christophe Gayde
D. Glenat
G. Kautzmann
Y. Leclercq
D. Smekens
Y. Thurel
D. Valuch
W.Venturini Delsolaro
P. Zhang

DOCUMENT CHECKED BY:


E. Fadakis
F. Formenti
A. Henriques
P. Maesen
V. Mertens
V. Parma
O. Pirrotte
J. A. Rodriguez Rodriguez
M. Therasse
E. Siesling
G. Vandoni

DOCUMENT APPROVED BY:

L. Bottura
P. Chiggiato
E. Jensen
A. Siemko
L. Tavian
Y. Kadi



1. Interlock tests
2. Slow pump down
3. RF, Instrumentation, ELQA tests before cool down
4. Low Level RF tests
5. Cool down
6. RF conditioning above T_c
7. RF tests at 4.5 K
8. SC solenoid test
9. Survey and Alignment
10. Heat load measurements
11. Thermal cycles

CM1 cavity test results







Solenoid test results

- Nominal current set conservatively for operation: (115.5 A \rightarrow 100 A, need 90 A)
- Insulation at cold tested up to 500 V (checked to be sufficient in case of quench)
- Vapour cooled current leads set at 0.5 g/s
- Fast power abort from nominal triggered quench (as expected): good reaction of the cryogenics system
- **No spontaneous quenches, continuous operation at $\sim 60\%$ of I_{NOM}**
- **Small issue:** power converter trips (in current mode) when changing polarity...traced back to repolarization of the parallel diodes
- **Need to verify for future solenoids if this events are not signs of a defect in the protection scheme**





Combined powering of cavities and solenoid






Solenoid current: 0A \longrightarrow 100A \longrightarrow 0A

Performance of the LLRF system



Cryogenics incident 12.8.2015



Reconstructed chain of events

- Initial pressure fluctuation in the low pressure circuit (15:47:33)
- Stop of warm compressor and of the cold box
- Faulty logic of valve opening and closure to protect cryomodule
- Cryomodule helium circuits are pressurized by the cold box transient
- The safety valve which should have protected the rupture disk does not open: calibration was too close to disk limit
- Rupture disk burst open, helium is released in the hall (15:53:59)
- Hall evacuated by fire brigade
- First analysis
- First crisis meeting (16:50)
- Rupture disk is replaced in situ, preventing air in-leak (~ 19:30)

all details at:


- <https://edms.cern.ch/document/1535758/1>
- <https://edms.cern.ch/document/1535759/1>
- <https://edms.cern.ch/document/1536156/1>
- <https://edms.cern.ch/document/1536524/1>

Static heat load measurement at 4.5 K

Distribution of heat into boil-off of liquid and structure warm-up;

Temperatures on Thermal Shield, Cavities/Solenoid, etc. constant during the test;

Limitation: no flow meter for mass flow monitoring;






Measurement results:

- **STATIC HEAT LOAD WITHIN EXPECTATIONS; NO ANOMALY. CRYOSTAT DESIGN QUALIFIED**
-

Survey and alignment

Delta Z (mm) over time during first cool down (0-->504H)




Beam vacuum from REX to the experimental stations

| ALARMS FOR CLIENTS: | |
|---------------------|----|
| XLH0_CRYO: | OK |
| XLH0_RF: | OK |


| ALARMS FROM CLIENTS: | |
|----------------------|---|
| VETO_ACCESS | ■ |



First beam acceleration with a HIE ISOLDE superconducting QWR



Cavity phasing with 4 cavities: first try



PENDING ISSUE(S)

Non Conformities

CERN CH-1211 Geneva 23 Switzerland



| | | |
|-----------------------------|--------------------|--------------------------|
| EDMS NO. XXXXXXXX | REV. 0.1 | VALIDITY DRAFT |
|-----------------------------|--------------------|--------------------------|

| |
|---------------------------------------|
| REFERENCE HIE-EQCOD-NC-XXXX |
|---------------------------------------|

Date: 2013-09-23

Nonconformity Report

IDENTIFICATION

| | |
|--|--|
| 1. Originator's Name: W. Venturini Delsolaro | 6. Date: 30.11.2015 |
| 2. Contractor/Supplier: CERN | 7. Part description: Mechanical drive system of RF coupler |
| 3. Contract No: | 8. Qty:1 |
| 4. Project Engineer: V. Parma | 9. Dwg No: ISLACSC_0577 |
| 5. Quality Manager: W. Venturini Delsolaro | |

| | |
|--|--|
| 10. Found during what activity: | |
| <input type="checkbox"/> Incoming inspection | <input type="checkbox"/> Final inspection |
| <input type="checkbox"/> In-process inspection | <input checked="" type="checkbox"/> Other: commissioning |

11. Description of nonconformity (use continuation page if necessary)

Anomalous friction on the mechanical drive axis of cavity #5 RF coupler

12. Action taken to prevent misuse (use continuation page if necessary)

The coupler was adjusted manually for each stage of the commissioning (RF conditioning at warm, RF measurements, operation with beam), and the motor controls were disabled.

IMPORTANCE

| | |
|--|-----------------------------------|
| 13. <input checked="" type="checkbox"/> Non critical | <input type="checkbox"/> Critical |
|--|-----------------------------------|

DISPOSITION

| | | | | |
|--|---------------------------------|---------------------------------|--|---|
| 14. <input type="checkbox"/> Use-as-is | <input type="checkbox"/> Repair | <input type="checkbox"/> Reject | <input checked="" type="checkbox"/> Rework | <input type="checkbox"/> Return to supplier |
|--|---------------------------------|---------------------------------|--|---|

Description of proposed action (use continuation page if necessary)
With the measures described above, the coupler could be used for the first physics run, with some limitations. Since the cryomodule is taken out of the machine, it is suggested to ascertain the cause of the friction and remove it.

CORRECTIVE/PREVENTIVE ACTION

15. Description of proposed action (use continuation page if necessary)

- 1) Check friction after warm up
- 2) Check friction after transport
- 3) Check friction after venting
- 4) Visually inspect the axis after opening

APPROVAL OF NON CRITICAL NONCONFORMITIES

| | |
|-----------------------|-------|
| 16. Project Engineer: | Date: |
|-----------------------|-------|

APPROVAL OF CRITICAL NONCONFORMITIES

| | |
|-------------------------|-------|
| 17. Project Management: | Date: |
|-------------------------|-------|

This document is uncontrolled when printed. Check the EDMS to verify that this is the correct version before use.

1. Anomalous friction on CAV5 coupler axis
2. Impedance change in solenoid circuit
3. **Overheating of the couplers**
4. Blocked horizontal degree of freedom of frame adjustment system
5. A few survey targets lost
6. Condensation on the top flange

RF couplers issue: recap

- First observations in CM1: RF shifts → thermal expansion hypothesis
- Near-failure in CM1
- Cold test1 at SM18 (failure at 200 W)
- Looking for source of heat in the coupler
- Comparative survey of LNL and TRIUMF solutions
- Failure tests of antennas in oven to find limit temperature
- Cold test2 at SM18: copper braid thermalization on coupler OK
- Vacuum calculations + warm test bench (plasma hypothesis challenged)
- DC current measurements (plasma hypothesis revived)
- Thermal + RF models (ANSYS + CST)
- Cold test3 at SM18 (60 W): incipient failure
- Cold test at Cryo-lab reproducing CM1 thermalization
- Benchmarking thermal simulations
- Cold test 4 at SM18: modified coupler (Bz4 → Cu-Be, Macor → Shapal, holes)
- New detailed RF simulations of antenna tip fields
- Improved system prototype under test

HIE ISOLDE RF coupler task force

Taskforce members:

A. Boucherie, J. Bremer, L. Dufay Chanat, T. Koettig, Y. Leclercq,
E. Montesinos, A. Miyazaki, V. Parma, S. Teixeira, M. Therasse, L. Valdarno,
D. Valuch, G. Vandoni, W. Venturini Delsolaro, P. Zhang.

Taskforce meetings (minutes and slides):

<https://edms.cern.ch/document/1536619/1>

<https://edms.cern.ch/document/1539539/1>

<https://edms.cern.ch/document/1539542/1>

<https://edms.cern.ch/document/1541497/1>

<https://edms.cern.ch/document/1543024/1>

<https://edms.cern.ch/document/1551204/1>

<https://edms.cern.ch/document/1551205/1>

<https://edms.cern.ch/document/1555124/1>

<https://edms.cern.ch/document/1556843/1>

<https://edms.cern.ch/document/1558989/1>

<https://edms.cern.ch/document/1560717/1>

Preliminary conclusions and actions taken


- Triggering phenomenon is pure RF heating
- Glow discharge, if present was due to consequent outgassing
- Key is cooling of the coupler antenna
- New thermalization of copper and cable
- New couplers with Cu OFE antennas soldered to the cables

Additional thermalization


Additional thermalization1:
outer conductor of the coupler

Additional thermalization2:
cable

D: Copy of big sheets
Temperature
Type: Temperature
Unit: K
Time: 1
12/11/2015 09:11





4.5K heat sink
(stainless steel)



The contact between the antenna and the inner conductor of the cable is brazed

Bz4 \rightarrow OFE Cu (250W)



The simulation has *not yet quantitatively* e
 \rightarrow A **more conservative modification** is nec

Conclusions

- The 2015 Hardware Commissioning campaign achieved its goals:
 - Envelopes for OP defined
 - Software & Controls operational
 - Weaknesses and limits identified and investigated
- CM design choices validated:
 - Cavity cleanliness preserved during assembly
 - Heat loads according to specs.
 - Alignment specifications fulfilled
- SC cavities field measurements confirmed with beam
- A prompt reaction to cryogenics incident saved the physics run
- RF input lines/coupler problem identified, being addressed
- Few more small issues (axis of coupler #5, horizontal alignment, diodes...)
- Next steps → Yacine's talk

Still to be understood:

