

Notes from BGV TS2 Coordination Discussion, 17/08/2015

Present: Marzia, Maria, Estrella, Bernd, Ray, Paolo, Plamen, Giuseppe, Didier, Pierre Maesen (RF)

❖ Main discussion

- Focused on the schedule constraints and the time available for the BGV installation
- Schedule constraints sheet provided by Marzia
- We can start working on Monday after the RP patrol, i.e. at 9 am
- Wed 17:00 to 19:00 – patrol
- Then, up to ~midnight: QPS/powering tests
- In theory we can work after that, up to Thursday noon
- The cryo filling will take place on Thursday midday
- Then, RF conditioning up to Friday evening
- VSC
 - The venting will be finished by Tue 9 am (earlier option exists – Mon pm, but interference with other VSC activities)
 - Pump down to start on Wed morning or afternoon (no perturbation on the other BGV activities)
 - Friday pm – remove equipment (normally, max. 2 hours)
- Other constraints
 - Elevator PM45 maintenance: Wednesday 6 – 8 am
 - PAD/MAD maintenance: Wednesday, time not specified
 - * Interference with the BGV activities not expected; we can use UX451 for personal access

❖ AOB

- There are no special requirements for working during the night
- **Task1 (Marzia):** Check and approve the BGV IMPACT 67453
- Note about the installation of the next 4 BGV modules (TS3 or YETS)
 - VSC will be busy in the 1st week of YETS
 - We should discuss the plan for this installation once the modules' delivery schedule is confirmed
- **Task2 (Paolo):** Send photos of the detector (and the current setup?) to Marzia
-

Task List:

Task1 (Marzia): Check and approve the BGV IMPACT 67453

Task2 (Paolo): Send photos of the detector (and the current setup?) to Marzia