

Tuesday, 08/18/2015

1. Schedule BGV installation week 36 (31.08. to 04.09.) in the **main tunnel**
 1. Mon. 09:00 to Tuesday 09:00 (tunnel)
 1. cabling
 2. cooling
 3. dry air installation
 4. others
 2. Tue. 09:00 to 11:00
 1. venting starting
 3. Tue. 11:00 to 21:00
 1. BGV monitors installation and survey
 4. Tue 21.00 to Wed. 17:00
 1. cabling
 2. cooling
 3. dry air installation
 4. tests
 5. Thu. 02:00 to 12:00
 1. cabling
 2. cooling
 3. dry air installation
 4. tests
2. Schedule BGV installation week 36 (31.08. to 04.09.) in the **side tunnel**
 1. Mon. 09:00 to Friday 12:00
3. Constrains
 1. Wed.
 1. 06:00 - 8:00 elevator maintenance (other, personal elevator available)
 2. PAD: access for material blocked one of the two sides (600 m work)