

EN-MEF involvement with the LS1 PSB Hardware tests.

David Hay EN-MEF



ENGINEERING
DEPARTMENT

PSB Hardware tests followed up at FOM

Minutes of the 1st FOM meeting held on 04.02.2014

Agenda:

- 1) Follow-up of the last meeting
- 2) Update on LS1 (S. Mataguez)
- 3) Start-up planning for Linac2, PSB and PS (D. KÜchler, J.-L. Sanchez Alvarez, R. Steerenberg)

3.2 PSB (J.-L. Sanchez Alvarez)

J.-L. Sanchez Alvarez reported on the schedule for the PSB restart. The hardware tests will start on the 31 March and will last four weeks. From week 19 to week 22 the PSB cold check-out will take place. On 30 May the PSB Setup with beam will start. On 20 June beam will be delivered to the PS and 10 July ISOLDE setting up will start.

During the PSB hardware tests, the list of equipment to test will be defined by TE-EPC together with the Machine Control Coordinator (J. Betz). One PSB operator will be available from 6 h to 21 h from Monday to Friday.

During the PSB cold check-out there will be 3 shifts per day including weekends. Thousands of systems have to be verified. F. Pirotte asked to add in the schedule the security test of the 5 May. J.-L. Sanchez Alvarez will add it.

The PS Setup with beam will last three weeks (10 days of low intensity and 10 days of high-intensity setting-up). The commissioning of the machine will start with the single rings (from R3 and then R2, R1 and R4). The same approach will be adopted for the commissioning at the higher intensity. On 20 June the PS will be filled using the R3 at low intensity.


M. Zerlauth asked if the new Beam Interlock System has to be operational from the machine start-up. J.-L. Sanchez Alvarez answered positively.

J.-L. Sanchez Alvarez asked to M. Gourber-Pace if during the cold check-out period a CO specialist could be available even during the week ends and festivity. M. Gourber-Pace replied that the request would be discussed.

EN-MEF involvement.

- Schedule.
- Access.
- Field coordination (Safety).

Global view



Planning Proposal: align and streamline activities

FOM 8/10/2013

	Jan					Feb				Mar			
Wk	1	2	3	4	5	6	7	8	9	10	11	12	13
Mo	30	6	13	20	27	3	10	LEIR	TT2-TFP	ADT	10	17	24
Tu						EIS HW tests	LN2	PS-SWY	TT2-TFP	ADT	All zones inaccessible	Partial HW tests PSB/PS possible	Partial HW tests PSB/PS possible
We							LN2	PS-SWY	TFT	ADR			
Th							BOOSTER	PS-SWY	TFT	ISOLDE			
Fr							BOOSTER	PS-SWY	EA	ISOLDE			
Sa													
Su													

Possible smallll works in specific zones possible with specific IMPACT

All LS1 large works completed All EIS and interfaces operationally available PS Complex access control and safety system tests

	Apr				May				June				
Wk	14	15	16	17	18	19	20	21	22	23	24	25	26
Mo	31	7	14	Easter Mon	21	28	5	12	19	26	3	10	17
Tu	PS Complex patrols & DSO tests and validation	PSB HW tests	PSB HW tests	PSB HW tests	PSB HW tests	PSB Cold Checkout	EA-IRRAD DSO & commissioning	PSB Cold Checkout	PSB Cold	PSB Cold	PSB Beam setup	PSB Beam setup	PSB Beam setup
We	All zones inaccessible								L2 beam SU	Ascension			
Th					1st May								
Fr			G. Friday										
Sa													
Su													


Access control from CCC (2 shifts) PS HW tests L2 beam into PS zone PS Cold Check-out PS setup with beam

Start PSB HW tests Unlock PSB/PS power converters Spare patrol PSB/PS PSB under OP responsibility Start PSB cold checkout PS under OP responsibility Start PS cold checkout Beam to PSB Beam to PS

Startup Schedule – Main Dates

Machine	Start HW Tests	Start Cold Comm.	Receiving First Beam
Linac2	03 March	04/17 April	24 April (L2 tunnel)
PSB	31 March	05 May	30 May
PS	31 March	22 May	20 June
Linac3	02 June	16/19 June	
LEIR	19 May	30 May	30 June
ISOLDE	10 April	21 April (stable beams)	10 July
AD	03 June	20 June	10 July 1 August/29 September??
East Hall		30 June	10 July
n-TOF			10 July
SPS	03 July	1 September	8 September
North Area			09 October
HiRadMat			after NA setup (tbc)

PSB Hardware test planning



PS PPS Commissioning Plan

EDMS 1346246 v.1.1	22/01/2014	PS PPS Commissioning Tests Planning 2014		
E. Sanchez-Corral				
ZONE	Zone Tests date (1)	System Tests I date (2)	System Tests II date (2)	
Linac 4	t.b.d. (LN4 HwC planning)			
Linac2	w7: 11-12 Feb	Cancelled	w11: 10-14 March w14: 31 March-4 April	
Booster	w7: 13-14 Feb			
LEIR	w8: 17/02/2014			
SWY	w8: 18-21 Feb			
PS				
TT2	w9: 24-25 Feb			
TFP	w9: 24-25 Feb			
TFT	w9: 26-27 Feb			
EA	w9: 28-Feb			
ADT	w10: 03-05 Mar			
ADR				
ISOLDE	w10: 06-07 Mar			
IRRAD	May w19 - t.b.d			t.b.d
TFT + EAR1 & EAR2	June/July t.b.d.	t.b.d		
w7-w10: Access not possible only to the zone being tested.				
Access possible to zones not being tested for planned LS1 activities (IMPACT).				
w11 & w14: All zones concerned by the tests -> All zones inaccessible				
<i>Note: Preparation required of EIS-b/m by equipment supervisors 1-2 days before each test</i>				

PSB & Access system commissioning

ML

December 7, 2012

Vo.3

2014 Injector Accelerator Schedule

Preliminary

	Jan					Feb			Mar				
Wk	1	2	3	4	5	6	7	8	9	10	11	12	13
Mo	30	6	13	20	27	3	10	17	24	3	10	17	24
Tu													
We			SHUTDOWN LS1							PSB and PS access system commissioning			
Th													
Fr													
Sa													
Su													

	Apr				May				June				
Wk	14	15	16	17	18	19	20	21	22	23	24	25	26
Mo	31	7	14	Easter Mon 21	28	5	12	19	26	2	Whit 9	16	23
Tu													
We						PS hardware tests				PSB setup with beam PS cold checkout			
Th					1st May				Ascension				
Fr			G. Friday										
Sa						PS DSO tests							
Su													

Start PSB HW tests & checkout (between Apr 18 and May 19)
 Close PS (between Apr 18 and May 19)
 Beam to PSB (between May 21 and June 22)
 Beam to PS (between June 25 and June 26)
 Close SPS (between June 25 and June 26)

Accesses managed with IMPACT

EDMS NO. 1371388 REV. 1.0 VALIDITY RELEASED

REFERENCE
CPS-Y-PRD-0001

Date: 2015-09-17

SAFETY PROCEDURE

Access to LINAC2, PSB, PS and TT2 during Hardware Commissioning and Tests

ABSTRACT:

During the hardware commissioning and test period in the LHC injectors (LINAC2, PSB, PS and TT2), the power supplies are no longer electrically "locked-out". The majority of the magnets will be powered, tested and validated before declaring them operational.

This procedure describes how access will be granted for personnel not part of the tests.

PREPARED BY:	CHECKED BY:	APPROVED BY:
K. Foraz EN/MEF R. Steenberg BE/OP	D. Bodart TE/MSC D. Cotte BE/OP G. Dumont DGS/RP R. Froeschl DGS/RP C. Gaignant BE/ASR Y. Gaillard TE/EPC K. Hanke BE/OP D. Hay EN/MEF S. Hutchins BE/ASR G. Le Godec TE/EPC C. Mastrostefano BE/ABP S. Mataguez EN/MEF B. Mikulec BE/OP A. Newborough TE/MS P. Ninin GS/ASE T. Otto TE/HDO J. Pedersen EN/HDO S. Pittet TE/EPC P. Sollander BE/OP M. Tavlet BE/HDO D. Tommasini TE/MS J. Vollaire DGS/RP	R. Saban

DISTRIBUTION LIST:

IEFC members

2.1 ACCESS FOR FORESEEN ACTIVITIES

As a general rule, during hardware testing (HWT), access to an injector is forbidden. Two categories of foreseen activities for which a justified exception is possible, are defined:

- Access by hardware experts of equipment under test. For example, BE-RF accessing a cavity for tuning.
- Other planned access. For example, EN-CV accessing a ventilation substation for controls and measurements.

The access is authorised following this procedure:

1. The machine coordinator chairs a daily HWT coordination meeting at 8h15.
2. The technical responsible person of the intervention announces and presents his intervention in the 8h15 meeting, describing what is to be done, and the area of the works.
3. The technical responsible person creates an impact request. The impact request MUST include the "mode opératoire": what has to be done and how (fiche de tâche), and the access path to the work site.
4. Depending on the risk present in the machine (electrical or radiation), the "mode opératoire" and the schedule, the machine coordinator will either:
 - Accept the request in planned and dedicated time slots, or
 - Accept the request in planned and dedicated time slots, with the additional presence of an expert of the generated risk, or
 - Reject the request

Activity	Status	Resp. Group	Facility	System	Title	Max. N° Participants	Tags	Workflow
47319	Finished	EN-CV-OP	PS Booster	U - Ventilation	test vent ventil booster+ventil dump	3		See workflow
46912	Rejected	BE-BI-PI	PS Booster	B - Beam Instrument.	FCBT BCT.BTM.10 connections verification	2		See workflow
46721	Closed	EN-EL-CF	PS Booster	E - Electricity	BAT 361 - CABLAGE CONDITION EXTERNE	2		See workflow
46692	Closed	BE-RF-IS	PS Booster	A - Acceleration	PSB STANDARD : maintenances générales syst. RF	10		See workflow
45466	Finished	EN-CV-OP	PS Booster	U - Ventilation	modification électrique ventil DUMP	5		See workflow
45983	Closed	TE-ABT-SE	PS Booster	Septa	Remplacemnt Stack#2 -> Stack#2 (septum B159H)	25		See workflow
45890	Rejected	BE-BI-PI	PS Booster	B - Beam Instrument.	Booster Trajectory measurement system	3		See workflow
45730	Finished	EN-STI-EET	PS Booster	S - General Safety	Dosimeters installation	2		See workflow
45679	Finished	DG-CO-CO	PS Booster	J - Infrastructure	filming stockshots for cern Press office	4		See workflow
45480	Rejected	EN-HE-HM	PS Booster	Handling & Engineeri.	Déplacement du coffret de cle de la PO-128	2		See workflow
45245	Rejected	GS-SE-CEB	PS Booster	K - Civil Engineering	PS BOOSTER : INSPECTION STRUTURE GENIE CIVIL	3		See workflow
44955	Rejected	GS-ASE-AC	PS Booster	Y - Access system	PSB: peinture porte	10		See workflow
44955	Rejected	BE-BI-BL	PS Booster	B - Beam Instrument.	BLM - intervention to check ACEM position	2		See workflow
44876	Finished	BE-OP-PSB	PS Booster	Y - Access system	Requete genérique BE/OP : BOOSTER	3		See workflow
44828	Finished	DGS-RR-AS	PS Booster	S - General Safety	PSB L51 HWT: Interventions piquet RP	2		See workflow
44690	Rejected	BE-BI-PM	PS Booster	B - Beam Instrument.	BTV start up / Tests in BOOSTER	2		See workflow
44148	Closed	DGS-RR-AS	PS Booster	S - General Safety	PSB HWT: visites, inspections & survey RP	2		See workflow
44142	Finished	TE-HDO	PS Booster	S - General Safety	PSB HWT: Safety Officer Patrols	6		See workflow
44116	Finished	BE-RF-IS	PS Booster	A - Acceleration	PSB HWT: RF activities	5		See workflow
43994	Late	EN-STI-TCO	PS Booster	T - Targets and Dum.	PSB HWT: Radmons	3		See workflow

Access mode special permit with MPS on

CO: Dry Runs ACCOR

Planning for tests with TE-EPC, BE-OP and BE-CO

	Mar							Apr				May			
Week	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
Day	10	17	24	3	10	17	24	31	7	14	21	28	5	12	19
PSB			2			7			Hardware tests				Cold Check-out		
						MIL1553			C	C'	C''				
					FGC	U			D	D'	D''				

- [PSB/MIL1553](#) :
 - Wk 15: On Wednesday 9/04/14 , all MIL1553 equipment available for tests.
 - **DryRun_Id = [C]** will start Wednesday 9/04/14, tests with some equipment. Preparation starting at 8:30 AM.
 - DryRun_Id = [C'], only if C fails.
 - **DryRun_Id = [C'']** will start Monday 14/04/14, tests with ALL equipment. Preparation starting at 8:30 AM.
- [PSB/FGC](#):
 - Wk 13: FGC in simulation mode.
 - **DryRun_Id = [U]** will start Monday 24/03/14, tests with ALL FGC in simulation mode. Preparation starting at 8:30 AM.
 - Wk 15: First batch of FGC equipment available for tests.
 - **DryRun_Id = [D]** will start Wk.16, Monday 14/04/14, tests with some FGC equipment. Preparation starting at 8:30 AM.
 - Wk 16: Second batch of FGC equipment available for tests.
 - DryRun_Id = [D'], only if D fails. Could be used to test additional FGC equipment.
 - Wk 17: All FGC equipment available for tests
 - **DryRun_Id = [D'']** will start Monday 28/04/14, tests with ALL FGC equipment. Preparation starting at 8:30 AM.

START-UP PLANNING FOR PSB

PSB Schedule

		April																												May				
W14						W15						W16						W17						W18										
31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4
Hardware						Tests																												

		May																												June				
W19						W20						W21						W22						W23										
5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8
PSB cold check-out																								PSB Set-up with beam										

		June														July																		
W24						W25						W26						W27						W28										
9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13
PSB Setup with beam												PSB Setup operational beam														Isolde Setup								
														PS setup with beam																				

PSB Hardware test

April														May																				
W14						W15						W16						W17						W18										
31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4
Hardware						Test																												
						Dry-run 1st batch of FGC						Dry-run MIL1553 Dry-run 2nd batch of FGC						Dry-run all of FGC																


- One PSB operator is available in the CCC from 6h to 21h to ensure support for the hardware test and dry-runs.
- No operator during week-end and night.
- List of equipment to be tested during a dry-run will be defined with TE-EPC and the MCC (Machine Control Coordinator Jochen Betz).
- <https://wikis/display/ACCOR/BOOSTER+DRY+RUN>

PSB Cold check-out

May																																
W19						W20						W21						W22														
5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1					
PSB cold check-out																																

- 3 weeks and half for the PSB Cold check-out
- 3 shifts per day including week-end.
- OP will organize the cold check-out (with procedures and check-lists) :
 - 218 Pow. Sup. with MIL1553.
 - 94 Multipoles and 32 dipoles with FGC3.
 - 400 timings (TG8 replaced by CTRV).
 - OASIS renovation (FEC, new Scopes, New Multiplexer) (780 analog signals + 400 DataSet signals).
 - Instrumentations (New BPM injection, new FESA classes).
 - BTM line dismantled to replace the Booster dump.
 - New BIS (BIC and SIS).
 - renovation of the low-level RF system.
 - New amplifiers for the transverse feedback.
 - ...

PSB Set-up with beam



- 3 Weeks of setting-up before send beam to PS.(2 long week-ends Ascension and White Monday)
- Anymore Piquet control (list of specialist CO).
- New Low Level RF hardware, new amplifiers on the transverse feedback and new power convector for the multipoles (FGC3).
 - Low intensity setting-up 10 days
 - High intensity setting-up 10 days

Conclusions presented at LHC performance workshop (Chamonix 2014) and LS1 debriefing day 31st March 2015

16:00	LHC Injectors Complex Status <i>Chamonix - Les Aiglons</i>	<i>Klaus HANKE</i>	16:00 - 16:30
	Questions <i>Chamonix - Les Aiglons</i>		16:30 - 16:45
17:00	SPS Scrubbing 2014 <i>Chamonix - Les Aiglons</i>	<i>Hannes BARTOSIK</i>	16:45 - 17:05
	Questions <i>Chamonix - Les Aiglons</i>		17:05 - 17:15
	Operational Beams for the LHC <i>Chamonix - Les Aiglons</i>	<i>Yannis PAPAPHILIPPOU</i>	17:15 - 17:45
	Questions <i>Chamonix - Les Aiglons</i>		17:45 - 18:00
18:00	LHC Dry-Runs and Cold Check-out <i>Chamonix - Les Aiglons</i>	<i>Delphine JACQUET</i>	18:00 - 18:20
	Questions <i>Chamonix - Les Aiglons</i>		18:20 - 18:30
	LHC Sector Test <i>Chamonix - Les Aiglons</i>	<i>Reyes ALEMANY FERNANDEZ</i>	18:30 - 18:50
	Questions <i>Chamonix - Les Aiglons</i>		18:50 - 19:00
19:00			

<https://indico.cern.ch/event/373053/>. & LS1 debriefing day 31st March 2015