



Forward Physics

Status of AFP construction and plans for installation in the YETS

presented by Petr Sicho of behalf of AFP collaboration

AFP approval milestones


- **AFP TDR**

The ATLAS Collaboration ,

"Technical Design Report for the ATLAS Forward Proton Detector", CERN-LHCC-2015-009 ; ATLAS-TDR-024;

url: <https://cds.cern.ch/record/2017378/>

Accepted by LHCC and ATLAS in June 2015



- **Engineering Change Request**

url: <https://indico.cern.ch/event/440927/>

Accepted at LHC Machine Committee meeting

26 August 2015

CERN CH-1211 Geneva 23 Switzerland

ENGINE TO 1514549	REV. 0.4	STATUS DRAFT
-----------------------------	--------------------	------------------------

LHC **LHC-XAFP-EC-0002**

Date: 2015-07-29

ENGINEERING CHANGE REQUEST
Installation of the ATLAS/AFP stations, Phase-1

ATLAS PROTON DETECTOR DIVISION

The installation of the ATLAS Forward Proton (AFP) Roman pot stations (RPS) is described. The first phase is the installation of two stations in the outgoing beam in sector 6R1 of L551. We describe the AFP RPS, the RPS locations and the required modifications to the outgoing beam pipe in half-cell C611, including the Beam Position Monitors (BPM) and Beam Loss Monitors (BLM). We describe the cables to be installed, the proposed locations of the patch panels and of the electronics crates. We describe the infrastructure required for the Roman pot motion and the detector readout. Finally we discuss the requirements for dry air for cooling, secondary vacuum, and other services.

This ECR will be followed in the future by a similar Phase-2 ECR, describing the installation of two RP stations in half-cell C612.

DESIGNED BY: Christopher Biglietti → PHO (PH-USA) M. R. Janssens (PH-USA) P. S. Cho (PH-USA)	TO BE CHECKED BY: C. Amundson, M. Barone, J. S. Barthelemy, C. Basso, G. Brogioni, B. Calvo Garcia, S. Chahine, M. Caporaso, P. Chiggiato, J. M. Gomez, J. Guadalupe, C. D'Amico, P. Ferrero, K. Forzani, L. Hoffmann, J. H. Kang, C. Kalogeropoulos, S. Katsigiannis, P. Katsigiannis, D. Papanastasiou, V. Ntziaras, M. Ntziaras, T. Otsu, J. Paschos, S. Pignatelli, X. Pons, S. Redaelli, S. Tosi, B. Tschalig, B. Tschalig, L. Tschalig, M. Tschalig, B. Tschalig, M. Tschalig	TO BE APPROVED BY: R. Collier (on behalf of ATLAS) L. Pourcelot (PH/ADC) ... Koss
---	---	--


DISTRIBUTION LIST:
LHC members

COPIES OF ACTORS TO BE UNDER REVIEW


Note: When approved, an Engineering Change Request becomes an Engineering Change Order.
This document is uncontrolled when printed. Check the CDMS to verify that this is the correct version before use.

AFP RP stations

- 5 Horizontal Roman Pot Stations ordered at Vacuum Praha (June 2015)
 - 2 RP Stations to be installed in YETS 2015/2016,
First station was already delivered to CERN last week
 - 1 RP Stations for the lab
 - 2 RP Stations to be installed in YETS 2016/2017
(expected delivery in spring 2016)
- Support tripod produced at CERN




1st AFP station delivered :-)




Where we install?

- 2 first RP stations will be installed at right ATLAS arm (C6R1) at 205m and 217m far from ATLAS IP




RP station in more details


- AFP is using existing RP station mechanical components (the pedestal is similar as ALFA has, top part is modified TOTEM)



Historical developments (Tracker design)




- 1) Moveable beam pipe, evaporative cooling (up to 2013)



- 2) Concept with Tracker and ToF in one pot, air-cooling (2014)



- 3) Construction of Tracker prototype, (2015)




- Solid pillars
- PEEK insulation
- Heat exchanger
- Tracker planes (carbon fibre reinforced composite)

- Potted by Pave technology (sealed feedthrough connectors)

Time of Flight detector

- ToF detector - not considered to be installed before the end of 2016
- ToF detector will be installed latter in the same Roman Pot as the Tracker at 217m (farther station)
- ToF related cables to be installed already in YETS 2015




- Prototype shown here (not the final version)

Roman Pot prototyping

- Pot production (University of Alberta), 2 pieces at CERN so far ✓
- Welding of pot parts (CERN workshop) ✓
- Mechanical and RF tests ✓
- Cleaning – etching, heating to 650 C in vacuum ✓
- Leak tests ✓
- Coating (0,1 μm NEG; 1,5- 2 μm Cu; 0,5 μm NEG). Cu coating - to improve RF and have less heating, NEG –improve local vacuum and secondary electron emission - last step before installation (may be will be skipped for final pieces)

milling process



thin window $\sim 300 \mu\text{m}$



”model 0” shown here



AFP installation plans in details


- AFP will install RP stations only at right ATLAS arm during YETS 2015/2016
- Infrastructure to be built and installed :
 - Cables and patch panels @212m
 - Control of station stepper motors (USA15)
 - Secondary vacuum system (pumps, control – alcove RR17, USA15)
 - Air-cooling infrastructure (tubes, valves, pressure regulators, sensors)
 - DCS and DAQ hardware in USA15
- 2 RP stations with Si Tracker (Tracker can be installed later over TS week) to be installed at the end of YETS

List of AFP cables per ATLAS arm (includes ToF services)

	Cable name	ATLAS Cable ID	Starting point	Destination	cable type	construction	φ [mm]	length [m]	Atlas side	Requested routing path
1	AFP DATA/TTC	3041000	Y.24-05.A1	Tunnel @212m	custom optical (FibreFab)	8 x 12 fibres	12	310	A6R1	shortest one (galleries)
2	Fast Trigger/Clock SiT	3041001	Y.24-05.A1	Tunnel @217m	7/8" Heliflex HCA78-50,	coaxial	28	300	A6R1	shortest one (galleries)
3	Fast Trigger ToF	3041002	Y.24-05.A1	Tunnel @217m	7/8" Heliflex HCA78-50,	coaxial	28	300	A6R1	shortest one (galleries)
4	LV cable SiT	3041003	Y.23-05.A1	Tunnel @212m	TecniKabel	AWG10, 4 tw.pairs	22	400	A6R1	standard one
5	LV cable SiT	3041004	Y.23-05.A1	Tunnel @212m	TecniKabel	AWG10, 4 tw.pairs	22	400	A6R1	standard one
6	LV cable ToF	3041005	Y.23-05.A1	Tunnel @212m	TecniKabel	AWG10, 4 tw.pairs	22	400	A6R1	standard one
7	LV cable ToF	3041006	Y.23-05.A1	Tunnel @212m	TecniKabel	AWG10, 4 tw.pairs	22	400	A6R1	standard one
8	LV cable spare(ToF)	3041007	Y.23-05.A1	Tunnel @212m	TecniKabel	AWG10, 4 tw.pairs	22	400	A6R1	standard one
9	VVDC	3041008	Y.23-05.A1	Tunnel @212m	Novacavi 04.71.04.147.0	AWG14, 7 tw.pairs	18.7	400	A6R1	standard one
10	AuxPWR (Vreg)	3041009	Y.23-05.A1	Tunnel @212m	Novacavi 04.71.04.147.0	AWG14, 7 tw.pairs	18.7	400	A6R1	standard one
11	HV cable SiT	3041010	Y.23-05.A1	Tunnel @212m	TecniKabel 04.31.52.236.2	AWG26, 18tw.pairs	13.8	400	A6R1	standard one
12	HV cable ToF	3041011	Y.23-05.A1	Tunnel @212m	TecniKabel 04.31.52.236.2	AWG26, 18tw.pairs	13.8	400	A6R1	standard one
13	Optoservices	3041012	Y.23-05.A1	Tunnel @212m	NF8 04.21.52.160.0	AWG18, 4tw.pairs	12	400	A6R1	standard one
14	Environmental 1	3041013	Y.23-05.A1	Tunnel @212m	NE48; 04.21.52.150.2	0.5mm2, 24tw.pairs	21	400	A6R1	standard one
15	Environmental 2	3041014	Y.23-05.A1	Tunnel @212m	NE48; 04.21.52.150.2	0.5mm2, 24tw.pairs	21	400	A6R1	standard one
16	Air-cooler1 CTRL	3041015	Y.23-05.A1	Tunnel @212m	NF12 04.21.52.170.8	AWG18, 6tw.pairs	14	400	A6R1	standard one
17	Air-cooler2 CTRL	3041016	Y.23-05.A1	Tunnel @212m	NF12 04.21.52.170.8	AWG18, 6tw.pairs	14	400	A6R1	standard one
18	CANBUS	3041017	Y.24-05.A1	Tunnel @212m	VG18CAN 04.21.60.491.2	1mm2, 9tw.pairs	17.4	400	A6R1	standard one
19	Stepper motors	3041018	Y.25-05.A1	Tunnel @212m	Intercond 04.71.04.167.0	AWG 16, 7tw.pairs	16.3	400	A6R1	standard one
20	LVDT, resolver	3041019	Y.25-05.A1	Tunnel @212m	NE48; 04.21.52.150.2	0.5mm2, 24tw.pairs	21	400	A6R1	standard one
21	microswitches	3041020	Y.25-05.A1	Tunnel @212m	NE18; 04.21.52.130.6	0.5mm2, 9tw.pairs	13.5	400	A6R1	standard one
22	general spare	3041021	Y.25-05.A1	Tunnel @212m	Intercond 04.71.04.167.0	AWG 16, 7tw.pairs	16.3	400	A6R1	standard one
23	general spare	3041022	Y.25-05.A1	Tunnel @212m	Intercond 04.71.04.167.0	AWG 16, 7tw.pairs	16.3	400	A6R1	standard one
24	secondary vacuum	3041023	XYAFP01 RR17	Tunnel @217m	NE18; 04.21.52.130.6	0.5mm2, 9tw.pairs	13.5	46	A6R1	standard one
25	general spare	3041024	XYAFP01 RR17	Tunnel @212m	NF12 04.21.52.170.8	AWG18, 6tw.pairs	14	46	A6R1	standard one
26	general spare	3041025	XYAFP01 RR17	Tunnel @212m	NF12 04.21.52.170.8	AWG18, 6tw.pairs	14	46	A6R1	standard one
27	secondary vacuum pipe	3041026	XYAFP01 RR17	Tunnel @217m	pipe Assiwell	flexible vacuum pipe	~25mm	40	A6R1	standard one
28	Aircooler FS1 control pipe	3041027	XYAFP01 RR17	Tunnel @217m	flexible plastic pipe			40	A6R1	standard one
29	Aircooler FS2 control pipe	3041028	XYAFP01 RR17	Tunnel @217m	flexible plastic pipe			40	A6R1	standard one
30	Aircooler NS1 control pipe	3041029	XYAFP01 RR17	Tunnel @205m	flexible plastic pipe			46	A6R1	standard one
31	Aircooler NS1 control pipe	3041030	XYAFP01 RR17	Tunnel @205m	flexible plastic pipe			46	A6R1	standard one

- We have 26 cables in total (per arm), in addition there are also BPM cables (~20 cables) which will be installed by LHC people

ATLAS situation plan (top view)



Length of services:

- Trigger and optical cables ~260m
- Standard cables ~360m


AFP Service areas:

- USA15 (off-detector electronics)
- US15 (BPM – DOROS data acquisition)
- Alcove RR13, RR17 (secondary vacuum)

AFP Patch panels


@205m, 217m

@212m



Passive patch panel (stepper motor control, NTC, HV distribution)

Opto module (optical interface, DATA, CMDs)



Air-cooler


LV regulator crate (provides voltages for the Tracker and ToF electronics)

L1 Trigger Hitbus Board
Constant Fraction Discriminator
Constant Fraction Discriminator
ToF Trigger/2nd-stage ampl.
HPTDC Card
HPTDC Card
Reference Clock

ToF crate (@205m partly populated)


Air-cooler infrastructure

- Silicon tracker requires cooling (sensors should be kept at temperature below 0 C)
- Power dissipation (5W the tracker), 10W roman pot
- The Air-cooler will be installed very close to RP station
- Regulation of output air temperature is considered




Secondary vacuum

- Covered by WP Roman Pot Instrumentation and Control system (PH-DT X.Pons)
- Pums Scrollvac SC5D (0.05mbar), similar type as TOTEM
- Monitoring and control via PLC placed in rack in USA15 likely by Simatic S7-200 (Siemens).
- The same PLC could also be used for Air-cooler power control




S7-200 front panel



Secondary vacuum scheme
Provided by X.Pons

RP station Position Control System

- Covered by WP *Roman Pot Instrumentation and Control system* (PH-DT X.Pons)
- Proposed system will be very similar as ALFA or TOTEM has (original designed for the position control system of LHC collimators consequently modified by PH-DT group)
- FESA server provides interface between PXI control and LHC (LHC operator can always put RP to parking position)
- PXI crate - control of stepper motor
- LVDT & resolver (amplifies signals for primary circuitry of LVDT and resolver, receives secondary circuitry signals and provides them to PXI crate)
- Really great contribution of PH-DT...



USA15 racks

LV & HV

DAQ & DCS

Infrastructure

Turbine 4U Y.23-05.A1.U49	Turbine 4U Y.24-05.A1.U49	Turbine 4U Y.25-05.A1.U49
Heat exchange	Heat exchange	Technical net
HV ISEG Y.23-05.A1.U42	CAN PSU Y.24-05.A1.U42	FESA server
Dummy panel	Trigger logic Y.24-05.A1.U36	PXI PC
SCOL		PXI Ni crate
Dummy panel		LVDT & Resolver Y.25-05.A1.U29
LV-PP4	VME trigger Y.24-05.A1.U26	Vacuum PLC crate Y.25-05.A1.U23
LV Wiener PL512 Y.23-05.A1.U27		LHC-AFP Interlock interface Y.25-05.A1.U16
LV-PP4	RCE crate Y.24-05.A1.U21	Power distribu...
Fan tray 1U	IMC crate Y.24-05.A1.U14	Signal distribution Y.25-05.A1.U03
Dummy panel Y.23-05.A1.U09	DCS PC3	
	DAQ PC1	
	DAQ PC2	
Air deflector 2U	Air deflector 2U	
	Network switch	




AFP Installation schedule

ML

September 1, 2015
V0.2

2016 Injector Accelerator Schedule

- LHC accelerator schedule is driving AFP installation schedule
- YETS - 8 weeks of access



- Only preparation work can be done over LHC Technical Stops (3 in 2015)
- AFP installation will start in middle of December as soon as LHC is stopped. The geodetic survey equipment in UPS14 and UPS16 galleries will be partly removed and protected to allow installation of fast coaxial and optical cables
- Scaffolding is needed in the tunnel at entries to UPS14 and UPS16 galleries, some safety protection to be installed also in UX15 (the part between entry to UPS galleries and the wall to USA15) – to be done first week in January
- The cable installation should start with fast cables (4/1-25/1 including preparation) followed by other cables routed in standard way (25/1-10/2). Then termination of cables and testing can start.
- RP stations are scheduled for installation in the middle of February
- YETS ends on Friday 19th February

Thank you for attention!

Schedule of cable installation (draft created by Gianluca)

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names
0		638 tirage AFP-ATLAS (YETS sem 51/2015->sem9/2016)	79 days	Mon 02/11/15	Thu 18/02/16		
1		Autorisations	79 days	Mon 02/11/15	Thu 18/02/16		
2		Work above QRL	1 day	Tue 15/12/15	Tue 15/12/15		T OTTO
3		VIC	1 day	Tue 15/12/15	Tue 15/12/15		OSS
4		Authorization RP	1 day	Tue 15/12/15	Tue 15/12/15		RP
5		LHC IMPACT	1 day	Tue 15/12/15	Tue 15/12/15		OSS
6		IMPACT ATLAS	1 day	Tue 15/12/15	Tue 15/12/15		OSS
7		Survey (drop wire) and development facility security	5 days	Tue 15/12/15	Mon 21/12/15		Survey
8		Logging monorails	1 day	Tue 15/12/15	Tue 15/12/15		OSS
9		making platform available in ATLAS (Nacelle)	1 day	Mon 18/01/16	Mon 18/01/16		ATLAS
10		-test before pulling drum D1 OK	0.67 days	Mon 02/11/15	Mon 02/11/15		BE,MEF,SPIE
11		tagout monorails	1 day	Thu 18/02/16	Thu 18/02/16		OSS
12		reseal inspection	1 day	Thu 18/02/16	Thu 18/02/16		BE
13		HELIFLEX draw and LHC-USA15 fibers via UPS	16 days	Mon 04/01/16	Mon 25/01/16		
14		scaffolding transport from surface (storage UJ)	1 day	Mon 04/01/16	Mon 04/01/16		HE
15		scaffolding installation MBXW UJ17 (right side)	2.5 days	Wed 13/01/16	Fri 15/01/16	7	Ouvaroff
16		installing scaffolding MBXW UJ13 (left)	2.5 days	Mon 18/01/16	Wed 20/01/16	7	Ouvaroff
17		Drilling door UPS16	1 day	Mon 18/01/16	Mon 18/01/16		SPIE
18		laying path on vault 211m position and channel (right side)	1.5 days	Tue 05/01/16	Wed 06/01/16		SPIE
19		UJ17 poses path L27A-XC (400mm) + vault	1.5 days	Tue 05/01/16	Wed 06/01/16		SPIE
20		Drilling door UPS14	1 day	Wed 20/01/16	Wed 20/01/16		SPIE
21		installation path on vault pot novel position and gutter (left)	1.5 days	Wed 06/01/16	Thu 07/01/16		SPIE
22		installation path UJ13	1.5 days	Wed 06/01/16	Thu 07/01/16		SPIE
23		Transport 4 reels and cables scales from surface to UJ14 / UJ16	1 day	Wed 13/01/16	Wed 13/01/16		HE
24		test cable before pulling	1 day	Mon 18/01/16	Mon 18/01/16	23	BE
25		HELIFLEX draw fiber and right side	3 days	Tue 19/01/16	Thu 21/01/16	9,24,17	SPIE
26		test cables right	1 day	Thu 21/01/16	Thu 21/01/16		BE
27		HELIFLEX fiber draw and left	3 days	Thu 21/01/16	Mon 25/01/16	9,24,20	SPIE
28		testing the left side cables	1 day	Mon 25/01/16	Mon 25/01/16		BE
29		LHC draw controls cables pos 211-> USA15	13 days	Mon 25/01/16	Wed 10/02/16		
30		UX installing scaffolding 15 level 8	2 days	Mon 25/01/16	Tue 26/01/16		Ouvaroff
31		wall crossing seal opening UJ16 / EL16 and US15 / UX15 and partitions under USA15	1 day	Tue 26/01/16	Tue 26/01/16		SPIE
32		Cable pulling	12 days	Tue 26/01/16	Wed 10/02/16		SPIE
33		LHC draw controls cables pos 211-> RR17	5 days	Wed 13/01/16	Tue 19/01/16		
34		poses L27A-XC path (48m)	3 days	Thu 14/01/16	Mon 18/01/16	23	SPIE
35		installation path vault before RR17	1 day	Wed 13/01/16	Wed 13/01/16		SPIE
36		cutting and grating RR17 poses Cablofil in rack	1 day	Wed 13/01/16	Wed 13/01/16		SPIE
37		draw 2 cables and 2 tubes (lg ~ 50m)	1 day	Tue 19/01/16	Tue 19/01/16	36,34,35	SPIE
38		Front yard	19 days	Wed 20/01/16	Mon 15/02/16		
39		verification RR17 cables (identification, length)	1 day	Wed 20/01/16	Wed 20/01/16	37	MEF,SPIE
40		verification USA15 cables (identification, length)	3 days	Thu 11/02/16	Mon 15/02/16	32	MEF,SPIE
41		checking presence RR floor slabs, US15 and USA15	0.5 days	Mon 15/02/16	Mon 15/02/16	32,37	MEF,SPIE
42		construction decline	16 days	Wed 27/01/16	Wed 17/02/16		
43		dismantling scaffolding UJ 13/17	3 days	Wed 27/01/16	Fri 29/01/16	26,28	Ouvaroff
44		recovery sealing doors and 16 UPS14	1 day	Wed 17/02/16	Wed 17/02/16	26,28	GS
45		recovery sealing wall crossing UJ16 / EL16	1 day	Wed 17/02/16	Wed 17/02/16	40	GS
46		recovery sealing wall crossing US15 / UX15	1 day	Wed 17/02/16	Wed 17/02/16	40	GS
47		recovery partition crossing under seal USA15	1 day	Wed 17/02/16	Wed 17/02/16	40	GS
48		cleaning and disposal equipment	1 day	Wed 17/02/16	Wed 17/02/16		SPIE