



# LHCB CO<sub>2</sub> COOLING INTEGRATION & PLANS FOR INSTALLATION P&I DOCUMENT STATUS


P. TROPEA

LHCB COOLING MEETING

20 NOV 2015

[HTTPS://INDICO.CERN.CH/EVENT/461642/](https://indico.cern.ch/event/461642/)

# INTEGRATION




**ALCOVE**  
 2 x Cooling plants  
 2 x Accumulator  
 1-2 Control/Pneumatic racks  
 1 Drier

**BTW DET & PLANT**  
 2 x DN80 vacuum insulated concentric transfer lines  
 1 x cable tray signal + pneumatic  
 1 x cable tray power



**DETECTOR DISTRIBUTION**  
 1 panel attached to the wall  
 4 "heater + valve" assemblies

# DETECTOR DISTRIBUTION

- 1) Patch panel along the wall
- 2-3) heaters and manual regulation valves on top of Velo (where present cooling system distribution is)
- 4-5) heaters and manual regulation valves along the UT side




# UT REGULATION VALVES



# COMMON PATCH PANEL & PATH TOWARDS IT




Transfer lines & services from top of the cavern



P. Tropea

Shielding wall passage



-  Signal cables & pneumatic pipes
-  2 x Vacuum insulated transfer lines
-  Power cables

*N. B. Estimate of cross sections will be ready for EDR  
Verification of space & routing during YETS – courtesy LHCb integration*

TRACI JUNCTION BOX  
Ex of 2D layout with foam



# ALCOVE: SPACE & INFRASTRUCTURE

- UPS power supply for PLC
- Diesel power for backup chiller (qty depend on backup logic chosen, see next slide)
- General power
- Water: 18 kW mixed water (14 C) or nothing (see next slide)
- Dry air (dew point <-50 C) for flushing & valve piloting @ 7 bar, XX Nm<sup>3</sup>/h
- Drier: on diesel power, sizing it!
- Ventilation
- CO<sub>2</sub> detection system


## *Advantages of ALCOVE location*

- ✓ Accessible during run for installation
- ✓ Decoupled from existing systems (planning takes advantage of “low load” periods)
- ✓ Services can be installed ahead of time and be configured such that connection can happen with no disruption

# CO<sub>2</sub> COOLING TRANSFER LINE SIZING

Transfer lines between plants and junction boxes

- Preliminary sizing based on commercial vacuum insulated product (80 mm OD) for long lines
- Integration studies necessary to determine correct path
- Revision of process pipe sizing once routing confirmed
- Launch tender for external company to produce (count at least 6 months for purchase & production) – PH-DT can prepare the tender, LHCb team must take over with contract follow up and during installation
- Installation in a few weeks if routing is kept simple



*Both UT and Velo transfer lines to be designed*

# PRIMARY SYSTEM & BACKUP LOGIC

PRIMARY  
CHILLER

- a) local water cooled chiller
- b) shared system with other LHCb sub-detectors

UT  
plant

Velo  
plant

BACKUP  
CHILLER

Local chiller, air cooled, on diesel to ensure detector cold when power cut

- a) Full power for operation (in case primary is not proper to UT/Velo)
- b) Limited power for keeping detector cold



# INPUT NEEDED FOR P&I DOCUMENT

Main inputs still to be clarified:

- Pressure drops along detector circuits (measurements on-going for UT, shall we consider the July measurements for VELO?)
- Safety system granularity/volumes
- Overall transfer line lengths (estimate)

P. Tropea

		UT	Velo
Accu Tmin	°C	-30	-30
Accu Tmax [°C]	°C	15	15
Hot spot - pipe max T inside detector	°C		
CO2 max T – Evap T (=f(l, ID, flow))	°C		
Detector cooling loops	#	34x2 (+/-x)	26x2 (+/-x)
Parallel loops	#		
Power /cooling loop – HLLT (MAX)	W	76	28.4
Flow/cooling loop - HLLT @ -30	g/s	0.8	0.1-0.3
Dp cooling loop - HLLT@ -30	mbar	300	?
Power /cooling loop - WARM @ 15 C	W	?	?
Flow/cooling loop - WARM @ 15 C	g/s	?	?
Dp cooling loop - WARM @ 15 C	mbar	?	?
Transfer lines CP to JB	#	1	1
JB to detector transfer lines	#	2	2
Manifold	#	2	2
Max detector power	kW	5.472	1.5
Max detector flow	g/s	54.4	15.6
Max detector Dp	mbar	400	?
Max detector + capillaries DP	bar	?	?


CP= Cooling plant (alcove)

JB=junction box (top of the magnet?)

20 Nov 2015

9

# PRELIMINARY SCHEDULE – DRAFT FOR DISCUSSION



P. Tropea

20 Nov 2015

10

P8 x transfer lines & junction boxes installation + services! (EYETS)

P8 x installation & checkout