

LINAC3 UPGRADE ECR

Modification of the GTS-LHC ion source extraction region
in Linac3

3/12/2015

Ville Toivanen


Introduction

- Linac3 upgrade motivation and goals
 - Mitigate the beam losses taking place immediately downstream from the ion source
 - Improve ion source tuning flexibility by decoupling ion production and beam transport in the extraction region
- Implementation
 - Relax aperture restrictions in the beginning of the Linac3 ITL beam line (low energy beam transport)
 - Install a new focusing element, an einzel lens, downstream from the existing GTS-LHC extraction electrodes
- Linac3 upgrade ECR references
 - **LIU-IONS ECR L3-LJ-EC-0001**
 - **EDMS 1555246**

The image shows a CERN Engineering Change Request (ECR) form titled "Modification of the GTS-LHC Extraction Region in Linac 3". The form includes the following information:

- CERN CH-1211 Geneva 23 Switzerland**
- EDMS NO. 1555246**
- REV. 0.2**
- VALIDITY DRAFT**
- REFERENCE L3-LJ-EC-0001**
- Date: 2015-11-12**
- ENGINEERING CHANGE REQUEST**
- Modification of the GTS-LHC Extraction Region in Linac 3**
- BRIEF DESCRIPTION OF THE PROPOSED CHANGE(S):**
In order to reduce ion beam losses in the region immediately downstream from the GTS-LHC ion source (Linac3), an installation of a new electrostatic focusing element (an einzel lens) and increase of aperture sizes of the first two beam pipes of the Linac3 ITL beam line section are proposed. These changes also require an installation of a new modified extraction pumping chamber for the GTS-LHC.
- DOCUMENT PREPARED BY:** Ville Toivanen BE-APP
- DOCUMENT TO BE CHECKED BY:** J. Axensalva, G. Bellodi, Y. Beraud, M. Bernardini, F. Bertinelli, G. Bertone, D. Bodart, G. Bregliozzi, P. Chiggiato, J. Coupar, Y. Coutron, J. Devine, T. Dobers, A. Dworak, J. Ferreira Simoes, K. Foraz, R. Froeschl, A. Funkin, G. Georgiev, D. Kuchler, J.-M. Lacroix, P. Lelong, A. Lombardi, D. Mangunke, C. Mastrorostafano, S. Matagajec, A. Michet, Y. Muttoni, A. Newborough, B. Riffaud, J. Pedersen, B. Salvant, R. Scrivens, D. Steyaert, H. Taviel, D. Tommasini
- DOCUMENT TO BE APPROVED BY:** S. Garabito, G. Rumolo, M. Meddahi (on behalf of the LIU Project) R. Sabini (on behalf of the IIEFC)
- Members of the LIU-IONS group**
- IIEFC members**
- DOCUMENT SENT FOR INFORMATION TO:**
Replacement of the GTS-LHC extraction pumping chamber with a new modified one.
Installation of an einzel lens inside the new pumping chamber.
Magnetic measurement of the first two LEBT beam pipes with new pipes of increased bore sizes.
Magnetic measurement of the solenoid magnet ITL-SOLO1.
- Note:** When approved, an Engineering Change Request becomes an Engineering Change Order. This document is uncontrolled when printed. Check the EDMS to verify that this is the correct version before use.


Linac3 ion source and ITL beam line



Region of interest


- GTS-LHC beam extraction system
- Extraction chamber + einzel lens
- 1st ITL beam pipe through ITL.SOL01
- 2nd ITL beam pipe with bellows
- Gate valve ITL.VVS10

Existing GTS-LHC extraction region



- (1) Ion source body
- (2) Extraction electrodes
- (3) Fixing point (flange) for extraction electrodes
- (4) Extraction chamber


Existing ITL section through ITL.SOL01



LINAC3 MODIFICATIONS


New extraction chamber

Existing chamber




MASS: ~17 kg

New modified design




MASS : ~22 kg



New einzel lens




New stainless steel flange



Titanium and MACOR lens assembly




New ITL section beam pipes



From 65 mm to 100 mm bore pipes

Electrical issues

- New HV power supply for the einzel lens, installed in the rack next to the existing extraction power supplies
- Einzel lens and existing extraction system cabling through a new T-piece on the side of the extraction chamber
- Cabling:
 - HV cable for einzel lens
 - Control cables for einzel lens power supplies
 - Vacuum side with Kapton coated UHV compatible cable
 - All cabling will be done by BE-ABP




Controls

- Hardware: a new 12 bit PLC remote station (no CPU)
 - Einzel lens control and the existing ion source controls divided between the existing PLC unit and the new one
- Software:
 - Einzel lens voltage control to the ion source FESA class
 - Control available in the ion source knob in INCA
- Both will be done by BE-ABP

Source control hardware at Linac3

Linac 3 source controls hardware. 2016
(Einzel lens added)
M.O'Neil 10/11/2015



ITL.SOL01 measurement

- Verification of field and calibration of solenoid ITL.SOL01
- Linac3 upgrade work during YETS2015-16 provides a possibility to remove ITL.SOL01 from Linac3 for magnetic measurements
- To be measured before installation of the new welded beam pipe
- Magnet will be removed 4.1.2015 and will be returned 12.1.2015 (no flexibility in schedule)

Realization and group support

EN-MME	EN-MEF	EN-HE
Design and production of new parts	Alignment work (ITL.SOL01 and extraction chamber)	Transport of ITL.SOL01 from Linac3 to magnetic measurements, to flange welding and back to Linac3
Welding of beam pipe flange after installation through ITL.SOL01		
Main contacts		
Yannick Coutron Didier Steyaert Pierre Moyret	Tobias Dobers	

Realization and group support

TE-MSC	TE-VSC	BE-ABP
Magnetic measurements of ITL.SOL01	Disassembly of existing vacuum parts and installation of new ones at Linac3	
Disconnection and reconnection of ITL.SOL01 at Linac3	Off-site vacuum test of the new chamber and the einzel lens	Off-site HV test of the einzel lens (at the same time as the vacuum test)
		Removal, modification and installation of lead shielding around the area of modifications
		Installation of the einzel power supply and cabling
		Controls modifications (hardware and software)
Main contacts		
Dominique Bodart Thomas Zickler	Alice Michet Jose Ferreira Somoza	Michael O'Neil Sebastien Bertolo Detlef Kuchler Ville Toivanen

Schedule

Week 50		DECEMBER 2015		Week 52/53		JANUARY 2016	
		Week 51				Week 1	
Mon	7	14	End of run Remove Pb (SB)	21 28	CERN holidays (2 weeks)	4	Break vacuum (AM) SOL away
Tue	8	15	Remove shielding (SB)	22 29		5	Start disassembly at Linac3 (AM)
Wed	9	16	Remove shielding (SB)	23 30		6	
Thu	10	17	SOL alignment check (TD)	24 31		7	
Fri	11	18	SOL disconnected (DM)	25 1		8	
Delivery of new parts							

Week 2		JANUARY		Week 4		FEBRUARY	
		Week 3				Week 5	
Mon	11	18		25	Vacuum closed Leak test (AM)	1	GTS-LHC plasma on
Tue	12	19		26	Leak test (AM) Install shielding (SB)	2	
Wed	13	20		27	Leak test (AM) Install shielding (SB)	3	
Thu	14	21		28	Install shielding (SB)	4	
Fri	15	22	SOL reconnected (DM)	29	Install shielding (SB)	5	
Start installation work at Linac3 (AM)							
Flange welding SOL back							


December	Delivery of parts, vacuum and HV tests
14-Dec ->	Physics run ends, Linac3 free to work
4-6 and 11-13-Jan	Controls maintenance
12-Jan - 22-Jan	Installation of new parts at Linac3
25-Jan	GTS vacuum closed, preparations for operation

01-Feb	GTS-LHC plasma on
04-Mar	RFQ online
28-Mar	Full Linac3 online (Easter Monday)
18-Apr	Linac3 delivers beam to LEIR (MDs)

ADDITIONAL SLIDES

Einzel lens voltage stabilization

- If beam loading on the lens, a capacitor may be required to stabilize the voltage during beam pulse
- Operation with beam will show if needed or not
- Preparations made to realize such a system



Comments from first ECR round

- “It should be added that increasing the acceptance of the first part of the LEPT has the effect of transporting more current of unwanted charge state for a longer distance with potential implication on beam qualities.” (Alessandra Lombardi)
- “Cabling request not yet received! Due to the huge cabling activity in PSR during YETS 2015/2016, no cabling activity in Linac3 before de 15th of February.” (Patrick Lelong)
- “I would just add to the list of works on page 9: (1) TE-VSC : removal/extraction of existing vacuum chambers, (2) BE-ABP : removal of lead shielding.” (Giulia Bellodi)
- “A local grounding system (perche de terre) installed in the immediate proximity of the Heinzl lens is not mentioned but should be added to secure interventions on the source.” (Jean-Marc Cravero)
- “Nice document, but the new vacuum chamber drawings referred to in this documents has not be created with the correct numbers according to the CERN naming convention and none of drawings has been send for approval to TE/VSC by the approval leader.” (Jan Hansen)
- “(1) Please clarify the comment from Jan Hansen and be sure that vacuum chamber are ready. (2) Cabling (if I am not wrong) is done internally by BE-ABP, no request for EN-EL.” (Julie Coupard)

Current situation

- Design work has been completed
- Production is going on at the workshop – all parts will be delivered in December 10th
- Off-the-shelf items have been ordered and received
- Control system hardware expansion is under way

Full schedule

	DECEMBER 2015				JANUARY 2016		
	Week 49	Week 50	Week 51	Week 52/53	Week 1	Week 2	Week 3
Mon	30	7	14 End of run Remove Pb (SB)	21 28	4 Break vacuum (AM) SOL away	11	18 "-"
Tue	1	8	15 Remove Pb (SB)	22 29	5 Remove old chambers (AM)	12 SOL back Flange welding	19 "-"
Wed	2	9	16 Remove Pb (SB)	23 30	6 "-"	13 Install new chambers (AM)	20 "-"
Thu	3	10	17 SOL alignment check (TD)	24 31	7 "-"	14 "-"	21 "-"
Fri	4	11	18 SOL disconnected (DM)	25 1	8 "-"	15 "-"	22 SOL reconnected (DM)

	JANUARY	FEBRUARY				MARCH	
	Week 4	Week 5	Week 6	Week 7	Week 8	Week 9	Week 10
Mon	25 Vacuum closed Install Pb (SB)	1 GTS-LHC plasma on	8	15	22	29	7
Tue	26 Install Pb (SB)	2	9	16	23	1	8
Wed	27 Install Pb (SB)	3	10	17	24	2	9
Thu	28 Install Pb (SB)	4	11	18	25	3	10
Fri	29 Install Pb (SB)	5	12	19	26	4 RFQ online	11

	MARCH			APRIL			
	Week 11	Week 12	Week 13	Week 14	Week 15	Week 16	Week 17
Mon	14	21	28 Easter Monday	4	11	18 Beam to LEIR	25
Tue	15	22	29 Full Linac3 online	5	12	19	26
Wed	16	23	30	6	13	20	27
Thu	17	24	31	7	14	21	28
Fri	18	25 Good Friday	1	8	15	22	29

December	Delivery of parts, vacuum and HV tests
14-Dec ->	Physics run ends, Linac3 free to work with
4-Jan - 6-Jan	Controls maintenance
12-Jan - 22-Jan	Installation of new parts at Linac3 (after SOL1 is back at Linac3)
25-Jan	GTS-LHC vacuum closed, preparations for operation start

01-Feb	GTS-LHC plasma on
04-Mar	RFQ online
28-Mar	Full Linac3 online (Easter Monday)
18-Apr	Linac3 delivers beam to LEIR (MDs)