


# The Berlin Energy Recovery Linac Project

## Progress and Recent Achievements

Andreas Jankowiak  
on behalf of the bERLinPro project team  
Helmholtz-Zentrum Berlin







**42 Mio€ (including building),  
fully funded,  
project start 2011**


Parameter	bERLinPro
Max. beam energy (MeV)	50
Max. beam current (mA)	100 (77 pC / bunch)
Frequency (GHz)	1.3
Normalized emittance (mm mrad)	1 (ca. 0.5 in simulations)
Bunch length (ps)	< 2 ps (100 fs)
Beam losses	<< $10^{-5}$ @ 100 mA



- (a) to maximize scientific output at earliest possible stage
- (b) Separate out challenges into manageable parts
- (c) make optimal use of available resources in various groups

## Stage 1: High-brightness beam from an SRF Injector (Gun1)

- Injector cavity performance
- Cathode performance/lifetime
- Intrinsic beam limits (emittance, energy spread, bunch length ...)
- Dark current/unwanted beam ...






- (a) to maximize scientific output at earliest possible stage
- (b) Separate out challenges into manageable parts
- (c) make optimal use of available resources in various groups

## Stage 2: medium-power beam transp. through “banana”

- Technology development
- Beam-loading issues
- Beam preservation in complex beam transport (merger)
- Machine-protection issues ...






- (a) to maximize scientific output at earliest possible stage
- (b) Separate out challenges into manageable parts
- (c) make optimal use of available resources in various groups

## Stage 3: High-brightness recirculation

- Recovery efficiency
- Bunch compression
- Beam quality preservation
- LINAC performance



## Stage 4: High-power recirculation

- High-current operation of gun (Gun2)
- Beam loss, reliable transport to dump
- Machine protection, reliability
- “Putting it all together”
- ...




## Photoinjector characterization: Q2 2017

**Goal: reach ERL compatible beam parameters.**

SRF photoinjector in GunLab / HoBiCaT facility:


- Compact cold string (gun cavity, solenoid, HOM loads, coupler ports)
- High quantum-efficiency photocathode
- Diagnostics: 6D phase-space characterization
- Full charge at low ave. current (5  $\mu\text{A}$ , radiation limit)







## Final assembly including HOM load and superconducting solenoid

- Followed successful acceptance test in HoBiCaT of cold string that qualified HZB infrastructure and assembly techniques (with support of DESY colleagues)







# Stage 1: SRF injector characterization





## Photoinjector characterization commencing ...

- Some delays due to “out of tolerance” SRF cavity, vendor deliveries, tight space in HoBiCaT ...
- Installation complete, radiation permit for beam operation issued
- **Module is cold; RF characterisation started (last talk of today, Axel Neumann)**







- Cathode development is running and producing good results  
(talk Julius Kühn, Monday)



Preparation & Analysis System (PAS) w/ spectral response setup



Transfer system #1 at the PAS w/ vacuum suitcase



Transfer system #2 at the SRF-photoinjector module

Produce cathode



Transfer out & transport





Insert into injector




## QE of a Cs-K-Sb photocathode

Co-deposition improves performance



## Effects of cold operation




- Quantum efficiency preserved during cooldown/warmup (provided the cathode is not moved while cold)



## “High current” ( $> 1$ mA) through low energy “banana”

- Requires installation of **booster, vacuum system, diagnostics, and magnets** in bERLinPro building (most likely will start 2018 with “gun only”, followed by booster in 2019)



Beam current limited in this step, with Gun1 to ca. 5 mA by SRF Gun couplers




# Stage 2: Beam through “banana”

13


norm. emittance / mrad mm

## bERLinPro Injector: projected & sliced emittances




see talk M. Abo-Bakr, today  
M. McAteer, tomorrow

## Booster: dark current and cavity spacing




## OPAL vs Elegant



srf modules




- As gun technology activities wind down booster activities increase
- Module design based on gun module (originally adapted from Cornell).
- Final acceptance tests for booster cavities being prepared in HoBiCaT.
- **Critical path:** Both warm and cold parts of the 120 kW input couplers (critical component) are in production
  - Delivery Oct. 2017





## Beam transport for “banana”

- ISO 5 & UHV ready vacuum system in production, 6 months delay to 12/17
  - Difficulty in welding complex aluminum chambers
  - Repeated cracking of SMA ceramic feedthroughs of striplines. Solution: EB-Welding.
  - Manufacturer underestimated the complexity of the system
- Installation @bERLinPro by vendor 1/2018; system operational 4/2018
- Magnet & girders (& low-energy dump) production by Budker Institute.
  - All magnets delivered and installed on girders (pre-aligned, complete machine)






## High-brightness beam recirculation followed by high current ops.


### Requires

- Installation of LINAC module --- long lead item!
- Installation of vacuum systems of recirculation loop
- Installation of Gun2, high power gun



Main LINAC module






## Linac cavity



- RF design and RF concatenation studies of whole module completed
- Similar prototypes Nb & Cu for the **BESSY VSR** upgrade project near delivery
- Waveguide damper & thermal management study complete

### **BESSY VSR** Prototypes


Parts for Nb prototype



Waveguide damper  
(1 of 5)




Blade tuner



TTF-style coupler





Parts for Cu multicell prototype





## HOM absorber concept: Synergy with BESSY VSR

- Collaboration with Jefferson Lab
- Complex thermal & stress management with high heat load to LHe







# BESSY VSR – variable pulse length storage ring upgrade to BESSY II

$$\sigma \propto \delta_0 \sqrt{\frac{E_0}{f_0} \cdot \frac{\alpha}{\dot{V}_{rf}}} \quad I \propto \alpha$$


high voltage (20 MV/m) cw multi-cell  
SC cavities allow to increase the total  
voltage gradient by to orders of magnitude  
→ ca. 1/10 bunch length @ constant momentum compaction



Combining two RF systems with different frequencies (1.5 GHz & 1.75 GHz) generates long and short buckets, which can be filled individually to generate optimized fill pattern.



**One cryo-module** with:  
**2 x 4 cell @ 1.5 GHz & 2 x 4 cell @ 1.75 GHz**  
 operating at **1.8 K LHe** temperature  
 active length: **1.50 m** with **20 MV/m**  
 total gradient:  **$2\pi$  50 MV×GHz** ( x 60 increase)




Installed voltage: **16 MV @ 1.5 GHz**  
**14 MV @ 1.75 GHz**












8<sup>th</sup> April, 2016



[http://www.Helmholtz-berlin.de/projects/berlinpro/webcam/index\\_en.html](http://www.Helmholtz-berlin.de/projects/berlinpro/webcam/index_en.html)



## Construction of (nearly) all systems complete by May 2017

- Commissioning
- Documentation delivered
- Approvals by authorities complete (so far elevator and crane)

### Exceptions:

- Process **cooling water** system delayed until July 2017 due to insufficient planning details by the assigned planning office; issues with welding of stainless steel tubing for de-ionized water
- **Radiation shielding for laser beam lines** in the basement, due to layout corrections. Completion expected by July/August 2017
- These delays should not impact the commissioning of bERLinPro (cooling water for high power transmitter some bottle neck, as HPC test needs to take place autumn 2017)

### Schedule

- Overall: Building delayed by some months relative to plan



From an artists view to ...



## View north-west





## View south-east





## Empty underground accelerator hall (not a swimming pool)





## Installation of Magnets (manufactured by BINP) and Girders by staff from Budker Institute

- February 2017: installation of all magnets; pre-alignment




Budker staff in Feb 2017 @ bERLinPro

- Installation of (particle free) vacuum system together with vendor @ bERLinPro by February 2018
- Q2 2018: Finalize banana magnets + first recirculator installation with Budker Inst.



## Installation of Magnets and Girders

- Feb/March 2017: Finalization of dump-line girder and magnet-line






## Accelerator hall (Feb/March 2017)









Milestone	Estimated complete date
<b>Stage 1:</b> First electrons @ GunLab	07/2017
“Banana” installed	04/2018
Cryogenic commissioning starts	03/2018
<b>Stage 2:</b> > 1 mA through “Banana”	01/2019
<b>Stage 3+4:</b> First recirculation + high current	<b>Re-evaluation ongoing</b>

- Schedule slippage is occurring
  - bERLinPro has significant R&D aspects → technical issues from which we learn!  
This is one goal of bERLinPro which also benefits BESSY VSR
  - BESSY VSR upgrade project activities are tasking resources
  - Difficulty in predicting reliably first recirculation + energy recovery



# Thank you for your attention.

**And many thanks to all colleagues contributing to this project**

Michael Abo-Bakrs    Alexander Büchel    Volker Dürr    André Frahm    Hans-Georg Hoberg  
Terry Atkinson    Wolfgang Anders    Yvonne Bergmann    Hans-Walter Glock    Felix Glöckner  
Frank Göbel    Ben Hall    Peter Kuske    Klaus Bürkmann    Pablo Echevarria    Jochen Heinrich    Stefan Heßler  
Ji-Gwang Hwang    Svenja Heling    Christian Kalus    Jeniffa Knedel    Guido Klemz    Georgios Kourkafas    Julius Kühn  
Karim Laihem    Bettina Kuske    Jens Knobloch    Thorsten Kamps    Jörg Kolbe  
D. Maluytin    Jens Kuszynski    Andreas Jankowiak    Roland Müller    Aleksandr Matveenko    Atoosa Meseck    Gert Meyer  
Meghan McAteer    Oliver Kugeler    Klaus Ott    Eva Panofski    Fabian Pfloksch    Joachim Rahn  
Stefan Rotterdamm    Michael Schuster    Nina Ohm    Roswitha Schabardin    Jan Ullrich  
Martin Schmeißer    Oliver Schüler    Emmy Sharples    Andreij Ushakov    Jens Völker

Institute for Accelerator Physics and Department of Accelerator Operation, HZB  
Institute for SRF Science and Technology, HZB  
Young Investigator Group ERL Simulation, HZB  
and at BINP, BNL, Cornell, DESY, GSI, HZDR, JLAB, U Rostock, U Mainz, U Bonn, TU Dortmund, and ...