

# SM18 Readiness for Preparing and Validating Crab Cavity Cryomodules for SPS

---

Alick Macpherson  
BE-RF-SRF


for Crab Cavity team in BE-RF, EN-MME, EN-ACE, TE-CRG, TE-VSC

3rd HL-LHC Technical Coordination Committee (TCC) meeting  
25/02/2016

# Overview

---

- Objectives of SM18 program:
  - Prepare & test bare and dressed crab cavities
  - Cavity string assembly & cryostating, then validation of cryo module at 2K



# What this talk addresses

---

- **SM18 Infrastructure**

- Vertical test stand upgrade
- Refurbishment of cabling
- Cryo 2K upgrade (from 2011)
- Clean room & tooling

- **Preparation Activities**

- PoP DQW Tuner test
- LLRF prototype testing
- FPC conditioning
- Chemistry validation - PoP RFD
- Validation of Cleanroom Process
- Power system testing (IOTs)



- **Work flow**

- Cavity Surface Preparation
- Bare Cavity Testing
- Assembly of dressed cavities
- Dressed cavity testing
- Mounting of FPC
- String assembly
- Cryostating
- Cryomodule installation in SM18
- Cryomodule testing

# Roles and Responsibilities


---

- **Cryomodule Workflow: Assembly and Validation**
  - Cavity Production: EN MME
  - Cavity Surface Preparation: TE-VSC & BE-RF-SRF
  - Bare Cavity Testing: BE-RF-SRF
  - Dressed Cavity Assembly: BE-RF-SRF & EN-MME & BE-RF-PM
  - Dressed Cavity Testing: BE-RF-SRF
  - String Assembly: BE-RF-SRF
  - Cryostating: EN-MME
  - CryoModule Testing: BE-RF-SRF
- **SM18: Infrastructure & Preparation**



# SM18 Facilities: Identification of Working Space

- Cleanrooms: ISO4 for FPC & HOM Mounting and String Assembly
- External rail system: Cryostating of assembled string
- Horizontal Bunker (M7): Test of Cryomodule - Power from adjacent IOTs
- Vertical Test cryostats: V3 & V4 for testing of bare and dressed cavities
- Control room: Faraday cage with measurement stands + LLRF



- SM18\_RF area: A multi-function & multi-client zone
  - Significant investment done to upgrade facilities => HL-LHC a key client
  - Already used for cavity assembly, bare cavity tests, CM assembly & testing
  - In 2016 & 2017 SM18\_RF facilities & staff must handle 4 different projects
    - LHC upgrade, HIE-ISOLDE Cavities & CMs, HL-LHC cavities & CM, High Gradient Cavities

# SM18 Cleanroom: Becoming operational ...



**High Pressure Rinse station**



**PoP DQW Crab  
in HPR and ISO4  
cleanroom**




**LHC Cryomodule on SM18 cleanroom rail system**



# Schedule Overview

- Baseline schedule assumes 1st crab cavities produced: Nov 2016
  - Implies tight schedule for cavity preparation, CM assembly & CM testing
- Infrastructure and services have some margin in the schedule
  - 2016 crucial for tooling design and infrastructure upgrades



# SM18 Infrastructure Status

---

- **Vertical Teststand**

- **Refurbishment & upgrade of vertical cryostat inserts:** cavity testing (Ongoing)
- Bringing online V4 cryostat: to be **dedicated for crab testing** (July 2016)
- Initial LLRF tests: use cavity + tuner configuration (starting May 2016)
- High-Q cavity measurement conditioning system for cavity testing (May 2016)

- **M7 Horizontal Bunker**

- **Installation of Cryogenic distribution** (Q1 2017)
- Installation of power system: Baseline is now for 2 IOTs (Q2 2017)
- New control system to prototype for SPS installation (Q1 & Q2 2017)
- Full LLRF system to be installed for CM test: Noise + loop gymnastics (Q3 2017)



- **Test Installations**

- Interlock Upgrade: New access safety zoning due to radiation (Q2 & Q3 2016)
- **Replacement of obsolete cabling**, needed for LLRF development (May 2016)



# Cable Infrastructure


- Measurement & control systems for Crabs require cabling refurbishment
  - Both High-Q and SPS prototype LLRF require high performance cable
  - Control system is obsolete & not indicative of SPS => New system needed
  - Prototype SPS Crab FESA interface & develop Crab interlock architecture
- Insufficient space in overloaded cable trays (legacy of LEP CM testing)
  - **Cable campaign being prepared in SM18 cryo stop in April 2016.**




- Existing Cable routes
- New Cable routes

# Vertical Cryostat: Insert Upgrade

- Present insert insufficient for test of Crab with tuner
  - Insert designed and sent to fabrication April 2015
  - **Expected commissioning of new insert in April-May 2016**
  - Once V3 insert validated, V4 insert to be commissioned
    - **Will give two operational test cryostats**
- New insert assembly platform installed December 2015
  - Improved mechanical safety
  - Improved quality control: connection of cavity -> pumping line
- New insert needed for DQW Tuner Test
  - **Scheduled for May 2016 - Preparations ongoing**




# Cryogenics




# Cryogenics

---





# Cryogenics

- **Valve Box:**
  - Finalisation of technical specs (mid-May 2016) then release for fabrication
- **Crab Service Box:**
  - Same procedure for design, order and procurement
- **Validation: limited testing after installation ( pressure test + cool down)**
  - Commissioning with PID only when CM installed
  - Expect 2 weeks of commissioning of cryo +CM (but without RF)



# Infrastructure: Placement of Cryomodule in M7

- Placement consistent with Cryo distribution for multi client use of M7
- Adhere to constraints being set by SPS installation
  - Dictates routing of services => implications to M7 shielding layout.
  - Power is now routable into M7 without requiring opening shielding




# Power

- **RF Power system**

- Decision to move from Tetrodes to IOTs. Two IOTs to be installed in SM18
  - **Cavities powered in parallel: Benefits conditioning & LLRF studies**
- Integration of power system in M7 bunker area now under study
  - Removal of 704 MHz power completed... space for HL-LHC now available
- **IOTs first being tested in BA6 (Eric Montesinos and team - March 2017)**


- **Fundamental Power coupler**

- Testbox design being completed
- Final FPC mounting tooling not needed for FPC Testbox tests



# Tooling


- **Change in project baseline in mid Oct 2015: Cavities now built by CERN**
  - Need to set up RF Surface prep, cavity testing, & dressed cavity assembly chain
    - This is in addition to cleanroom preparations for string assembly
  - Design, fabrication and validation of many different tooling
    - Requires clear understanding of work flow. (Starting to be finalised)
- **Validation process includes both tooling and process**
  - **Must include training of technical support staff: (ie 1st time with this tooling)**





# Tooling

- **Change in project baseline in mid Oct 2015: Cavities now built by CERN**
  - Need to set up RF Surface prep, cavity testing, & dressed cavity assembly chain
    - This is in addition to cleanroom preparations for string assembly
  - Design, fabrication and validation of many different tooling
    - Requires clear understanding of work flow. (Starting to be finalised)
- **Validation process includes both tooling and process**
  - **Must include training of technical support staff: (ie 1st time with this tooling)**





Baseline change => re-think of tooling and cavity procedures.

Handing tools & cleanroom floor now to accommodate heavy odd shaped objects

**Contingency**



# Cleanroom Tooling

- Tooling needed to minimise risk of RF Surface contamination
  - Full set of tooling to be developed for handling bare cavities
  - **FPC and HOM Coupler Tooling starting with BE-RF-PM**
  - String Assembly Tooling
    - **Conceptual study by EN-MME. Now match to cleanroom procedure**
- **SM18 Cleanroom**
  - High Pressure Rinsing (HPR) of bare and dressed cavities
    - **Have to evolve HPR & drying tools to achieve RF-surface quality**
      - Necessary tooling requires reinforcement of Cleanroom flooring
    - HPR tooling from external suppliers, but expertise developed in-house




# RF Surface Preparation

- **Baseline change => cavities now being produced at CERN => chemical preparation of RF surface must also now be done at CERN**
- **Crab collaboration is now defining the required chemistry process**
  - **Chemistry: Buffer Chemical Polishing**
    - Specifications to being finalised
    - CERN ready to process cavities for SPS but within facilities restrictions
      - **BCP to be done as per PoP cavities**




- **High Pressure Rinsing**
  - **HPR process well defined in SM18**
    - Drying procedure needs validation
    - Verification of RF surface preparation




# Cavity and cryomodule assembly

- **Delivery of 1st cavity in Nov 2016 => full program with no contingency**
  - Present planning with full set of RF validation tests of CM: slightly too long
  - Planning to be optimised now tooling and workflow better understood
- **Handover of CM from SM18 to SPS: after 2017/18 Christmas stop**
  - Minimum time estimated for CM and service box installation



# Cavity and cryomodule assembly

- **Delivery of 1st cavity in Nov 2016 => full program with no contingency**
  - Present planning with full set of RF validation tests of CM: slightly too long
  - Planning to be optimised now tooling and workflow better understood
- **Handover of CM from SM18 to SPS: after 2017/18 Christmas stop**
  - Minimum time estimated for CM and service box installation



Schedule exceeds SPS installation deadline


Contingency:

- Recuperate time in preparation of Cavity 2.
- Optimise String assembly & cryostating to recover time => full validation of assembly workflow needed




# Cryomodule validation tests in SM18\_M7

- **Tight program of validation tests**
  - Prior to tests expect 2 wks of cooldown & Cryo commissioning without RF
  - **Must have top priority for helium in SM18 during this period**
- **RF measurements**
  - Cavities conditioned in parallel (24 hr/day activity) => difficult to reduce
- **Note: Time estimates are very tight, esp. as testing crab CM for 1st time**
  - Team to gain experience with vertical tests of bare crabs & with LHC CMs
  - CM test straddles Christmas break: availability of Helium & personnel




# String Assembly

- String assembly workflow








- Each step requires tooling: design starting now workflow is understood
  - At present we start to debug interfaces & assembly sequence issues





# Cryostating

- Procedure as presented at the Crab Cryomodule Review in Nov 2015
  - Activity done outside cleanroom after string assembly
  - Work is under responsibility of EN-MME (O. Capatina)



# Activities: open issues and concerns

---

- **Tooling**

- Design, workflow and procedures: Shared between EN-MME, BE-RF
  - Wide variety of tooling issues: Chemistry & Tuning to be addressed

- **Cavity Testing:**

- Well established team within BE-RF-SRF. Infrastructure to be validated in 2016

- **Cleanroom assembly**

- HPR Tooling: Commercial supplier being sought.
- FPC & HOM coupler mounting: Conceptual sequences being set with BE-RF-PM
- Cleanroom: Shared between several projects. Priority scheduling needed

- **Cryogenics**

- Finalisation of distribution line needed: BE-RF co-supporting TE-CRG fellow

- **LLRF Testing:**

- LLRF development by BE-RF-FB. Needs FESA development support

- **Power installation and Cabling**

- To be scheduled such that minimises disruption to SM18\_RF testing schedule

# Summary

---

- **Cryomodule Assembly: Mature CM design allows finalised workflow**
  - Tooling and procedures now starting to be addressed
- **Project Baseline shift to CERN providing cavities**
  - => must now ensure an established RF surface preparation & cavity testing process
- **Infrastructure in SM18**
  - Refurbishment continues. Vertical test stand mostly done. M7 Bunker just starting
- **Schedule**
  - Cavity construction + cavity testing + CM assembly + CM validation defines critical path
    - => Cryomodule validation time in SM18 is very tight
- **Resources**
  - SM18\_RF: Small expert team (1.5 staff, 2 fellow 1 PhD student). Sufficient
  - Technical support (Preparation & Cleanroom): 3 staff shared by 3 high priority projects
  - Manpower now being re-assessed wrt all SRF projects: Resources should be invested in 2016 for cleanroom and cryostating preparations to validate workflow and procedures
- **Overall:**
  - Project has back-loaded schedule, but do-able. Need to recover several weeks in cavity testing and/or CM assembly.
    - Requires 2016 be used for SM18 to develop cleanroom tooling & procedure & team

# Cryostating: Compatibility of Activities

---

- **Cryomodule assembly**
  - Cryostating area to be used for LHC and Crabs, & other projects
  - Available space compatible (in principle) with parallel assembly programs
    - Parallel programs possible but not covered in terms of manpower

