



Linac4 Overview

M. Vretenar, SLHC Meeting, 26.2.2009


1. Motivations
2. Layout
3. Main parameters
4. Schedule
5. Status



The upgrade of the LHC Injectors



Motivations: progressively increase the LHC luminosity, increase reliability, simplify operation, reduce radiation, open to new physics applications.






Linac4 on the CERN site



Linac4 will be built in an area between the PS complex and the IT building where used to be the “Mount Citron”.


Position and orientation allow future extension to the SPL.

A transfer line from the Linac4 tunnel connects to the present Linac2-PSB line.





Linac4 civil engineering



Pre-integration May – October 2007
Tendering drawings November 2007 – April 2008
Tendering May 2008, Contract to FC September 2008.
Civil Engineering Works October 2008- November 2010.



Linac4 Groundbreaking – 16.10.2008





Civil engineering is progressing



27.11.2008

15.12.2008

23.02.2009






Linac4 - motivations



- Linac4 is a **normal-conducting H⁻ linac at 160 MeV** energy that will replace Linac2 as injector to the PSB and can be later extended to the SPL. Linac4 because the 4th linac to be built at CERN (Linac3 is the heavy-ion linac).
- **160 MeV energy** gives a factor 2 in $\beta\gamma^2$ with respect to the present 50 MeV Linac2 → **factor 2** increase in bunch density in the PSB → easier production of LHC beam, margin to reach ultimate luminosity



JP.Corso le 16.10.2008



Linac4 Parameters



Ion species	H ⁻	
Output Energy	160	MeV
Bunch Frequency	352.2	MHz
Max. Rep. Rate	2	Hz
Max. Beam Pulse Length	1.2	ms
Max. Beam Duty Cycle	0.24	%
Chopper Beam-on Factor	65	%
Chopping scheme:	222 transmitted / 133 empty buckets	
Source current	80	mA
RFQ output current	70	mA
Linac pulse current	40	mA
N. particles per pulse	1.0	$\times 10^{14}$
Transverse emittance	0.4	π mm mrad

H⁻ particles + higher injection energy (160/50 MeV, factor 2 in $\beta\gamma^2$) → same tune shift in PSB with twice the intensity.

Re-use 352 MHz LEP RF components: klystrons, waveguides, circulators.

Chopping at low energy to reduce beam loss at PSB.

➤ Structures and klystrons dimensioned for 50 Hz
 ➤ Power supplies and electronics dimensioned for 2 Hz, 1.2 ms pulse.

Max. rep. rate for accelerating structures 50 Hz



Linac4: 3 modes of operation



Linac4 is designed to operate in 3 different modes:

1. **Injector to PS Booster** (2013-2017?): 1.1 Hz, 40 mA, 400 μ s.
2. **Injector to Low Power-SPL** (2018- ?): 2 Hz, 20 mA, 1.2 ms
only minor upgrades
3. **Injector to High Power-SPL** (>2020 ?): 50 Hz, 40 mA, 1.2 ms max.
important upgrade (RF modulators, power supplies, cooling, etc.)

Main **consequences** on the design:

1. Shielding dimensioned for the SPL high beam power operation (1 W/m beam loss).
2. Accelerating structures and klystrons dimensioned for high duty operation.
3. Power supplies, electronics and infrastructure (water, electricity) dimensioned only for low beam power operation (PSB, LP-SPL).
4. Space provided at the end of the linac for the connection to the SPL




Linac4 challenges



1. First challenge of Linac4 is RELIABILITY: must operate ~6000 hours/year with a fault rate comparable to Linac2, ~1.5% of scheduled beam time.
2. Control of transverse and longitudinal EMITTANCE GROWTH is of paramount importance for clean PSB and SPL injection.
3. Careful LOSS CONTROL to prepare for the SPL mode of operation → uncontrolled beam loss <1 W/m in SPL mode → <0.1 W/m in PSB injection mode (at 160 MeV, $1.5 \cdot 10^{-5}$ /m loss rate).
4. Keep the COST of the machine within what is acceptable in the critical post-LHC period.



Linac4 Layout



**Total Linac4:
80 m, 18 klystrons**

Ion current: 40 mA (avg. in pulse), 65 mA (bunch)

RF Duty cycle:
0.1% phase 1 (Linac4)
3-4% phase 3 (HP-SPL)

4 different structures,
(RFQ, DTL, CCDTL, PIMS)

DTL, 3 – 50 MeV




Drift Tube Linac (3 tanks)

Prototype built, under testing.

Costruction starts in 2009

CCDTL, 50 – 100 MeV




Cell-Coupled Drift Tube Linac (7 modules)

Modules of 3 DTL-type cavities (2 drift tubes), connected by coupling cells.

Prototypes built and tested, construction starts in 2009

PIMS, 100 – 160 MeV




7-cell cavities in p-mode (12 cavities)

Prototype in construction



The 3 MeV Test Stand




In construction in the South Hall extension.

- H- source (2008)
- LEPT (2008-09)
- RFQ (February 2010)
- Chopper line (2008)
- Diagnostics line (2010)
- Infrastructure (1 LEP Klystron, pulsed modulator, etc.) - ready


In the front end are concentrated some of the most challenging technologies in linacs, and this is where the beam quality is generated.

Early understanding and optimisation of front-end is fundamental for a linac project.





3 MeV Test Stand – 02/2009




Chopper line assembled



LEP-type klystron and prototype modulator under test



Linac4 Master Plan



✓ End CE works:
December 2010

✓ Installation:
2011


✓ Linac
commissioning:
2012

✓ Modifications
PSB: shut-down
2012/13 (7.5
months), to be
confirmed.

✓ Beam from
PSB:
June 2013



Linac4 R&D collaborations (2004-2008)



Network of collaborations for the R&D phase, via EU-FP6, CERN-CEA/IN2P3, ISTC (CERN-Russia), CERN-India and CERN-Pakistan agreements.

International participations to the construction of Linac4 under definition:

Signed or being signed: **Russia** (CCDTL), **France** (modulators, etc.), **Pakistan** (transfer line)

In preparation: **Saudi Arabia** (DTL tanks), **Poland** (PIMS), **India** (supports, waveguides, couplers, etc.), **USA** (diagnostics).



FP6 (CARE-HIPPI) for Linac4



HIPPI = “High Intensity Pulsed Proton Injectors” Joint Research Activity in CARE, active from 2004 to 2008, has given an essential contribution to the Linac4 R&D:

1. Development and prototyping of the Linac4 accelerating structures.
2. Design and construction of the chopper structure and of the chopper line.
3. Development of the beam optics, benchmarking of codes.
4. Development of specific diagnostics.

In contact (exchange of information and expertise) with the other EU labs and with the support of an External Advisory Committee.





Linac4 Status (02/2009)



- Civil Engineering works started 22.10.2008, delivery of building end 2010.
- Preliminary Safety File submitted to CERN Safety Commission in June 2008. Building approved.

- Ion source almost completed, first beam tests expected soon.
- 3 MeV Test Stand infrastructure completed.
- RFQ in construction, ready by end of 2010.
- Prototype modulator tested with LEP klystron in pulsed mode.
- Chopper line built and assembled.
- Prototypes of accelerating structures tested (CCDTL), being tested (DTL), starting construction (PIMS). Material being ordered, construction of DTL and CCDTL will start in 2009.
- Started preparation for large contracts (klystrons, modulators, magnets,...).

- Workpackages finalises, complete project in EVM, project baseline being frozen.