


ALICE & LHCb LS2: PLANNING

Arturo Tauro
Eric Thomas

On behalf of ALICE and LHCb Collaborations



ALICE & LHCb upgrades

MONDAY, 3 OCTOBER

08:00 → 09:00	Registration	1h
09:00 → 12:50	Opening Session	
09:00	Welcome and Introduction Speakers: Didier Claude Contardo (Universte Claude Bernard-Lyon I (FR)) , Kevin Einsweiler (Lawrence Berkeley National Lab. (US))	10m
09:10	CERN Planning Speaker: Fabiola Gianotti (CERN)	25m
09:40	The new-physics landscape of HL-LHC Speaker: Matthew Philip Mccullough (CERN)	25m
10:10	Accelerator Overview Speaker: Frederick Bordry (CERN)	25m
10:40	Coffee Break	30m
11:10	ALICE upgrade status and outlook Speaker: Werner Riegler (CERN)	20m
11:35	LHCb upgrade status and outlook Speaker: Chris Parkes (University of Manchester (GB))	20m
12:00	ATLAS upgrade status and outlook Speaker: Brian Petersen (CERN)	20m
12:25	CMS upgrade status and outlook Speaker: Prof. Meenakshi Narain (Brown University (US))	20m

Motivation: Focus on high-precision measurements of rare probes at low p_T

- Cannot be selected by hardware trigger
- Need to record large sample of events

Goal: Pb-Pb recorded luminosity $\geq 10 \text{ nb}^{-1}$, (plus pp and p-Pb data)

- 8×10^{10} events to gain a factor 100 in statistics over the Run1+Run2 programme

Strategy:

- Read out all Pb-Pb interactions at a maximum rate of 50kHz (i.e. $L = 6 \times 10^{27} \text{ cm}^{-1}\text{s}^{-1}$) upon a minimum bias trigger
- Perform online data reduction based on reconstruction of clusters and tracks
- Improve vertexing and tracking at low p_T
 - ➔ New Inner Tracking System (ITS)

ALICE, LS2 upgrade scope



New Inner Tracking System (ITS)

- improved pointing precision
- less material → thinnest tracker at the LHC

Time Projection Chamber (TPC)

- new GEM technology for readout chambers
- continuous readout
- faster readout electronics

New Online/Offline computing farm (O2)

- new architecture
- on line tracking & data compression
- 50kHz PbPb event rate

TOF, TRD

- Faster readout


Muon Forward Tracker (MFT)

- new Si tracker
- Improved MUON pointing precision


MUON Arm

- continuous readout electronics

New Trigger Detectors (FIT)





The ALICE Upgrade, 5 TDRs



- Silicon Inner Tracking System (ITS) upgrade
- Time Projection Chamber (TPC) readout chamber upgrade
- Muon Forward Tracker (MFT)
- Upgraded readout for all detectors to cope with the higher rate (SAMPA, CRU) Upgraded Central Trigger Processor
Upgraded Fast Interaction Trigger (FIT) based on Quartz+MCP & Scintillator
New Radiation requirements
- Upgraded Online-Offline (O2) system to handle the continuous readout at 50kHz PbPb collisions and reconstruction

The way to LS2



Preparation




LS2

- LS2 preparations since end LS1
- LS2 duration: **102** working weeks (2 weeks in Dec 2018 and 2x50 weeks in 2019-20)

LS2 preparation

New central beampipe

1/2




	Present beampipe	LS2 beampipe
Outer diameter	60mm	38mm (only central part)
Wall thickness	800um	800um
Length	482cm	550cm
Beryllium length	395cm	88.8cm
Bellows/flanges	SS	Al
Nb. of supports	3	3

New ALICE beampipe geometry officially approved in September 2014 LMC

New central beampipe


2/2



Engineering design completed (now under approval)

New O2 data centre at P2 (CR0)

If no data centre in Preveessin



- Shutdown/Technical stop
- Protons physics
- Commissioning
- Ions

↑
EL and CV infrastructure


↑
CR0 ready

↑
MDC delivery

Noise simulation done and put as requirement in ITT



CR0 location at P2




EL infrastructure




Example of MDC

- 19'920 links, 145 trunk cables
- Architecture and technology selected: trunk cables 144F & MPO
- CERN offer received in May (EN-EL), other suppliers contacted
- Synergy with LHCb




Optical fibers

2/2




Cleanrooms




EYETS

LS2



ITS cleanroom (B.167)

June 17': TPC cleanroom (ISO7)



- Zone A (Assembly hall)
- Zone B (Insertion Test)
- Zone C (Counting Room & Cooling Plant)
- Zone D (Control Room)






ALICE


LS2 schedule

LS2 schedule



- One shift/day
- ‘Long’ days foreseen for transport tasks
- 24h/24 for few specific tasks (e.g. TPC RO tests)

① Open Experiment + TPC/ITS/beampipe de-installation



	Duration
Open cavern, L3 doors, comp.magnet/miniframe	3.5
Remove ITS & beampipe	5.5
Bring TPC to cleanroom	1
	Total: 10 weeks



Key resources: transport, P2 technicians, ITS and TPC groups

② TPC upgrade

	Duration
Remove electronics and services	5
Swap chambers	8
Survey and align chambers and end plates	3
Sealing, T sensor installation and leak test	4
Reinstall electronics	8
Readout test	7
Close sectors	1
Contingency	4
	Total: 40 weeks



MWPC installation (photo 2006)

Yellow platform and installation jig




ISO5 tent

③ Reinstall TPC/ITS/MFT/FIT/beampipe + close Experiment





ITS

7 layers of Monolithic Active Pixel Sensors



	Duration
Reinstall TPC	3
Install ITS cage and new beampipe (incl.bakeout)	6
Reinstall miniframe	2
Install & commissioning MFT/FIT/ITS	18
MFT/FIT/ITS commissioning, close L3 doors and cavern	8
	Total: 37 weeks



- Resources:
- ✓ Survey and transport
 - ✓ P2 technicians
 - ✓ TE-VSC (beampipe)

Other activities: detectors


In parallel to TPC upgrade

- Uninstall all 4 **PHOS** modules (fix FEE/TRU cards)
- Install 2 **CPV** modules

These interventions imply to de-install also the 3 A-side DCal modules



CPV installation (LS1)




Other activities: services

In parallel to TPC upgrade


- Miniframe modification (PP0 and PP1)
- TPC/ITS/MFT/FIT cables
- Remove all cables from C-side (absorber area)
- New ITS/MFT water cooling plants (incl. new lines)
- New ITS ventilation duct
- Optical fibers

Key resources:


- ✓ Dedicated FSU team coordinated by ALICE TC
- ✓ Outside companies (e.g. new inox pipes)
- ✓ CERN cabling and scaffolding contracts (EL, EA)
- ✓ CERN EN-CV and EN-EL



Miniframe



PP0



PP1

Conclusions

- Well on track with LS2 preparations, as we started since end of LS1
- **New beampipe will be ordered before end of the year. More than one year contingency before installation in ALICE**
- Fibers will be installed in 2019, cable-trays in place already during upcoming EYETS
- **LS2 schedule: TPC upgrade and ITS installation must be done in sequence for obvious reasons**
- **Dedicated FSU team for services modifications. Lot of support needed from CERN service groups (transport, survey and safety coordination) and cabling (and scaffolding) contracts!**
- **Four months foreseen for global ALICE re-commissioning at the end of LS2**

LHCb Upgrade parameters

LHCb is a **high precision** experiment devoted to the search for **new physics** beyond the Standard Model by studying **CP violation** and **rare decays**

Luminosity

Run2 **$4 \times 10^{32} \text{ cm}^{-2} \text{ s}^{-1}$** (2 x nominal)

->Upgrade: **$2 \times 10^{33} \text{ cm}^{-2} \text{ s}^{-1}$** (10 x nominal)





(Triggerless) Read-out

Run 2 **1 MHz**

→ Upgrade **40 MHz**

Increasing the read out to 40 MHz and the higher luminosity necessitates **replacing all front-end electronics and the majority of detector systems.**

To cope with the enormous increase of events to be evaluated, a larger CPU farm will be unavoidable. As space and cooling/power capacities are limited in the UX, **a new 'Data Center' at the surface is in planning.**



New detectors and r/o electronics


New r/o electronics

What stays in place?

RICH1 Shielding

RICH2 box, mirrors

ECAL HCAL MUON
(but NOT r/o electronics)



LS2 preparation

Data Centre (2MW) – Optical links (15k)






2015					2016					2017					2018					2019					2020					2021																													
J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
LS1					EYETS					LS2																																																	

LS1:


1. Trays installed
2. Install 2x144 TEST fibres trunk cables FROM UX to SX
3. Validation of installation technique

1. Mini test data centre at surface
2. Test & validate DAQ chain




Option: Data Centre at P8 or Preveessin



Services




CO2 transfer lines (VELO-UT cooling)



Cooling plants, pipes, optical links, copper cables: specs, design, integration, procurement and installation




LS2 schedule: 3 phase



Dec19-Aug19
Open Experiment +
Dismantling

Sept19-Jul20
Install detectors
services

Jul20 Nov20
close Experiment
Survey
Recommissioning



LS2 phase 1: Dismantling / Detector





- Open detectors
- Dismantle beam pipe
- Dismantle detectors and services

Extra constraints


- Working detector environment
- Radio Protection overhead
 - Protection of personnel – risk assessment prior to any destructive work
 - Logistic – waste sorting – waste disposal



LS2 phase 1: Dismantling / services




LS2 phase 2: Detectors Installation





- Detector assembling in surface facilities
- (SciFi, UT, VELO)
- Tests & Survey
- Descent and installation in the pit

Lower fully assembled frame



LS2 phase 2: Detectors Installation



Most critical path: strong correlations between

- UT
- RICH1
- VELO
- BEAM PIPE


Stringent constraints on installation sequence

Phase 3 Closure & commissioning

- Final connection between detectors and services
- Beam Pipe installation and Bake-out (section 2-4)
- Closing LHCb detectors
- Final survey and alignment of detectors
- Commissioning

Expected end date for Installation work: Nov 2020

Planning: simplified schedule



Conclusion

- Tight schedule
- The current planning does not foresee any contingency
- Delays will be absorbed by shift work or week-ends
- The success relies on strong involvement of participating Institutes and CERN:

EN – Engineering dpt.

- **Survey (detector assembly and positioning)**
- **EL (power, copper cables, optical links)**
- **CV (Detector and Data Center Cooling)**
- **Handling,**
- **Safety Coordination,**
- **EA support**
- ...

TE – Technology dpt.

- **Vacuum Chamber operation**
- ...

HSE – Radioprotection

- **Radioprotection**
- ...