


## LHC Injectors Upgrade





#### LHC Injectors Upgrade





# More details on workunits:

http://te-epclpc.web.cern.ch/te-epclpc/machines/liubooster/booster\_injection. stm

http://te-epclpc.web.cern.ch/te-epclpc/machines/liubooster/booster\_2gev.stm LIU PS Booster General 2GeV RF Injection 🥟 🔎 🛛 CERN | TE | TE-EPC | HOME 🏠 Septa converters Corrector Powering Quadrupole Powering Stripping Foil Chicane converters Ostrip converters for chicane compensation Shavers Powering Control Electronics Correction Dipoles Control Software Multipoles Septa and Chicane Current Measurement Unused converters BI.BVT Powering Project Follow-up

- Beam Interlock Specifications for Linac4, transfer lines and PS booster with Linac4
- Booster Injection Equipment List
- Power converter and magnet combinations
- TE-EPC Projects Meeting
  - 6 March 2015 EPC Booster Injection review
  - 2 October 2015 EPC Booster Injection review
- LIU Weekly Meetings

   22 March 2016 EPC activities during the EYETS
- Integration and ECR progress

#### Booster Injection Septa converters development & procurement


LIU-PSB 5.1 WU 91565 PLAN 10290	Workunit holder: Jean-Marc Cravero Budget Code: 68734 Due date: January 2017
Circuits	BI1 RSMV10 BI2 RSMV10 BI4 RSMV10

3



#### **Dependencies on other groups - Injection**


All dependencies well defined





#### Dependencies on other groups – 2GeV

- All dependencies well defined
- Only MPS well advanced





#### Well advanced:

- WU 91565 Injection Septa converters: converters already installed, transformer and cables to be installed.
- WU 91566 Stripping Foil Chicane converters: finalizing integration.
- WU 91567 Injection Qstrip converters: reception tests.
- WU 126815 BI.BVT Powering: manufacturing.
- WU 126816 Injection Corrector Powering: manufacturing.
- WU 158192 Correction Dipoles Power Converters: In operation.
- WU 91570 Booster MPS: Procurement started.
- WU 91573 MidiDiscap: manufacturing.



### **Specification pending:**

- WU 158193 Injection Quadrupole Powering.
- WU 91571 Booster MPS Trims.

#### Not formally started:

- WU 91572 ALG1&2 upgrade: No formal specification from ABT.
- WU 91574 Transfer bendings: Some specifications still missing from MSC. Needs to be treated in one batch by EPC.



#### PSB Injection well defined.

«Self-built» requirements for the 2GeV part. Not upgraded converters will have to be specified and approved by the project:

- BR.ONOH0, BR.XNOH0: converters are assumed to be ok.
- BR.BDLs converters assumed to be ok at a first glance, but might need to be upgraded. Is the 5% ripple current ripple induced by the MPS compatible with injection requirements?



 Overall timeline still fits with LIU schedule, provided that all requirements are defined by end 2016.

All activities declared in PLAN

LIU-PSB 5.2 WU 91570 PLAN 10311	Workunit holder: Fulvio Boattini Budget Code: 99238 Due date: September 2019
Circuits	BR.RMPS
Deliverables	2+1 POPSB Converters


### Consolidation items in line with LIU project

- Most items integrated into LIU
- Remaining items will be soon integrated in APT under CONS (Linac4 to PSB transfer lines, control electronics).



Budget

- Overall budget correct: 6.8 MCHF (2016)
- Budget usage: 35%.



Most WU in the noise of the MPS.

Some spending hidden behind transitory budget codes.





www.cern.ch