

LHC Risk Review

Installation Progress


Francesco Bertinelli - TE/MSC

5 March, 2009

(20 minutes)

On behalf of - and with several contributions from - the IC teams

[Separate presentations: Magnet Situation, VAC, consolidations (QPS, DN200), QC splices]




Tunnel status of 3-4 in W10/2009

Magnets for 3-4: status 3 March (Week 10-2009)

	Disconnected	Reinstalled	
MB	39	15	38%
SSS	14	3	21%

IC work to be done in 3-4 (not exhaustive): status 3 March (Week 10-2009)

	W bellows		PIMs cut		PIMs welded		BB disconnected	BB soldered	M cu
	fully opened	partial opening	V1	V2	V1	V2	M1, M2, M3	M1, M2, M3	M1, M2, M3
Within Zone-D (Q19R3 to Q33R3 include)	57		55	57	7	7	57	3	57
Outside D-zone (replace all QQBI PIMs, cleaning soot and MLI)									
Towards Point 3	35		15	30	0	0	1	0	1
Towards Point 4	31		28	28	0	0	0	0	2
Outside D-zone (for DN200 work only)									
Towards Point 3		7							
Towards Point 4		51							
Total done/ongoing	181		98	115	7	7	58	3	60
	85%		46%	54%			27%		28%
Total present	212		212	212			212		212



3-4 Reinstalled magnets status

Secteur 3-4

Situation semaine 9/09 (du 23.02.09 au 27.02.09)

Réinstallation des aimants semaines 11 (09.03.09 au 13.03.09) et 12 (16.03.09 au 20.03.09)

<= Point 3

Function	A	B	C	Q WITH JUMPER	A	B	C	Q
Doan (ster)	LBBLA 3115 7479.2 C19R3	LBALA 1001 7494.8	LBBLD 3099 7510.5	Q00228 7526.1 Q19	LBALA 3102 7532.6 C20R3	LBBLA 1130 7548.3 B20	LBALB 2054 7563.9 C20	309195 7579.6 Q20
Doan (ster)	LBBLA 2036 7595.1 C21R3	LBALA 1092 7601.70 B21	LBBLD 1099 7617.4 C21	309226 7633.0 Q21	LBALA 1086 7639.5 C22R3	LBBLA 3118 7655.2 B22	LBALB 1071 7670.8 C22	309203 7686.4 Q22
Doan (ster)	LBALA 2430 7693.0 C23R3	LBALA 2790 7708.6 B23	LBBLD 2098 7724.3 C23	309243 7739.9 Q23	LBALA 2436 7746.4 C24R3	LBBLA 2494 7762.1 B24	LBALB 2498 7777.7 C24	309277 7793.4 Q24
Function	A	B	C	Q WITH JUMPER	A	B	C	Q
Doan (ster)	LBBLA 3393 7799.9 C25R3	LBALA 2798 7815.5 B26	LBBLD 2422 7831.2 C26	309218 7847.8 Q26	LBALA 2448 7853.3 C26R3	LBBLA 2493 7869.0 B28	LBALB 2698 7884.6 C28	309208 7900.3 Q28
Doan (ster)	LBBLA 2427 7906.8 C27R3	LBALA 2690 7922.4 B27	LBBLD 1219 7938.1 C27	309056 7953.7 Q27	LBALA 2998 7960.2 C28R3	LBBLA 2421 7975.9 B28	LBALB 2661 7991.6 C28	309388 8007.2 Q28
Doan (ster)	LBBLA 2419 8013.7 C29R3	LBALA 2342 8029.3 B29	LBBLD 2418 8045.0 C29	309221 8060.6 Q29	LBALA 2436 8067.1 C30R3	LBBLA 2428 8082.8 B30	LBBLA 2444 8098.4 C30	309008 8114.1 Q30
Doan (ster)	LBBLA 2440 8120.6 C31R3	LBALA 3413 8136.2 B31	LBBLD 2429 8151.9 C31	309192 8167.5 Q31	LBALA 2824 8174.0 C32R3	LBBLA 2262 8189.7 B32	LBBLA 2440 8205.3 C32	309279 8221 Q32
Doan (ster)	LBBLA 2103 8227.5 C33R3	LBALA 2192 8243.1 B33	LBBLD 2108 8258.8 C33	309227 8274.4 Q33	LBALA 2177 8280.9 C34R3	LBBLA 1100 8296.6	LBALB 1246 8312.2	LQ/OK 0202 8327.9

Point 4 =>


310f libres
Prévision réinstallation
aimants réinstallés
dd/mm/yy
Date de transport et mise en place

Cantons électriques
↓
Jumper à reprendre
transport depuis point 4 à fixer courant S10 en fonction de l'avancement de la réparation des câbles refroidis en RA43

Prepared by H. Gaillard

Page 1/1

Courtesy H. Gaillard



Shutdown / Consolidation activities

- 1-2 and 5-6: ongoing since warmup W02 and W03

- RF ball test: 3 PIMs with buckled RF f

- 1-2:

- removed MB2334 (B16R1) 100 n Ω
- 50 n Ω Q31R1-Q31L2 (4 IC checked US

- 6-7: warmed up to remove MB2303 (B32R

- 5-6:


- 3 connection cryostats
- He level guards in arc SSS

- Stand Alone helium level gauges (3 week

- 1R and 5L: triplets copper braid

- Pressure relief nozzles (arc and LSS)





QRL service modules: jumpers


- First diagnostic:
 - Q23, Q27 & Q31 bellows deformed from displacement
 - Q25 collapsed bellows from inner pressure

- Second diagnostic, more detailed:
 - Some internal bellows damaged
 - some 80K vacuum barriers collapsed due to external over pressure
 - Some soot in QRL piping


- In situ repair ongoing:
 - W06: Q23,
 - W07: Q27,
 - W08: Q25,
 - W09: Q31



Courtesy O. Pirotte




IC work: a complex chain of activities




Some key issues:


- ~40 inter-related activities to close an IC
- requires several adjacent IC available
- several different intervenants
- overall duration driven by time between activities (i.e. coordination and quality more important)
- cannot all work on the same IC at once
- for 3-4: keep same sequence as series activities (important assumption, e.g. avoid AIV2 tests? ...)




Courtesy P. Fessia



Example: electrical connections




Courtesy CERN photo




IC sequence & terminology

"IC half-cell"		SSS Q30	MB A31	MB B31	MB C31
IC name	OB0I	QOB1	OBBLA	QOBB1B	OB0I
1 Magnet ready for installation	W15				W15
2 Magnet transported	W15				W15
3 Survey positioning / check	W16				W16
4 QC: start IC	W16	W16		W16	W16
5 BB: Busbar Brazing	W17	W16	W16	W16	W17
6 QC: BB	W17	W16	W16	W16	W17
7 insulate BB	W17	W16	W16	W16	W17
8 US: ultrasonic welding spools	W17	W16	W16	W16	W17
9 insulate spools	W19	W16	W16	W16	W19
10 ELOA: PAQ	W17				
11 Insert N-Line	W18				
12 Cable N-Line	W18				W18
13 ELOA: HVQN	W18				
14 ELOA: AIV1	W19				
15 US weld N-line	W19				W19
16 ELOA: MPAQ	all D-area	W19			all D-area
17 ELOA: AIV2	W20				
18 insulate N-line board	W20				W20
19 ELOA: MHVQN	all D-area	W20			all D-area
20 TIG weld 139 N-line flange	W21				W21
21 TIG weld M to N	W21				W21
22 Cryo thermometers	W21	W21		W21	W21
23 Final QC-IC certification	W22	W22	W22	W22	W22
24 Close W bellows	W23	W23	W23	W23	W23

➤ W15 to W23, with no slack




IC 3-4 Detailed Planning



- Based on detailed surface planning
- regular delivery of half cells


Courtesy A. Musso





IC 3-4 Detailed Planning: assumptions

- Sequence defined: MEB and chain of surface activities
 - last magnets «ready for installation» **W15**
 - sequence and timing to be respected
- resources (production and QC) from surface move to tunnel by W15 (i.e. momentarily stop/slow down surface activity)
- avoid coactivity conflicts (shutdown, transport, AUG, lifts, Flohe..)
- no holidays (Easter, May ...): is this realistic?
- ignore experience on delays (e.g. humidity for PAQs, Cu/Sn/Ag pollution of some TIG welds, leaks with W closing ...)
- no (more) extra work (... additional sectors ...)


- **Closing of W bellows: earliest plan for W23**
 - but no vacuum subsectors made available earlier




Updated IC 3-4 situation W10



- magnets are not readily interchangeable (different types, field quality)
- small improvements through slot changes have been discussed




IC Resources for series production



Over 200 people
(Dec. 2006 - June 2007)

IEG (Main Contractor) ~100 people: finished June 2008
 ➤ now TE-MSC




IC Resources today



- EN-HE & EN-MME: transport and installation
- BE-ABP-SU: Survey
- TE-MSK: all dedicated sections and ~50% from other sections
- TE-MPE: ELQA
- TE-VSC: leak testing
- TE-CRG: QRL repair
- EN-MME: special welding
- Collaboration TE-MSK-Krakow: ICIT & ELQA
- Collaboration PH-ATLAS-Dubna (for DN200 pressure relief nozzles)
- FSUs

« Can you use/integrate more new resources? »


➤ we already have



FSU resources increase




- very reactive but ...
- need to be integrated (e.g. minimum 1 week for access authorisations)




IC Quality Control

- Many new intervenants collaborating (and of course many left ...), organisational changes etc.
 - Please accept and help towards this
- **Quality-Quality-Quality:**
 - no paranoia, but need to at least do “as good as before” and better where we know what to improve: let’s not be complacent (“it has always been done like this ...”)


From first TE-MSc Group Meeting 15 Jan 2009, F. Bertinelli



Organisation of IC Quality Control



Courtesy JP. Tock



Organisation of IC work, coordination and QC


Quality Control Responsible:

Worksite Manager (Engineer in Charge):

Quality Control Coordinator:


Operators/workers and their supervision:

- Before starting work, requests authorisation from Worksite Manager;
- Informs himself of the general environment constraints of the work to be done;
- Performs visual control before starting work: in case of NC informs Worksite Manager immediately;
- Ensures traceability of work done (when, where, equipment, tooling) and reports on it regularly;
- performs first visual control of work done: in case of NC informs Worksite Manager immediately




IC QC extending to surface

- 13 kA cable stabilisation: avoid twisting of strands
 - standardise tooling, procedures, cleaning
- Cable straightness: check with dedicated gauge
 - merge surface and IC activities, production and QC: a healthy effect




Courtesy C. Scheurlein




Conclusions on 3-4 i/ii

- ✓ Where do you stand today?
 - IC work starting W07 (next week)
 - main current effort: to finish qualifying machines and people, organising coordination while satisfying shutdown requests in other sectors
- ✓ Is quality under control?
 - Yes, technique is sound (no showstoppers), but ...
 - still risky/weak (organisation and routine not smooth, e.g W04 and W05 for surface activities)
 - ... but why did 19 September incident happen?
 - so no paranoia, but keep this in mind




Conclusions on 3-4 ii/ii

- ✓ When do you finish?
 - Plan for W23 (close W bellows), but ...
 - are we comfortable? No, see quality, no slack, holidays
 - 4 extra weeks more realistic (more will create further complications with Summer months ...)
- ✓ (How) can you go faster?
 - No, see quality above, don't take chances
 - can extra resources help? Difficult, little time for integration: possibly yes in few special cases (ad-hoc needs e.g. QC and specific individual profiles)
 - flexibility measures will help (coactivity, holidays, longer hours, ...)



Thanks for your attention



Surface magnet planning

