

PAUL SCHERRER INSTITUT




SwissFEL

WIR SCHAFFEN WISSEN – HEUTE FÜR MORGEN

Hans-H. Braun :: Paul Scherrer Institut

Facility update, SwissFEL

8th Hard X-ray FEL Collaboration meeting
PAL Pohang, 24-26 October 2016



Aramis

Hard X-ray FEL, $\lambda=0.1-0.7$ nm

Linear polarization, variable gap, in-vacuum Undulators

First users 2017

Athos

Soft X-ray FEL, $\lambda=0.65-5.0$ nm

Variable polarization, Apple undulators

First users 2020


Main parameters

Wavelength from	1 Å - 70 Å
Photon energy	0.2-12 keV
Pulse duration	1 fs - 20 fs
e ⁻ Energy	5.8 GeV
e ⁻ Bunch charge	10-200 pC
Repetition rate	100 Hz

The SwissFEL Building Site

The two passages for wild game crossing.

On the first floor the RFmodulators and other supply systems are situated.



Situation of SwissFEL next to PSI campus




SwissFEL building evolution

2 May 2013



6 May 2016



Jan'16 first users of wild game crossing observed



May'16
day & night
operation
established

19/02/2016 20:41:12

Courtesy Markus Hösli
Forstamt Würenlingen

02/05/2016 16:34:39

SwissFEL installation progress



Linac Feb'15



Linac now




Undulator line Feb'15




Undulator line now


C-band module assembly, now already history



Installation and tuning of waveguides (waveguides delivered from MHI-MS)

Installation of last Linac girder: Sept. 13, 2016






Solid-state modulators for C-band linac

Two prototypes were tested at PSI for evaluation of the series.

50 MW / 3 μ s RF, 370kV / 344A / <20 ppm voltage stability pulse to pulse @ 100 Hz

AMPEGON




- 13 modulators (Linac 1, Linac 2)
- 1 installed
- others from Nov. 2016 – June 2017

ScandiNova




- 13 modulators (Linac 3)
- Installation planned from March 2016 – Sep. 2017

Linac schedule 2016 & 2017



Conditioning of first C-band module



Module conditioning: Reached almost maximum available RF power
(50 MW, 3 μ s, full compression)

Session Accelerator C

Florian Loehl, "Experience with high power RF sources and RF conditioning"

October 6th, 12th Undulator installed




12 Undulator in Tunnel and under vacuum !

Gap control already under EPICS.

Mover control going on

Heilige List Name	Magnet Arrays Delivery (RI)	Undulator Frame at PSI	Inner I beam assembled	Optimization without Vacuum chamber	Vacuum Chamber Installed	Optimization with Vacuum chamber	Under vacuum	In Tunnel
SARUN15	May 2015	U15_41802						25.01.2016
SARUN14	July 2015	U15_41694		Phase = 6 deg at K=1.2		10.02.2016		26.02.2016
SARUN13	July 2015	U15_40679				02.03.2016		21.03.2016
SARUN12	October 2015	U15_41020		Phase = 1.8 deg at K=1.2		09.03.2016		11.04.2016
SARUN11	October 2015	U15_42287						02.05.2016
SARUN10	December 2015	U15_40971						20.05.2016
SARUN09	December 2015	U15_40101						13.06.2016
SARUN08	24.03.2016	U15_40046						27.07.2016
SARUN07	01.06.2016	U15_42292						22.08.2016
SARUN06	Mrz 16	U15_42718				start 11.08.2016		12.09.2016
SARUN05	Jun 16	U15_40730						03.10.2016
SARUN04	May2016	U15_38764						06.10.2016
SARUN03		U15_35159						01.01.2017

Recent Progress




Date	achievement	active RF stations	E_{electron}	$Z_{\text{Beam dump}}$
August 24	First electrons from gun with 7.9MeV	1S	7.9 MeV	4 m
September 7	First electron to injector beam dump	3S	145 MeV	119 m
September 8	First acceleration with one C-band module	3S 1C	390 MeV	119 m
October 7	Beam line injector to main dump completed and under vacuum			
next goal	Beam transport through undulators to main dump	5S 1C	560 MeV	619 m

Challenges ahead

- **Permits of radiation safety authorities for next phases**
- **25 out of 33 RF modulators still to be delivered, installed and commissioned**
- **Radiation dose limiting system still to be delivered, installed and commissioned**
- **RF Conditioning of 25 C-band modules**
- **Setting up the electron beam for lasing**



Preparation for ATHOS



ATHOS

Soft X-ray FEL, $\lambda=0.65-5.0$ nm

full polarization control with U38 Apple-X Undulators


Switch Yard: already installed in phase 1

Extraction done at constant energy of 3 GeV

ATHOS, second SwissFEL Undulator Line L ≈ 220m

16 (20) Apple X Undulator UE38, L=2m each

15 Magnetic chicanes: delay, compress and shift bunches



Athos Linac (C band): 2.75 – 3.25 GeV

RF Deflecting structure

Dechirper units

Resonant kicker + Septum (28 ns)


ATHOS overall time plan



ATHOS project approval

Advanced funds for
UE38 prototype

ATHOS financing period 2017-2020




[Eduard Prat and Sven Reiche PRL 114, 2448 (2015)]

[Eduard Prat, F. Löhl, S. Reiche, PRSTAB 18, 100701 (2015)]

Chic=Chicanes for **H**igh power and **I**mproved **C**oherence

- Inject tilted beam to only drive FEL amplification in one slice.
- Delay bunch and align bunch slice, where radiation pulse overlaps with beam.
 - Superradiant amplification by fresh bunch slice
- Delay and align multiple times to supply continuously fresh bunch parameters



Output Pulse:

- 1.5 TW Peak Power
- 4 fs Full Length
- 1% FWHM Bandwidth

Session Accelerator B



Sven Reiche, "Design strategies for Athos"

APPLE – X configuration


highest flexibility

⇒ adjustable gradient

(i.e. for ultra high bandwidth mode)




Length ~ 2 m
 Weight: 12 tons
 height: 1.7m
 width: < 1.4m



Session Accelerator B

Thomas Schmidt, Apple-X undulator for Athos and EU-XFEL (SASE 3)

Photon Beamlines and Experiments



ESA


Ultrafast photochemistry
and photobiology

Session Photonics A

Uwe Flechsig, "Status of the SwissFEL optics"


Paul Beaud, "Laser timing and jitter diagnostics tools
for SwissFEL experimental stations"

ESA hutch: work in progress



Installationen	Monat
- Ankerbohrungen	09.16
1 KB Bodenplatte setzen	09.16
2 Palm und PSEN inkl. Zub.	10.16
3 Grundplatte Laser Diagn.	10.16
4 Laser Diagn.	10.16
5 Grundplatte Laser Exp.	10.16
6 Laser Exp.	10.16
7 KB Basis und Kammer	10.16
8 Support ESA Prime	11.16
9 Support ESA Flex	11.16
10 KB-Spiegel	11.16
11 PBPS und PPRM	11.16
12 ESA-Prime	12.16
13 ESA-Flex	12.16
14 PBPS und PPRM	04.17
15 Schikane	05.17
16 Schikane	05.17
- Laser Transferl. LHx-ESA	05.17


ESB hutch: work in progress



Installationen	Monat
- Laser Transferl. LHx-ESC	07.16
- Laser Transferl. LHx-ESB	08.16
- Ankerbohrungen	07-09.16
1 Montage Gestell Decke	09.16
- Mont. Support Schikane	09.16
2 KB Bodenplatte setzen	10.16
3 Palm und Zubehör	10.16
4 Grundplatte Laser Diagn.	10.16
5 Grundplatte Laser Exp.	10.16
6 KB Basis und Kammer	10.16
7 Schiene Montage Boden	11.16
8 PBPS und PPRM	11.16
9 ESB-GPS	11.16
10 KB Spiegel	11.16
11 Laser Diagnostic	02.17
12 Laser Experiment	02.17
13 Coupling Mirror	03.17
- Roboterarm Q1.17	
14 ESB-Diff.	05.17
14 PBPS-PPRM	05.17

The Jungfrau 2D detector

courtesy Aldo Mozzanica




- Specifically developed for SwissFEL applications
- Charge integrating detector with dynamic gain switching, with:
 - Front end electronics similar to AGIPD and GOTTHARD
 - Dimensions, sensor and mechanics similar to the EIGER project: 75x75 mm² pixel size, 4x8 cm² module area.
- 500k (one module), 1M (2 modules), 4M and 16M (ESA-ESB main instruments, 32 modules) systems are foreseen
- Horizontal gaps very small (8px)
- compact (20-25cm) in the Z direction
- Vacuum compatible option

JUNGFRAU 0.1: A. Mozzanica et al., JINST, 9, C05010, 2014

JUNGFRAU 0.2: J. H. Jungmann-Smith et al., JINST, 9, P12013, 2014

JUNGFRAU Technical Design Report, J.H. Smith et al., SwissFEL website, 2015

First Tests@ LCLS



Two modules
(500k Pixels each)

Silver Behenate

Single cristalls

Average over 1000 shots

The first years of user operation at SwissFEL are driven by:


- Improving the performance of ARAMIS accelerator, beamlines and stations
- Installation and commissioning of ATHOS
- Building up operation and exploitation experience

Session Photon B

Luc Patthey, First experiments and user operation at SwissFEL



ARAMIS Next milestones



Subject	Presenter	Session
Overview of collaborations for beam diagnostics with PSI involvement	Nicole Hiller	Accelerator A
Status of the SwissFEL optics	Uwe Flechsig	Photon A
Laser timing and jitter diagnostics tools for SwissFEL experimental stations	Paul Beaud	Photon A
First experiments and user operation at SwissFEL	Luc Patthey	Photon B
Design strategies for Athos	Sven Reiche	Accelerator B
Apple-X undulator for Athos and EU-XFEL (SASE 3)	Thomas Schmidt	Accelerator B
Experience with high power RF sources and RF conditioning	Florian Loehl	Accelerator C

Facility filled and under pressure !

