



Current Status of PAL-XFEL



October 24, 2016
@ 5-way Meeting

In Soo Ko
on behalf of PAL-XFEL Team



Outline

- ◆ Project Overview
- ◆ Site and Construction
- ◆ Linac
- ◆ Undulators
- ◆ Beamlines
- ◆ Commissioning Results



Overview of PAL-XFEL

0.1 nm Hard X-ray FEL using 10-GeV electron linac

- Project Period: 2011 ~ 2015
- Total Budget: 400 M\$



PAL-XFEL

1.1 km

PLS-II
(3GeV/400mA)
280 m

170 m



Supports from Local Governments

◆ Supports from Local Governments

- 13 BWon (~13 MUSD) from Kyungbuk Province
- 13 BWon from Pohang City

◆ Science Hall



- 5-story building
- Auditorium (capacity: 300)
- Cafeteria
- Exhibition floors and offices

◆ Guest House

- 7-story building
- Capacity: 180 (220 maximum)

◆ Buildings ready in Summer 2016

General Layout





Site and Buildings: Summary

- ◆ Site: Soil removed and replaced: ~ 1.2 million m^3
- ◆ Building
 - Length of machine building: 1.11 km
 - Building floor (total): 36,764 m^2
 - Utility building: 6 (located south side with road separation)
 - Total concrete used: $\sim 100,000$ m^3
 - Electricity: 25 MVA max (added to existing 25 MVA)
 - Cooling tower: 500 RT x 3
 - Total cable used: ~ 500 km
- ◆ Machine Building: PEB steel structure
 - Wind load: 63 m/s (in US rule)
 - Seismic intensity: 0.19
 - Undulator hall temperature: 25 ± 0.1 $^{\circ}\text{C}$
- ◆ Building permission issued on Feb. 17, 2015



July 27, 2016







Machine

◆ Linac

- RF photocathode gun
- S-band (2,856 MHz) copper structure (180 in total)
- 80-MW klystron (50) and X-band klystron (1)
- Injector Test Facility (ITF) closed on September 30, 2015
- Tunnel components of ITF moved to main linac

◆ Undulator

- Out-vacuum
- Variable gap
- Deformations and errors during transportation and installation measured and confirmed OK

◆ Beamline components in optical hutch

- Clean rooms for detectors and lasers ready
- Sample preparation labs (wet and dry) ready



Klystron Gallery (Feb. 23, 2015)







Linac Tunnel (Jan. 21, 2015)





Injector Section





Linac Tunnel



SX Branch Line





Main Control Room





HX Undulator Hall (July 17, 2015)





Undulator being installed





HX undulators installed



HX Optical Hutch





Hard X-ray Experiment Hutches






HX XPP Hutch

Robotic arm for detector



HX CXI Hutch





HX Beamline Control Room









First-stage Commissioning (April~June, 2016)

Date	Location (m)	Electron Energy (GeV)	Remarks
April 12, 2016			Permission issued by Nuclear Safety Committee
April 14	0	0.152	E-Gun and BAS0
April 18	57	0.355	BAS1
April 19	195	0.355	Before BC2 (No acceleration by L2)
April 20	252	2.545	BAS2
April 21	715	3.150	BAS3 (No acceleration after BAS2)
April 25 17:30	715	10.0	BAS3
May 19	794	10.0	Tuneup dump
June 2	990	10.0	Passing HX undulator line, beam at dump
June 14 06:00	995	4.0	First Lasing observed at SCM36
June 21 03:00	1,030	4.0	Photon beam at DCM in Optical Hutch





10 GeV Achieved

On 25th April (12th day of beam commissioning)




beam energy measured





First Lasing succeed !!!




05:50 June 14, 2016

@ 4 GeV: $\lambda \sim 0.5$ nm

Spectrum by DCM

3rd Harmonic Spectrum with 100 pulses



- Peak at $E = 7.02720$ keV
- Flux $\sim 5 \times 10^5$ photons/pulse
- Spectrum width (FWHM) ~ 60 eV

03:00 June 21 2016



Maintenance in July/August 2016

- ◆ Many parts replaced and reinforced
- ◆ Control S/W upgraded and added
- ◆ HLS installed
- ◆ Survey work
- ◆ Beam operation resumed on Aug. 16. (E=10.35 GeV same day)
- ◆ FEL (0.5nm) back on Aug. 26.





Commissioning Phase 2




- ◆ After summer maintenance, the commissioning resumed on August 16, 2016.

- ◆ Aug. 30: 0.5 nm (3rd) lasing recovered
- ◆ Sept. 9: Beamline commissioning (0.5 nm)
- ◆ Sept. 12: Earthquake
- ◆ ~ Sept. 29: Machine mostly downed for Dedication Ceremony

- ◆ Oct. 3: Commissioning resumed
- ◆ Oct. 8: 0.35 nm SASE Lasing
- ◆ Oct. 16: 0.2 nm SASE Lasing

Emittance (Projected) Improved


UV laser beam profile for Photocathode Gun





Horizontal emittance: **0.88** mm-mrad at 200 pC
Vertical emittance: **0.58** mm-mrad

Horizontal: **0.48** mm-mrad at 200 pC
Vertical: **0.42** mm-mrad


Emittance Scan on INJ:SCM03
 27-Aug-2016 22:50:30 RMS cut area



Cavity BPM



BPM Resolution




BBA for Undulators


- ◆ To establish a straight orbit along the undulators
- ◆ All correctors of undulator line are turned OFF
- ◆ BPM offsets and quad offsets are calculated to get dispersion-free straight orbit

- Beam energy: 4, 5.2, 6.7, 10 GeV
- Undulator gap: 9 mm
- Number of undulators: 20

1-st




8-th









PAL-HXFEL Beamline Layout & Beam Profile



DCM Alignment & Calibration: XFEL Spectrum





Single Shot Spectrum Measurement (PyLoN)




2016-09-04 13:31:14

XFEL 3rd Harmonics Band Width ~ 0.45 %




PyLoN:1300R CCD
26.8 mm x 26 mm
1340 x 1300
20 μ m Pixel Size



E

6.6 keV

30 eV





Bend (R=100 mm) Si(111) Sliver
15 mm x 5 mm x 0.01 mm

Single Shot Spectrum Measurement (PyLoN)


2016-09-04 13:31:14

2016-09-04 13:35:13




Single Shot Spectrum Measurement (PyLoN)


XFEL Energy Spectrum



Vertical Beam Size



Experimental condition	
Photon energy	6.583 keV
Bragg angle [deg]	17.5 (Si 111)
Radius of coverture [mm]	100
Crystal to detector [mm]	1489.7
Full bandwidth [eV]	186.18 (1340 pix)
Resolution [eV/pix]	0.1389
Beam size [mm]	~ 2




Band Width of Monochromatic XFEL Beam $\sim 1.33 \times 10^{-4}$

Si(111) DCM



- Beam energy: 5.2 GeV
- Undulator gap: 9 mm
- Undulator K: 1.87
- Number of undulators: 20
- Undulator BBA is applied
- K-tuning & Phase-matching data are not applied

14:13 October 8, 2016





- Beam energy: 6.7 GeV
- Undulator gap: 9 mm
- Undulator K: 1.87
- Number of undulators: 20
- K-tuning & Phase-matching data are applied

01:22 October 16, 2016





0.2 nm lasing on Oct. 23





Summary (electron path)

- ◆ Operation license issued on April 12, 2016
- ◆ 10-GeV electron achieved on April 25, 2016
- ◆ Electron beam passed undulators on June 3, 2016
- ◆ Coherent X-ray Lasing on June 14, 2016
 - 4 GeV, 200 pC, $\lambda \sim 0.5\text{nm}$
- ◆ Further works
 - Commissioning at higher energies (6 GeV \sim 10 GeV)
 - Commissioning for SX beamline
 - Various Feedback (phase vs. energy, orbit, etc)
- ◆ Rebuild Injector Test Facility with new gun



Summary (photon path)

- ◆ Third Harmonic spectrum of Coherent X-ray measured by DCM (June 21 and September 4, 2016)
- ◆ Photon beam arrived at XPP and CXI Hutches (September 7, 2016)
- ◆ Single shot spectrum measured by PyLoN (September 4) and MPCCD (September 7)
- ◆ Earthquake (magnitude 5.8 on Sept. 12) triggered PSI interrupt
- ◆ 0.2 nm SASE FEL obtained on Oct. 16, 2016
- ◆ 5-way meeting (October 24~26, 2016) at PAL
- ◆ Achieving SASE FEL toward 0.1 nm
- ◆ Pilot Experiments in December
- ◆ Open to Users in early 2017



Dedication on Sept. 29, 2016

