


# Cabling for LHCb Upgrade



- Cables and Racks : who is responsible for what ?
- Documents needed before installation
- A software tool in development
- Safety aspects and purchasing delays
- Planning




# Long distance Cables



Routing example for copper  
(Detectors-Barracks)

Access to Cable trays in the 'chicane'









# Racks


- Space for equipment (LV, HV,...)
- Space for Patch Panel
- Cooling with air? with water ?
- Smoke detection? Extinguisher system?

Rack attribution to do for Upgrade (in UX85, in D3 barrack)

Patch Panel rack example



# Who is responsible for what ?



Example:  
(actual installation for IT)

A+B: cabling 'on' the detectors + cables from detector to 'Infrastructure' Patch Panel, cable chains included

→ Sub-detector (define, order, install)

Rk: for optical patch cords a grouped order could be proposed if sub-detectors define their requirements precisely

C: Rack preparation (rails, air/water cooling...) → Sub-detector (define) , help of Infrastructure (install)

D: Patch Panels

E: Connectors

F: Long distance cables

→ if 'common' (ex: Maraton or Optical fibres) → Infrastructure (order with sub-detector budget for copper cable, install)

→ if 'special' : Sub-detector (define, order), Infrastructure (install)

G: Equipment installation, short cables, connections → Sub-detector





# Documentations

- Upgrade Infrastructure requirements (Heinrich)  
reviewing on going for 'cable part' (Ken and me), doc will be released in next TB  
→ Have an overview of cabling and racks needed  
Allows to estimate cable trays space and routing (1/3 dismounting wall enough?,...)
  - Full Optical links doc  
Start to complete an edms doc, one per sub-detector  
→ Allows the procurement, installation, commissioning, then LHCb upgrade operation
  - 'Long distance' Copper cable + connectors + racks doc  
Mini meeting / sub detector will start after summer  
One contact person to be assigned per subdetector (to give all information needed, the budget code for the 'grouped' orders, ...)  
→ Allows the procurement, installation, commissioning, then LHCb upgrade operation
-



# Data Base, Software interface, Labelling, RP traceability

- Actual CABLE Data Base kept but updated
- **New Web Interface for Cable management**

(Lucas Vieira, Gloria, Rainer, Joel, Laurent)

- 1) to declare the cable in place to keep
- 2) to declare the new cables you want to install
- 3) to have a DB updated with cable status: 'to be removed' or 'to installed' before LS2
- 4) useful interface for installation, labelling and other cables management
- 5) compatible with RP Traceability requirement

Rk: Mandatory for long distance cables  
 → Will be also available for internal subdetector cables management

Web Interface ready after summer

CABLE Data Base new structure

**LHCb Cables**

LHCb > Cables > Request > New Request

**Request Cable**  
Cable information

**Confirmation** S2  
Review and submission.

**Properties**


- Amount of Cables**: 10
- System\***: Muon
- Length (m)\***: 80
- Diameter (mm)\***: 12
- Function\***: Low Voltage Power
- Subfunction**
- Type DET**

**Institute**: Expand to select ...

**Provider\***: Expand to select ...

**SCEM**

**EDMS Link**







## Safety aspect

Cable should be compliant with **Cern safety regulations (IS-23)**

A lot of criteria → [https://edms.cern.ch/ui/file/335745/LAST\\_RELEASED/E\\_IS23.pdf](https://edms.cern.ch/ui/file/335745/LAST_RELEASED/E_IS23.pdf)

All certificates must provided by the manufacturer

If not: pay an accredited lab to do the tests  
on a cable sample following the standards requested.

Rk: Choose cables/connectors available through CERN stores  
Most of them are IS23 compliants

- 3.2 Flame propagation and fire resistance
- 3.3 Smoke density
- 3.4 Toxicity of gases from fires
- 3.5 Corrosivity of gases from fires
- 3.6 Radiation resistance
- ⋮



## Delay for procurement

Delivery of Cable (from Cern store but also from external companies) can be very long !!  
→ Order well in advance to be ready in time for installation.

Same for power supplies

Ex: few Wiener Maraton ordered 19 Oct 2015 received 27 April 2016 = **6 months**

Caen Power supplies ordered 11 Dec 2015 received 25 May 2016 = **~ 5-6 months**

---



## Detailed Documentations

		2016			2017				2018				2019				2020			
		Run 2			EYETS	Run 2			Run 2				LS2							
		Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Optical links	Sub-detectors requirements	█																		
	Cabling Scheme UX-surface PP		█																	
	End supports: design study			█																
	End supports: installation				█															
	PP surface design					█														
	Cabling Scheme PP-Server					█														
	LD Tendering Process						█													
	PP and Patch Cords Tendering Process							█												
	Order long distance								█											
	Order PP and Patch Cords									█										
	Delivery/quality control/storage										█	█								
	Installation and Tests - Long distance												█	█						
Installation and Tests - Patch Cords														█	█					

Copper cable	Sub-detectors requirements	█																		
	Cable DB update (IN/OUT)		█	█	█															
	Integration				█	█	█	█												
	New cabletrays/supports...installation							█												
	Order LD copper cables + connectors								█	█	█									
	Delivery/quality control/storage										█	█								
	Remove old cables											█	█	█						
	Installation LD + connectors and Tests												█	█	█	█				
	Rack layout def.									█	█	█								
	Rack modification												█	█						
	New equipment installation in Racks														█	█	█			



# CONCLUSION



- \*It is time to go in detail for the cabling
- Full documentation deadline: before end of this year
- Thanks in advance for your contribution !
- \*New Cable management interface is coming
- \*Do not neglect Safety aspects and Delivery durations in your plan

Good cabling



Not enough prepared !

