

# QPS and nQPS Hardware Commissioning 2009 - a (still preliminary) approach


on behalf of the (extended) QPS team

## Concerns:

- The present QPS (as you know it from the 2008 commissioning campaign)
  - The few modifications applied to a minor part of the present detection systems
  - The new QPS 'layer' of electronics for enhanced Busbar Protection and Aperture-Symmetric Quench Detection
  - The present Energy Extraction systems (13 kA & 600A)
- with associated upgrades of infrastructure (mainly UPS), controls and new Data Acquisition for Magnet Splice Monitoring and Busbar Splice Monitoring.


# QPS Hardware Commissioning 2009

## The new layer of circuit protection electronics nQPS / DQLPU-typeS




Arc magnets: sensing wires (all repetitive cells)

**QPS Hardware Commissioning 2009**  
**The new layer of circuit protection electronics**  
**nQPS / DQLPU-typeS**




Arc magnets: firing lines (all repetitive cells)

**QPS Hardware Commissioning 2009**  
**The new layer of circuit protection electronics**  
**nQPS / DQLPU-typeS**




Arc magnets: sensing wires (cells 8 to 12 - for : R2, R4, R6, R8, L2, L4, L6, L8)


# QPS Hardware Commissioning 2009 - the present local protection system



# QPS Hardware Commissioning 2009 The new layer of circuit protection electronics nQPS / DQLPU-typeS –placed under Dipole 'B'



# QPS Hardware Commissioning 2009 The new layer of circuit protection electronics nQPS / DQLPU-typeS – placed under Dipole C2N



99XXX3\_V1\_QPS\_A3 **TE-MPE-QPS** 2009-03-15

ENHANCED QPS SYSTEM AFTER INTRODUCTION OF NEW ELECTRONICS. RACK DYPB DIPOLE C	DES/DRA	DAHLERUP	2009-03-15
	CONTROLLED		
	RELEASED		
	APPROVED		
REPLACE/REPLACES			

NON VALABLE POUR EXECUTION NOT VALID FOR EXECUTION	ECC	SIZE	IND.
		3	


COMMUNICATIONS RESEARCH FOR THE EUROPEAN ORGANIZATION FOR NUCLEAR RESEARCH  
 Ce document ne peut être utilisé à des fins commerciales sans autorisation écrite.  
 This drawing may not be used for commercial purposes without written authorization.

IND.	DATE	NOM/NAME	ZONE	MODIFICATION
8			7	
7				
6				
5				
4				
3				
2				
1				

# QPS Hardware Commissioning 2009

## The new layer of circuit protection electronics

To be commissioned.....





# QPS and nQPS Hardware Commissioning - PROCEDURES and REQUIREMENTS I

ICT - IST - HwC  
component level - system level - machine level

## ■ nQps:

ICT: - **Verification and Electrical Tests** of installed signal cables (4400) prior to connection. On-going, using portable testers developed by QPS and ELQA, Outsourced to BE/OP and CMS (Russian) team. To be completed by early June.

- **Electrical Noise Floor Measurements** at zero current using two portable QPS crates with DQQDC detector board, linked to a Labview application. Outsourced to an IHEP team.

**CONDITIONS:** Cold sector, max. of noise sources operating.

**Duration:** 2 weeks first sector, 1 week following sectors.

**Period:** Mid-May to Mid-August. No overlaps.

Installation and connection of WorldFip, Patches, 'internal' cables and PowerPacks (DQLPUS) as early as available.

After installation of the DQLPU-typeS (with 1xDQAMG,5xDQQBS) IST can begin.

## QPS and nQPS Hardware Commissioning - PROCEDURES and REQUIREMENTS 2

### QPS & nQPS

**IST: - Communication tests with each facility –present and new QPS.**

**At the same occasion test of updated Controls Software  
(QPSExpert and Synoptics/Supervision)**

- Noise evaluation at 0A using nQPS (DQQBS, high precision, magnet total voltages and busbar segments)**
- Interlock tests with DQQBS - heaters not charged**
- Interlock tests with DQQDS (SymQ as soon as available and installed – heaters not charged)**
- With heaters charged: Discharge tests from SymQ, all main magnets**
- (Usual) discharge test from present QPS units, with heaters charged**
- UPS1&2 tests: Validation of reaction to absence of UPS1 or UPS2**
- Verification of PM functionality**
- Verification of Logging and Alarm features**
- Verification of the new Splice Data Acquisition Software (data flow and data treatment - from MSM and the BSM)**

## QPS and nQPS Hardware Commissioning - PROCEDURES and REQUIREMENTS 3

- HwC:** At  $I_{\min}$  (350A) - also without presence of SymQ cards:
- nQPS**
- Signal verifications of all differential voltages from the five DQQBS boards (magnet and busbar voltages)
  - Calibration of **Inductance Compensation** for each busbar segment of the sector
  - Complete Mapping of all BusBar and Total Magnet voltages.  
0 – 2kA – 0, with 1-2 A/s, in steps of 200A, 21 plateau's
- Generation of first Splice Resistance values

For powering to higher currents SymQ cards must be installed, the DQQDS Interlock and Discharge tests must have been performed and the MSM / BSM monitor(s) must be continuously running and displaying.

- At  $I = 3 \text{ kA}$ :
- Discharge request from FPA (also for EE).

## QPS and nQPS Hardware Commissioning - PROCEDURES and REQUIREMENTS 4

**IST +HwC: Stand-alone magnets (IPQ's, IPD's) and inner triplet quads:**

Due to intervention by QPS on all units for UPS redundancy adaptations an extensive re-commissioning is required on all circuits:

- Communication tests
  - Interlock tests
  - Measurement of heater resistances from HDS
  - Discharge test at 0A
  - UPS1/UPS2 failure tests
- followed by standard HwC procedure as defined for that particular circuit, incl. voltage signal validation at Inom.

# QPS and nQPS Hardware Commissioning - PROCEDURES and REQUIREMENTS 5

## IST +HwC: **600A Corrector Circuits:**

### Shutdown modifications by QPS:

1. Installation and connection of 16 Remote Reset Units for power cycling – LHC odd points (RR's, UJ's)  
-through Fip controllers
2. Updating of some Inductance Tables

### requiring:

- Functional tests at 0A of the remote units
- Interlock testing on all circuits
- Powering with agreed and already used values of ramp rates and current acceleration.

## QPS and nQPS Hardware Commissioning - PROCEDURES and REQUIREMENTS 6

### IST +HwC: **Energy Extraction**

#### 13 kA:

- No modification to any item was required
  - No maintenance were needed , not even in S56 after training campaign
  - Mounting of the missing arc detectors (21 out of 24) for counting the arcs in the extraction switch chambers was postponed due to lack of resources
- consequently, the only required test is a discharge per system from 3 kA to verify the state of all signals from DQS and DQR.

#### 600A:

- New embedded interface firmware for multiple closing pulse application
- 17 systems were not commissioned (UJ33: 9, UA43: 1, RR53: 7)

#### Suggested procedure:

- Interlock test at 0A
- One discharge test / system above 50A
- No opening-time measurement where already made in 2007-2008

**QPS Commissioning teams in CCC: 1 team leader + 2 operators per shift, a.m. and p.m. shifts.**

**Experienced people from last year's HwC campaign. Plus a Field Team of specialists.**

WP	Task	Item	Description	Responsible	FTE %	Manpower	FTE %	Materials	Duration	Start	Milestones	End
OPS EHP 17	<b>Hardware commissioning of new and present protection systems</b>			<b>Rudiger Schmidt</b>	<b>100%</b>							
		17.1	Planning and Scheduling	Knud Dahlerup, Fabio Formenti, Gert-Jan Coellinck	90% 90%				8 wks.	cyb. wk. 32		cyb. wk. 39
		17.2	Front 1 A.M.									
			17.2.1 Team Leader	Robert Flora	100%				8 wks.	cyb. wk. 32		cyb. wk. 39
			17.2.2 Operators			Kevin Priesthall, Adam Drozd	100% 100%		8 wks.	cyb. wk. 32		cyb. wk. 39
		17.3	Front 2 A.M.									
			17.3.1 Team Leader	Andrzej Skoczyn	100%				8 wks.	cyb. wk. 32		cyb. wk. 39
			17.3.2 Operators			Arkadiusz Gorzawski, Guy Deferne	100% 100%		8 wks.	cyb. wk. 32		cyb. wk. 39
		17.4	Front 1 P.M.									
			17.4.1 Team Leader	Zihur CharKoulline	100%				8 wks.	cyb. wk. 32		cyb. wk. 39
			17.4.2 Operators			Grzegorz Seweryn, Regis Crarkin	100% 100%		8 wks.	cyb. wk. 32		cyb. wk. 39
		17.5	Front 2 P.M.									
			17.5.1 Team Leader	Edward Nowak	100%				8 wks.	cyb. wk. 32		cyb. wk. 39
			17.5.2 Operators			Mikhael Ovsienko, Bruno Barabore	100% 100%		8 wks.	cyb. wk. 32		cyb. wk. 39
		17.6	Reserve manpower for commissioning			Sandor Fener, Alan Honma	100% 100%		8 wks.	cyb. wk. 32		cyb. wk. 39
		17.7	Linkup to operation	Alex Macnerson	90%				8 wks.	cyb. wk. 32		cyb. wk. 39
		17.8	Field team			Reiner Dem, Joachim Mourao, Vincent Froldise, Gert-Jan Coellinck, Noel Fournier, Macileu Favre	70% 70% 70% 70% 70% 70%		8 wks.	cyb. wk. 32		cyb. wk. 39

**Main objectives for the QPS commissioning team:**

**Make sure that the QPS, nQPS and EE equipment operates correctly and guarantees the expected circuit protection.**

**Give support for the HwC campaign in general.**

**Supply data for evaluating the performance of leads, busbars and magnets.**