



HL-LHC IT STRING

M. Bajko CERN




For more details and free registration:
cecilia.roberts@cern.ch
hilumi@web.cern.ch

Outline of the presentation

- WP16 in the HL-LHC Structure and IT STRING Scope
- Brief return to the past
- Experience with LHC Triplet
- Relevance of HL-LHC IT String
- ID Card
- Main IT String components
- IT String schedule: conflicts and synergies
- Main IT String facilities
- Work status

The HL-LHC IT STRING in the organigram

High Luminosity LHC Project



[...] **THE WP16** covers the coordination of the commissioning of the HL-LHC equipment as part of the accelerator system. [...] The first important system test will be the Inner Triplet (IT) STRING test.

The IT STRING should comprises all magnets with their cold and warm powering and associated cryogenics systems from Q1 to D1 magnets including DFX. [...] The IT STRING will have conditions as similar as possible to the operational ones and will constitute an integration and system test of the most critical part of the upgrade.

Ref. *HL_WP16 Conceptual specification* : <https://edms.cern.ch/document/1586706/1>

Ref. *HL_WP16 IT STRING Mandate*: <https://edms.cern.ch/document/1513780/1>


¹ In kind contributions
² INFN Directorate
³ INFN Milano LASA
⁴ INFN Genova
⁵ University of Manchester/Cockcroft Institute
⁶ Lancaster University/Cockcroft Institute
⁷ Royal Holloway/John Adams Institute
⁸ University of Southampton
⁹ US HL-LHC Accelerator Upgrade Project



Previous experience - past

In the past **STRING** tests were run for

SSC
Hera
Tevatron,
RHIC and
LHC



DESY Magnet string tests

A 36 metre chain of superconductive magnets built for the HERA electron-proton collider has been under test since April at DESY in Hamburg. The magnet string is composed of three full-sized prototype dipole magnets (with coils made at DESY and mounted in cryostats at BBC-Mannheim) and two quadrupoles (made at Saclay).
[.] It has been quenched more than 20 times at magnetic fields between 1.8 and 5.8 tesla, the latter corresponding to a proton beam energy of 1010 GeV

CERN Courier, December 1987

Hi Marta – I checked with Erich Willen, who was head of the magnet division at the time. In RHIC, a full cell has two dipoles and two quads. There were two full cell tests set up in trenches in the floor of the magnet building. The second one successful (magnets reached operating current), but no report exists.

At a later time, the first sector of magnets (1/6 on one ring) was installed in RHIC, cooled, and reached operating current. I am unaware of a report on this test. The tests were generally successful, but there were still a couple of problems that were found and fixed only after the full machine was installed.

Peter

Peter Wanderer|
Superconducting Magnet Division
Building 902
Brookhaven National Laboratory
PO Box 5000
Upton NY 11973-5000
(ph) 631.344.7687

THE LHC MAGNET STRING PROGRAMME : STATUS AND FUTURE PLANS

F.Bordry, J.Casas-Cubillos, P.Cruikshank, K.Dahlerup-Petersen, F.Rodriguez-Mateos, P.Proudlock, G.Riddone, R.Saban, R.Schmidt, L.Serio, C.Wyss, CERN, Geneva, Switzerland.

Abstract

String 1, with one twin aperture quadrupole and three twin aperture 10-m dipoles (MB1, MB2 and MB3) powered in series and operating at 1.9 K, has recently been dismantled after four years of operation interrupted by technical stops and shutdowns for upgrading or exchanging equipment. Following the validation of the main LHC systems (cryogenics, magnet protection, vacuum, powering and energy extraction) the experimental programme was oriented towards the optimisation of the design and the observation of artificially induced fatigue effects.

Abstract—At the conclusion of the 8 string testing program in February, 1993, analysis revealed that several substantive remained unresolved. These questions were voltages to ground (>2 kV) measured d conditions be substantially reduced, 2) magnetic elements that became resist controlled and 3) did the cryostats of tl provide adequate insulation and isolation to meet designed refrigeration loads. To address these and other existing questions, a prototypical full cell of collider magnets (ten dipoles and two quadrupoles) was assembled and tested. At the conclusion of this testing there were definitive answers to most of the questions with numerical substantiation, the only exception being the heat leak question. Other results and issues are presented in

Model-based predictive control (MBPC) algorithms were investigated in order to obtain a narrower control band compared to standard PID control loops [5,6]. Preliminary results were encouraging but the temperature operational range was limited because only linear approximations of the process were used. Future developments are the implementation of non-linear models into the MBPC controller. Before being able to power the magnets an in-situ calibration of the temperature sensors was necessary. The observed reproducibility between sensors was better than 0.01 K and no degradation was measurable during the 4 years of operation.

The String was controlled and monitored [7] from a dedicated control room but could be controlled from any remote terminal with appropriate privileges. Over 600 process variables were archived during the lifetime of the String every second and, transients on voltage taps,

CONSTRUCTION AND INSTALLATION OF THE SSC ACCELERATOR SYSTEM CRYOGENIC SYSTEMS

T. Ankermann, M. Freeman, T. Kobel

Process Systems International, Inc., 20 Walkup Drive, Westborough, Massachusetts 01581-5003 U.S.A.

The Superconducting Super Collider Laboratory is installing three cryogenic systems for refrigerating superconducting magnets to the temperature range of 4.5-2.5K. The first of these three systems is dedicated to the Accelerator System String Test (ASST) which simulates the conditions of the Main Ring for a string of five magnets. The second cryogenic system will be installed adjacent to the first, and together they will be used to service the first actual sector (one-tenth) of the Main Ring. The third cryogenic system will be used for magnet performance testing at the Magnet Test Laboratory (MTL) and includes test stands to support five magnet tests running in parallel. This paper describes the cryogenic refrigeration hardware which has been constructed and reports on the progress of the installation and the commissioning of the ASST, MTL and N15B Cryogenic Systems.



Lawrence Berkeley National Laboratory
Lawrence Berkeley National Laboratory

Title:
The SSC Full Cell Prototype String Test

Author:
McInturf, A.D.

Previous experience @ CERN

1994-1998 STRING-1

ONE HALF LHC CELL

3 MB (10 m) + 1 MQ



Validation of:

- Cryogenics,
- Vacuum
- Quench and protection
- Powering
- Accelerator relevant operation
(e.g. quench propagation from magnet to magnet, tracking of MQ and MB)

2000-2004 STRING-2


ONE FULL LHC CELL

6 MB (15 M) + 2 MQ + CORRECTORS



Previous experience : LHC triplets

What have we learned from it?



Ex. When pumping the vacuum magnets moved




Inner triplet linked via the "W" bellows (not interconnected) in B. 181

2005 STRING of Q1 Q2 Q3


Validation of:

- Cryogenics,
- (Insulation) vacuum
- Quench and protection
- Powering
- Accelerator relevant operation



LHC vs HL-LHC triplet: few characteristics



LHC





HL-LHC



MQXA


MQXB



Comparison of main magnet characteristics

- NbTi against Nb₃Sn technology
- 1.3-1.5 times the cold mass OD (to **630 mm**)
- 2.14 times the aperture: (to **150 mm**)
- ~ 4 times the e.m. forces in straight section
- ~ 6 times the e.m. forces in the ends
- 2- 4.8 times the stored energy (to **1.2 MJ/m**)



MQXF



Ex. of future experience to gain with IT String

Features related to Nb₃Sn :


- Flux jumps show up in Nb₃Sn magnets as a “noise”, both in the terminal and compensated voltage
 - The effect *propagates from one spot* along the cable length
 - Poles are coupled magnetically, attempting to reduce flux changes
- Flux jumps** are random in location, amplitude and occurrence
- They can influence powering (1 ppm control) as well as the detectability of normal transitions




Courtesy of H. Bajas

Features related to the HL-LHC IT Circuit:

Cold masses powered and protected individually by *cliq* and quench heaters but once in a circuit the effect can propagate : the *ringing*, the *HV*. Return currents in the *trim* bus bars and main bus bars as well as in the *Sc link*






Cold mass test



All these aspects can be simulated **but test needs to validate the simulations**

Circuit test



Relevance for the HL-LHC IT STRING

The HL-LHC IT-String can provide relevant experience (same object as in the LHC), validation (“first time” test) and advanced operation information on:

- Magnet positioning, alignment, interconnection procedures (do not under-estimate)
- Mechanical behavior of the IT continuous cryostat (Q1 to DFX) and other components (DSH, DFH) under pressure, vacuum, cool-down, operation and warm-up
- Cryogenic behavior and operation under static (and dynamic) conditions
- Insulation and beam vacuum static (and dynamic) behavior
- Powering behavior of the system with Sc links, dynamic response (and associated field quality), interaction of circuits
- Cross talk between magnets in operation and during a quench, detection, propagation and protection of the complete superconducting circuit

These aspects, especially the collective behavior, can only be tested in a representative test, a so-called STRING

GOALS in parallel: **Develop methods, techniques**
Develop tooling
Develop procedures

for
definition of

Installations
Test
Operation

to
support

HWC and OP
of HL-LHC



ID Card of HL-LHC IT-String


- Test Facility name: HL-LHC IT STRING
- Test Facility location: SM18 (b. 2173)
- Test date: 2021-2023
- Operational temperature: 1.9 K
- Operational current: 108% $I_{\text{nominal}} = 18 \text{ kA}$?
- Magnets: Q1, Q2a, Q2b, Q3, CP, D1
- Cold powering: SC link (60 m) HTS leads DFH and DFX,
- Warm powering: 1 x PC 18 kA , 3 Trim Q1-Q3, 6 x 2 kA , 1 x 12 kA, 9 x 0.1 kA
Water cooled cables
- Protection: CLIQ , QH and EE

[...] a **FULL INTEGRAL TEST** of the equipment from **Q1 till D1** including the **DFX** is foreseen in the HL-LHC project, in CONDITION AS SIMILAR AS POSSIBLE to the operational one.

The IT STRING of the HL-LHC will be composed by systems previously tested individually at least in nominal operational conditions.

HL_WP16 Conceptual specification :
<https://edms.cern.ch/document/1586706/1>

Main components and schematics



Location of IT STRING test: SM18


- Bdg. 2173 (a.k.a. SM18) has a surface of 7200 m², of which the magnets test stands occupy about 50%.




IT STRING test in SM18

Limitations in space in SM18

THE SUPERCONDUCTING MAGNET TEST STAND AT CERN in SM18



Conflict/synergy between test stands/IT String ?



Test stands collaborating for HL-LHC



Created with mapchart.net ©

Main Facilities needed for the HL-LHC IT STRING

UPGRADE DRIVEN BY the recommendation enabling to carry out the full test programme with no constraints

CRYOGENIC COOLING PRODUCTION: + 35 g/s LHe to 60 g/s

NEEDS essentially for the running of the HL LHC IR STRING in parallel with magnet testing

DEMINERALISED WATER PRODUCTION: 150 m³/h ✓

NEEDS FOR DEMINERALISED WATER ENTIRELY COMING FROM MAGNET operation

POWERING FROM THE NETWORK: 3 MVA




NEEDS FOR NEW OR MODIFIED PC COMING FROM MAGNETS and IR STRING

SM18-UPG project of the TE department under the responsibility of V. Mertens:

*[..] the upgrade of all necessary services to cover the needs for the test stands operation (this includes the HL-LHC STRING as a test stand of a **complete** system).*




Work in progress



Current status

- Integration ongoing with all elements that we know today
- Budget estimation (**5.8 MCHF**) has been done and now is under verification
The strategy is that
 - All main components are part of the concerned WPs (prototypes or series of WP3, WP6a and WP6b, WP7, WP12)
 - All components designed in purpose for IT STRING with the goal of the test stand optimisation (local cryogenics , water cooled cables. ...) are part of WP16
 - All services are assured within the SM18 UPG project (financed by TE dep. and HL-LHC project)
- Manpower estimation has been done and now is under verification by WPs
- On-going discussions for complete test plan definition with
- WPs and different groups @CERN



QA AND OC

SAFETY

PROTECTION and INTERLOCKS

OPERATION

field reference
tracking

VACUUM

insulation
beam
beam screen

INSTRUMENTATION AND CONTROL

INSTALLATION ALIGNMENT AND INTERCONNECTIONS

magnets
sc link
vacuum
cryogenics

ELECTRICAL CIRCUIT

warm circuit { power converters
water cooled cables

cold circuit { Sc current leads
Sc link
Sc splices
Sc bus bars
magnets

magnet
Sc link
Sc bus bars

HL LHC IT STRING TEST

The validation of a system

layout- integration
installation sequence and procedures
the collective behaviour of components

Thanks for your attention




Spare Slides




logo
area

Test stands : cryogenics upgrade



An additional **35 g/s liquefier** (thus bringing the **total production capacity for LHe at 4.2 K to 60 g/s**)




The existing total pumping capacity in SM18 at **1.8 K is 12 g/s, combining the capacity of WPU1 and 2.**
If need for IR STRING a dedicated 3rd WPU shall be installed.

Test stands : demineralized water production

The demands for the magnet test stations, including the IT String, will rise to a peak need to 1.7 MW (142 m³/h).

In the past SM18 had a demineralised water station with a thermal capacity of 800 kW limiting the operation to two test stands




Operational from April 2016

Marta Bajko for the 6Th HL LHC Collaboration
Meeting November 2016, Paris


Ref. A. J. Broche

Test stand : electrical powering



- 18 kV power consumption and margin

EMD201/E18		EMD101/E18	
Power available	18 MVA	Power available	18 MVA
Maximum measured load	6.75MVA	Maximum measured load	7.85 MVA



Foreseen for 2019



The new transformer will feed HL-LHC IT STRING (Cluster J) and the new Cluster F with the 20 kA power converter.

TEST STAND

Horizontal IT STRING

Vertical

To allow some flexibility and margin with new requests that are not formulated yet, the proposal is to **INSTALL a TRANSFORMER OF a 3 MVA CAPACITY**

Capacity by connection [MVA]	2
	2
	3
	2

Schedule

- Installation starts as soon as magnets are (individually cold tested) available and receptioned at CERN
 (3 months for transport from Japan (D1) and US (Q1/Q3), no re-testing planned)
- No staging, only one test phase (possibly several runs)

LS2				YETS								YETS								LS3								
2020				2021				2022				2023				2024				2025				2026				
4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
	Q2A	Q1	CP	Q2B	D1	Q3																						
	Installation								Operation																			



By courtesy of M. Barberan Marin

