



# HL-LHC Pre-Series Cryomodule

## *Some Initial Considerations*

Shrikant Pattalwar

STFC Daresbury Laboratory (UK)

***Acknowledgements: STFC, ULAN, CERN, LARP***



Science & Technology  
Facilities Council

# Outline






**Introduction**

**Some Initial Considerations**

**Proposed Plan**

- **HiLumi-LHC** design study FP7 2011-2015 : UK success and leadership.
- The UK hosted the **HL-LHC kick-off meeting** at Cockcroft Institute in November 2013.
- Discussions with STFC for UK project followed, with early Sol for LHC-UK
- Sol (final one) submitted early 2015
- Proposal submitted in March 2016
- CERN finance approved October 2015
- STFC finance approved March 2016
- 7 UK institutes as members
- £8M of UK and CERN funding over 4 years, with institute and university money combining with STFC
- A reflection of efficient use of resources to leverage, and UK reputation
- Formed and led by the Cockcroft Institute (Appleby spokesperson, Burt Project manager)
- Main UK activities:
  - *WP1 : Collimation*
  - *WP2 : Crab cavities*
  - *WP3 : Diagnostics*
  - *WP4 : Cold powering*

# WP2.2.1 Cryomodules & Shields




Cockcroft and STFC technology will produce the pre-series cryomodule for HL-LHC crab at Daresbury Lab.

$B_{ext} = 200\mu T$



STFC have led the development of the thermal and magnetic shields for the SPS cryomodule, and Cockcroft produced the cold magnetic shield.





# Design Goal


- 2 cryomodules for SPS tests
  - 1 cryomodule with 2 identical cavities (type «vertical» - DQW)
    - Design as much as possible coherent with LHC
    - To be tested in SPS in 2018
    - Design in collaboration with USLARP, UK
    - Manufacturing
      - Cavities – CERN
      - Cryomodule – CERN and UK
    - Cryomodule assembly & cold test CERN
  - 1 cryomodule with 2 identical cavities (type «horizontal» - RFD)
    - Design to be done as LHC prototype (SPS compatibility TBC)
    - To be tested in SPS after LS2, in 2021
    - Design in collaboration with USLARP, UK
    - Manufacturing
      - Cavities – CERN
      - Cryomodule – UK and CERN
    - Cryomodule assembly – UK
    - Cold test – CERN

# STFC Task 2.2 Objective

To match STFC funding and schedule constraints  
to HL-LHC global plan

# Objective

Courtesy: Rama Calaga  
Lisbon 2016



Goal: Match STFC requirements to HL-LHC Global Plan




# Infrastructure/ Facilities Upgrade at STFC

STFC also has other commitments

- Beam Tubes for ESS (March 2019)
- 84 x Hi Beta Cavities for ESS (March 2020)
- Possible SRF Cavities for PIP-II (March 2019 onwards)
- .....
- .....

# Proposed Plan



# Summary

- Pre-series cryomodule to be designed for RFD Crab Cavities
- SPS-CM for DQW will be used as a reference design
- Pre-Series CM will be compatible with SPS as well as HL-LHC
- **CERN and STFC will continue to work as a single team**
  
- STFC funding requires to deliver the Pre-series cryomodule by **March 2020**
  
- A Design Review in **May-June 2018** will be necessary to allow 12 months for procurement and manufacturing of the components followed by 6-8 months of assembly.
  
- We look forward to launching ***Pre-series design study*** in January 2017
  
- **How about a Pre series Kick off meeting at Daresbury in Jan 2017 ?**






***Thank You***






	Task Name	Duration	Start	Finish	Preced
20	SPS Results ( External Constraint- Controlled by CERN)	0 days	Fri 21/12/18	Fri 21/12/18	19
21	<b>HILumi Pre Series Cryomodule</b>	640 days	Mon 03/04/17	Fri 13/09/19	6
22	<b>Design Study PS/SPS CM</b>	200 days	Mon 03/04/17	Fri 05/01/18	
23	Develop Base-line requirements	3 mons	Mon 03/04/17	Fri 23/06/17	
24	Develop Concept Design	6.5 mons	Mon 26/06/17	Fri 22/12/17	23
25	Decision on Cavity/ PS/SPS+ ( External Constraint - Contrroled by CERN)	0 days	Mon 25/12/17	Mon 25/12/17	24
26	<b>Engineering Design and Analysis</b>	120 days	Mon 25/12/17	Fri 08/06/18	25
27	Preliminary Functional Specifications	0 days	Mon 25/12/17	Mon 25/12/17	
28	Cavity String with Couplers and Tuners	2 mons	Mon 25/12/17	Fri 16/02/18	
29	Vacuum Vessel, Supports and Internal Cryogenics	2 mons	Mon 19/02/18	Fri 13/04/18	28
30	Integration with External Facilities	2 mons	Mon 16/04/18	Fri 08/06/18	29
31	Design Review for Procuring Long Lead items (Most Critical Project Requirement)	0 days	Fri 08/06/18	Fri 08/06/18	30
32	<b>Engineering Drawings ( for manufacturing)</b>	160 days	Mon 11/06/18	Fri 18/01/19	
33	Release set 1 (Long lead items -e.g. OVC)	2 mons	Mon 11/06/18	Fri 03/08/18	31
34	Release set 2 (Clean room tooling)	2 mons	Mon 06/08/18	Fri 28/09/18	33
35	Release set 3 (Ancillaries )	2 mons	Mon 01/10/18	Fri 23/11/18	34
36	Release set 4 (Thermal and Magnetic Shield)	2 mons	Mon 26/11/18	Fri 18/01/19	35
37	Functional Specifications	0 days	Mon 29/10/18	Mon 29/10/18	
38	Design Review (Milestone - CERN Requirement)	0 days	Fri 21/12/18	Fri 21/12/18	19
39	<b>Manufacturing and Procurement</b>	330 days	Mon 11/06/18	Fri 13/09/19	
51	( External Constraint - ESS Tasks in ETC - Clean Room)	780 days?	Mon 04/04/16	Fri 29/03/19	
52	Clean Room Handover	0 days	Fri 29/03/19	Fri 29/03/19	51
53	<b>Facilities Development at DL</b>	643 days	Wed 02/11/16	Fri 19/04/19	
54	<b>Develop Requirements</b>	120 days	Wed 02/11/16	Tue 18/04/17	
59	<b>Develop Assembly Proceudres</b>	40 days	Mon 01/10/18	Fri 23/11/18	54



	Task Name	Duration	Start	Finish	Preced
39	+ Manufacturing and Procurement	330 days	Mon 11/06/18	Fri 13/09/19	
51	( External Constraint - ESS Tasks in ETC - Clean Room)	780 days?	Mon 04/04/16	Fri 29/03/19	
52	Clean Room Handover	0 days	Fri 29/03/19	Fri 29/03/19	51
53	- Facilities Development at DL	643 days	Wed 02/11/16	Fri 19/04/19	
54	+ Develop Requirements	120 days	Wed 02/11/16	Tue 18/04/17	
59	+ Develop Assembly Proceudres	40 days	Mon 01/10/18	Fri 23/11/18	54
62	+ Set up General Assembly Area ( Outside Clean Room)	65 days	Mon 07/01/19	Fri 05/04/19	61
68	+ Set up Clean Room	15 days	Mon 01/04/19	Fri 19/04/19	52
72	- Pre-Series CM Assembly	175 days	Mon 22/04/19	Fri 20/12/19	71
73	- Pre-Assembly in Clean room	55 days	Mon 22/04/19	Fri 05/07/19	
74	Assemble Bellows and Valves etc.	4 wks	Mon 22/04/19	Fri 17/05/19	35
75	Assembly of Tuners	2 wks	Mon 20/05/19	Fri 31/05/19	46,74
76	Set Up Clean Room Tooling for cavities	2 wks	Mon 03/06/19	Fri 14/06/19	41,75
77	Mock up Assembly	2 wks	Mon 17/06/19	Fri 28/06/19	76
78	Qualify Clean Room for cavities	1 wk	Mon 01/07/19	Fri 05/07/19	77
79	- Assemble Cavity String in Clean room	70 days	Mon 16/09/19	Fri 20/12/19	78
80	Assemble HOMs + HOM Couplers	4 wks	Mon 16/09/19	Fri 11/10/19	50
81	Assemble FPC	4 wks	Mon 14/10/19	Fri 08/11/19	80
82	Assemble Beam Pipe Components	4 wks	Mon 11/11/19	Fri 06/12/19	81
83	Final Leak checks/ Acceptance Tests	2 wks	Mon 09/12/19	Fri 20/12/19	82
84	Cavity String Assembled and Qualified	0 days	Fri 20/12/19	Fri 20/12/19	83
85	- General Assembly ( Outside Clean Room)	200 days	Mon 08/07/19	Fri 10/04/20	40
86	+ Pre assembly	45 days	Mon 08/07/19	Fri 06/09/19	
91	+ Cavity String Integration with top plate	35 days	Mon 23/12/19	Fri 07/02/20	42,84,85
97	+ Integration with Vacuum Vessel	25 days	Mon 10/02/20	Fri 13/03/20	96
103	+ Acceptance Tests	20 days	Mon 16/03/20	Fri 10/04/20	102
107	Project Complete	0 days	Fri 10/04/20	Fri 10/04/20	106



ID	Task Name	Duration	Start	Finish	Dependencies	Q1'16	Q3'16	Q1'17	Q3'17	Q1'18	Q3'18	Q1'19	Q3'19	Q1'20
1	<b>UK HL-LHC WP2.2</b>	1050 days	Mon 04/04/16	Fri 10/04/20		[Gantt bar from Q1'16 to Q1'20]								
2	SPS Cryomodule Development	710 days	Mon 04/04/16	Fri 21/12/18		[Gantt bar from Q1'16 to Q3'18]								
3	Design to Operation	710 days	Mon 04/04/16	Fri 21/12/18		[Gantt bar from Q1'16 to Q3'18]								
4	CERN Tasks	710 days	Mon 04/04/16	Fri 21/12/18		[Gantt bar from Q1'16 to Q3'18, red bar labeled CERN]								
5	STFC Tasks	430 days	Mon 04/04/16	Fri 24/11/17		[Gantt bar from Q1'16 to Q3'17]								
6	CM Component Design and Drawings	260 days	Mon 04/04/16	Fri 31/03/17		[Gantt bar from Q1'16 to Q3'17]								
10	SRF Infrastructure at CERN	180 days	Mon 04/04/16	Fri 09/12/16		[Gantt bar from Q1'16 to Q3'16]								
15	SPS Cryomodule Assembly	60 days	Mon 04/09/17	Fri 24/11/17		[Gantt bar from Q3'17 to Q1'18]								
19	SPS Operation ( External Constraint: Controlled by CERN)	14 mons	Mon 27/11/17	Fri 21/12/18	18	[Gantt bar from Q3'17 to Q3'18, red bar labeled CERN]								
20	SPS Results ( External Constraint- Controlled by CERN)	0 days	Fri 21/12/18	Fri 21/12/18	19	[Milestone diamond at Q3'18, red arrow labeled 21/12]								
21	<b>HILumi Pre Series Cryomodule</b>	640 days	Mon 03/04/17	Fri 13/09/19	6	[Gantt bar from Q1'18 to Q1'20]								
22	Design Study PS/SPS CM	200 days	Mon 03/04/17	Fri 05/01/18		[Gantt bar from Q1'17 to Q3'17]								
25	Decision on Cavity/ PS/SPS+ ( External Constraint - Controlled by CERN)	0 days	Mon 25/12/17	Mon 25/12/17	24	[Milestone diamond at Q3'17, red arrow labeled 25/12]								
26	Engineering Design and Analysis	120 days	Mon 25/12/17	Fri 08/06/18	25	[Gantt bar from Q3'17 to Q1'18]								
32	Engineering Drawings ( for manufacturing)	160 days	Mon 11/06/18	Fri 18/01/19		[Gantt bar from Q3'18 to Q1'19]								
37	Functional Specifications	0 days	Mon 29/10/18	Mon 29/10/18		[Milestone diamond at Q3'18, red arrow labeled 29/10]								
38	Design Review(Milestone - CERN Requirement)	0 days	Fri 21/12/18	Fri 21/12/18	19	[Milestone diamond at Q3'18, red arrow labeled 21/12]								
39	Manufacturing and Procurement	330 days	Mon 11/06/18	Fri 13/09/19		[Gantt bar from Q3'18 to Q1'20]								
51	(External Constraint -ESS Tasks in ETC - Clean Room)	780 days?	Mon 04/04/16	Fri 29/03/19		[Gantt bar from Q1'16 to Q1'19, orange bar labeled ESS]								
52	Clean Room Handover	0 days	Fri 29/03/19	Fri 29/03/19	51	[Milestone diamond at Q1'19, red arrow labeled 29/03]								
53	Facilities Development at DL	643 days	Wed 02/11/16	Fri 19/04/19		[Gantt bar from Q3'16 to Q1'19]								
54	Develop Requirements	120 days	Wed 02/11/16	Tue 18/04/17		[Gantt bar from Q3'16 to Q3'17]								
59	Develop Assembly Procedures	40 days	Mon 01/10/18	Fri 23/11/18	54	[Gantt bar from Q3'18 to Q1'19]								
62	Set up General Assembly Area ( Outside Clean Room)	65 days	Mon 07/01/19	Fri 05/04/19	61	[Gantt bar from Q1'19 to Q3'19]								
68	Set up Clean Room	15 days	Mon 01/04/19	Fri 19/04/19	52	[Gantt bar from Q1'19 to Q3'19]								
72	Pre-Series CM Assembly	175 days	Mon 22/04/19	Fri 20/12/19	71	[Gantt bar from Q3'19 to Q1'20]								
73	Pre-Assembly in Clean room	55 days	Mon 22/04/19	Fri 05/07/19		[Gantt bar from Q3'19 to Q1'20]								
79	Assemble Cavity String in Clean room	70 days	Mon 16/09/19	Fri 20/12/19	78	[Gantt bar from Q3'19 to Q1'20]								
85	General Assembly ( Outside Clean Room)	200 days	Mon 08/07/19	Fri 10/04/20	40	[Gantt bar from Q3'19 to Q1'20]								
86	Pre assembly	45 days	Mon 08/07/19	Fri 06/09/19		[Gantt bar from Q3'19 to Q1'20]								
91	Cavity String Integration with top plate	35 days	Mon 23/12/19	Fri 07/02/20	42,84,90	[Gantt bar from Q1'20 to Q1'20]								
97	Integration with Vacuum Vessel	25 days	Mon 10/02/20	Fri 13/03/20	96	[Gantt bar from Q1'20 to Q1'20]								
103	Acceptance Tests	20 days	Mon 16/03/20	Fri 10/04/20	102	[Gantt bar from Q1'20 to Q1'20]								
107	Project Complete	0 days	Fri 10/04/20	Fri 10/04/20	106	[Milestone diamond at Q1'20, red arrow labeled 10/04]								