

CM 46

October 7th 2016

Cooling Demonstration





- Magnetic forces much reduced over Step IV
- Fits inside existing PRY
 - no need to move PRY supports
 - time saving.
- Possible 'escape route' should SSD fail
 - Install RF cavity modules sans input co-ax and windows (no water jetting of PRY required)
- LiH only no Liquid H2.



- RF-FC-Absorber-FC-RF
- RF cavity modules 'ready' on 'end 2016 to early 2017' timescale
- 'MICE' LLRF currently operating in ISIS.
- Absorber design 'rough-work' complete detail still outstanding.
 - LiH mounted on 'door' mechanism reduced downtime of absorber changes.
 - FC-Absorber-FC lifted in as assembly do not disturb PRY uprights
- Re-use existing components designed and built for previous incarnation
 - Translation stages re-purposed for EMR/ToF2

- FC translation stage used for RF1.







Major Components.

- RF cavity modules inc water/vac
- RF power inc water.
- Muon timing clock?
- Tracker re-configuration.
- Primary/secondary absorbers vacuum.

Cooling Demo





Cooling Demo – Channel



				2016					2017		2018							
	% Cor •	WBS		4th Quarter Oct Nov Dec	1st Quarter Jan Feb Mar	2nd Quarter Apr May Jur	3rd Quarter Jul Aug Sep	4th Quarter Oct Nov Dec	1st Quarter Jan Feb Mar	2nd Quarter Apr May Jun	3rd Quarter Jul Aug	4th Quart Sep Oct No	er / Dec	1st Quarter Jan Feb Mar	2nd Quarter Apr May Jun	3rd Quarter Jul Aug Sep	4th Quarter Oct Nov Dec	1st Quarter Jan Feb
16																		
17	23%	2	Step IV Commissioning	B	и. С				31/12									
92																		
93	0%	3	4 DoIC		DoIC	-					-							
94	0%	3.1	Shipping			Shipping 🛡	-				-				14/05			
111	1000	12.00																
112	0%	3.2	Step IV De-Commissioning															
152	0%	3.3		Do	olC Installation	/					84.		23/11					
153	0%	331	MDIC Base plate installation			1												
175	0%	3.3.2	A Return Yoke															
176	0%	3.3.2.1	South PRY Frame Legs and Plates - Cavities and SSD					South	PRY Frame Legs a	and Plates - Caviti	ies and SSD	12/09						
184	0%	3.3.2.2	South PRY Installation complete									12/09						
185	0%	3.3.2.3	North PRY Frame Legs and Plates - Cavities and SSD						North PRY F	rame Legs and P	lates - Cavitie	s and SSD 🗰	09/11					
192	0%	3.3.2.4	North Side PRY Installation complete									•	09/11					
193	0%	3.3.3	AFC Installation							A	FC Installation		22/11					
194	0%	3.3.3.1	Install AFC #2 rail system									15/09						
195 🗰	0%	3.3.3.2	Install AFC #2supports to floor									20/09						
196 🛄	0%	3.3.3.3	Install Focus Coil #2 and align									27/09						
197	0%	3.3.3.4	Install Focus Coil #1 and align									→□ -04/10						
198	0%	3.3.3.5	Cooldown AFC #2 & #1									■ 01	11					
199 📖	0%	3.3.3.6	AFC magnet test period								_	\ \	22/11					
200	0%	3.3.4	LiH Spool section								LiH Spool sed	ction 25	10					
201	0%	3.3.4.1	Installation of the LiH Spool section									11/10	es					
202	0%	3.3.4.2	Pump down the spool section									25/1	0					
203	0%	3.3.5	SSD installation					1	Q	2755			i li	= 0				
207	0%	3.3.6	Vacuum System							Va	cuum System	18/1)					
211	0%	3.3.7	RF Installation		RF Ins	stallation				05/04								
212	0%	3.3.7.1	RF Controls Racks		RF Contro	Is Racks	05/08											
213	0%	3.3.7.1.1	RF Controls Rack #1		RF Controls	Rack #1	05/08											
220	0%	3.3.7.1.2	D RE Controls Rack #2															
225	0%	3.3.7.2	A RF System#1 returns to RAL				RF System	#1 returns to RAL	-	05/04								
226	0%	3.3.7.2.1	4616 Aux & PSU racks - RF system#1				4616 Aux & PSU rac	ks - RF system#1	02/02									
241	0%	3.3.7.2.2	TH116 Aux & PSU racks - RF System#1			Т	H116 Aux & PSU rac	ks - RF System#1	*	05/04								



Cooling Demo - RF





Cost

Deliberately vague at present

- must be substantially <£3.6M.
- RF power £0.8M+
- Project plan extends
 - Experiment +15 months (3 months past current end of analysis)
 - Analysis + ?? months to be decided.
- Current estimates ~ £2½M+ uplift



Project plan

- Start Aug 2017
- Build complete Q4 2017
- Data taking start Q1 2018
- Data complete Q4 2018
- Staging possible
- 1st without RF
- Add RF
- Liquid Hydrogen?





