


Integration and Installation of the CMS Electronics system


M. Hansen, CERN PH / CME
magnus.hansen@cern.ch




Agenda




- Introduction
- Electronics Integration Centre (IEC)
- CMS Magnet Test Cosmic Challenge (MTCC) outcome
- CMS Underground Counting room (USC55) installation status and plans
- Conclusion



Introduction




- CMS is a modular experiment
 - by construction suited to be fully assembled on the surface and then lowered in big compound pieces
 - Allows to install major parts of the sub-detectors on the surface and fully test in situ before installation in the experimental cavern (UXC55)



Situation for Electronics



- Late delivery of Point 5 underground area
- Need to test and integrate electronics sub-systems prior to installation under ground
 - Point 5 is far from CERN main sites
- An Electronics Integration centre was set up in building 904 on the CERN Preveessin site
 - Workspace attributed for each sub-system
 - Common integration area
 - 15 racks Integration tests
 - 15 + 15 racks for Burn-in of electronics and of low voltage power supplies




EIC in building 904




Private
Sub-system
Workspace




Common
Integration
area



EIC in building 904



Common integration area in the CMS Electronics integration centre



Magnet Test Cosmic Challenge (MTCC)



- Before the first part of the Magnet Test fractions of the sub-detectors were mounted inside the CMS solenoid
 - The whole HCAL
 - Two ECAL super-modules (2/36th of the barrel)
 - A fraction of the Tracker outer barrel
 - CSC end-cap muon detector (Outside Solenoid)
 - DT barrel muon detector (Outside Solenoid)
- The experiment was timed in and ran synchronously with a ~4T magnetic field for an extended time without major difficulties, transforming the MTCC into MTCS
 - Magnet Test Cosmic Success




MTCC outcome



- The successful operation of the sub-systems in MTCC suggests that there are no non-curable design flaws in the subsystems involved in the low luminosity detector
- Some minor issues can be solved before the installation under ground
- CMS is likely to gain O(months) bringing the experiment into operation



Point 5 Underground Area



USC55 S2 (Top floor)



RCT infrastructure



DAQ



DSS



HCAL

	A	B	C	D	E	F	G	H
01								
	Yellow	Green	D	V	U	V		
	Yellow	Green		V	U	V		
05	Yellow	Green	Red	V	U	V		
			Red	V	U	V		
		Yellow	Red	V	U	V		
10			Red	D	U	D		
		Yellow	Red	D	U	D		
			Red					Yellow
15								Yellow
16		Green	Green	Green	Green	Green	Green	
19		Green	Green	Green	Green	Green	Green	


USC55 S2 (-1) readiness

- Rack ready
 - Spare rack (empty)
 - Missing side plates etc.
 - Missing Turbine unit
- V = VME fibers deployed
 D = DAQ at least partially installed
 U = User moved in

USC55 S1 (bottom floor)



DAQ in Tk rows




DSS



TTC rack






Key Dates USC55




- Racks and Safety available
 - October 2006
- Electronics installation in the USC55 racks
 - Local mode (isolated) operation and tests
 - October-December 2006
- DAQ system integration and commissioning
 - Coordinated interaction with sub-systems
 - Jan-March 2007



CMS sub-systems Production Status and Installation Readiness




Subsystem	Production	Integration
Pixel	Preseries	No
Tracker	100%	MTCC OK
ECAL readout	75%	MTCC OK
Preshower	Prototype	No
HCAL	100%	MTCC OK
DT readout	75%	MTCC OK
DT Track Finder	75%	MTCC OK
RPC trigger	In production	MTCC OK
CSC readout	100%	MTCC OK
CSC Track finder	100%	MTCC OK
RCT	100%	MTCC II
GCT	Prototype	No
GT	100%	MTCC II
TTC	100%	MTCC OK
DAQ	100%	MTCC OK



Future of the CMS EIC



- After the commissioning of CMS the EIC is planned to continue to serve as the electronics system test bench for CMS
 - Firmware
 - Bug fixes
 - Upgrade development
 - System expert education
 - Software
 - Verification of new firmware builds
 - (re-) Integration tests



Conclusions



- The Electronics Integration Centre has been, is, and will continue to be of instrumental value
- The capacity of CMS to operate synchronously as a single experiment has been demonstrated during MTCC resulting in increased confidence concerning the installation and commissioning schedule
- Late delivery of Infrastructure adds stress to an already compressed schedule
 - The time contingency with respect to the official LHC schedule for the installation and commissioning of the CMS electronics system is very limited