

ELENA Project

E. Harrouch

Installation follow-up & Planning update
+ Hardware Commissioning

Alignment

▶ Statut de l'alignement : 100%


▶ Magnets :

▶ All the magnets are aligned

▶ Correctors magnets are not aligned, the survey only measures their position after installation : ~~Difference of 5mm in the radial direction (Toward the inside of the machine)~~ Corrected to ~ 1mm of difference

▶ All the other beamlines components are aligned

▶ Last step on-going : « Lissage » of the machine



ELENA Magnets status w40

▶ 12 MCCAY H/V correctors status:

- ▶ 1-MCCAY03: Installed in position LNR.MCCAY.0130.;
- ▶ 2-MCCAY04: Installed in position LNR.MCCAY.;
- ▶ 3-MCCAY05: Installation ongoing in position LNR.MCCAY.;
- ▶ 4-MCCAY06: Magnetic measurements is ongoing, Installation foreseen on 10/10/2016;
- ▶ 5-MCCAY07: Certification is ongoing, Installation could be on 13/10/2016;
- ▶ 6-MCCAY08: Certification is ongoing, Installation could be on 14/10/2016;
- ▶ 7-MCCAY09: Certification is ongoing, Installation could be on 15/10/2016;
- ▶ 8-MCCAY10 delivery foreseen on 18/10/2016. Installation could be on 28 /10/2016;

- ▶ **9-MCCAY02: Certification is not OK, is going to repair by contractor ;**
- ▶ *10-MCCAY11, delivery foreseen on 24/10/2016, Installation could be on 03/11/2016;*
- ▶ *11-MCCAY12 and 12-MCCAY13, delivery foreseen on 24/10/2016, Installation could be on 03/11/2016.*

October 06, 2016



Erwan Harrouch EN-EA-EC



Follow up


▶ Other equipment installation

- ▶ Tune measurement : Installed and aligned
- ▶ Scrapers : Installed and tested.
- ▶ Long PU : Installed
- ▶ BTV : Installed and tested
- ▶ BPMs : Installed
- ▶ Injection Kicker : Installed
- ▶ SEMs : First SEM : Installed on LNS. 3 / 4 SEM at CERN.




Vacuum advancement

Vacuum sector	Desc.	Bake-out	Pressure reached
LNI-LNE	Inject, from AD + Eject. To exp.	Starting date to be defined	-
LNS20	Source	Failure of one gate valve. Ordering for a new one on-going. Should start again with LNI-LNE	-
LNR10	Eject. to exp.	Done	1×10^{-12} mbars
LNR20	Inject. To ELENA	On-going	-
LNR30	Eject. to GBar	Done	<u>2×10^{-12} mbars</u>
LNR40	E-Cooler Sect	Done	<u>1×10^{-10} mbars</u>
LNR50	Scrapers + RF	Done	<u>5×10^{-12} mbars</u>



**Not waiting the 2 SEM
VS
Waiting the 2 SEM**

Decision expected next week



October 06, 2016

Summary of next week

- ▶ Bake-out LNR20 (TE-VSC)
- ▶ ~~Bake-out LNS (TE-VSC)~~
- ▶ “Lissage” of the machine? (EN-ACE)
- ▶ Installation of 2 corrector magnets (TE-MS)

REMINDER

Hardware tests

- ▶ Any tests performed on the machine should follow the same procedure :
 - ▶ Notify Francois Butin and Jose Gascon by email with a description of the tests that you foresee.
 - ▶ Francois will then trigger a Visite d'Inspection Commune (VIC) if required
- ▶ **Please notify to me all the tests/work that will be performed after the end of the bake-out so they will be integrated to the planning.**

Hardware tests : BE-BI

▶ Scrapers :

1. Tests on-going and will last until beginning of November,

▶ Tune measurement :

1. Full functional tests will be done before the end of October.
Duration to be confirmed.

▶ BPMs :

1. Installation of the amplifier + tests will be done as soon as bake-out on LNR20 finishes. Duration : 1 week.

▶ BTV :

1. Re-assembly of the BTV done as soon as bake-out on LNR20 finishes. Duration : 1/2d

Hardware tests : BE-RF

- ▶ RF Cavity :

1. Tests could potentially last 2 months. Initial tests will take place tomorrow to have a better view.

- ▶ Longitudinal pick-ups:

1. Completion of LPUs installation (Amplifier, cabling, ...). After the bake-out of LNR20. Duration : 2 weeks.
2. Followed by LPUs tests (done in the rack and compatible with beam commissioning). Duration : 2 weeks

Hardware tests : TE-ABT (1)

▶ Injection kicker :

1. Connection box installation, done after LNR20 Bake-out.
Duration : 3 days
2. Powering tests. Duration : 5 days.

▶ Septum :

1. Control tests, planned this week. Duration : 1/2d
2. Closing of the septum (With support from survey) after LNR20 Bake-out Duration : 1/2d

▶ ZQNA :

1. Preparation for powering tests (IST), done after LNS and LNI-LNE bake-out. Duration : 1/2d

Hardware tests : TE-ABT (2) / TE-EPC

▶ Ion switch :

1. Vacuum interlock tests (With TE-VSC and TE-ABT). **Duration : 1/2d (Before or after Bake-out?)**
2. Preparation for powering tests (IST), done after LNS and LNI-LNE bake-out. Duration 1/2d

▶ Fast deflectors :

1. Powering tests : Already started, will last until mid-October

▶ HV power converters:

1. Preparation for powering tests (IST). Can start as soon as it is approved by HSE. Duration : 2 day

Hardware tests : BE-ICS

- ▶ EIS-b Tests BTV :
 - ▶ Done once the BTV is assembled. Duration $\frac{1}{2}$ d
- ▶ EIS-b Tests Bend AD
 - ▶ **Require a 2h without beam in AD. Date to be defined.**
- ▶ Linking of the Access system to the EIS system
 - ▶ **$\frac{1}{2}$ d of work that require to stop the beam in AD. Date to be defined**

Hardware tests : Powering tests

- ▶ **Magnets circuits commissioning**

- 1. Done once all the correctors are installed and the bake-out is completed. Duration : 1wk

- ▶ **HV Circuits commissioning**

- 1. Done once all the IST are done once bake-out is completed. Duration : 1wk

Hardware tests

- ▶ Once all the previous steps are done the DSO tests will be done : Meeting foreseen next week to discuss the details of the handover from EN-EA to BE-OP.

- ▶ Note that an electrical inspection should be done for all equipment installed.

Planning proposal



Summary of next week

- ▶ Bake-out LNR20 (TE-VSC)
- ▶ ~~Bake-out LNS (TE-VSC)~~
- ▶ “Lissage” of the machine? (EN-ACE)
- ▶ Installation of 2 corrector magnets (TE-MSD)
- ▶ RF Cavity initial test (BE-RF)
- ▶ Fast deflectors powering tests (TE-ABT)
- ▶ Scrapers tests (BE-BI)
- ▶ High Voltage Power converters IST (TE-ABT)
- ▶ Septum control tests (TE-ABT)
- ▶ Ion switch interlock tests? (TE-ABT, TE-VSC)




Spare slides

Lock-outs

REMINDER



- ▶ Racks sous la responsabilité de TE-EPC :
- ▶ Liste des Racks Convertisseurs se trouvant sur la plateforme :
 - ▶ RYE01 à RYE03 Powering Ring (Responsable équipement : [Kuczerowski, Nicolas](#))
 - ▶ RYE08 Ion Switch (Responsable équipement : [Machado Christophe](#))
 - ▶ RYE10 à RYE13 Transfert Line HV (Responsable équipement : [Machado Christophe](#))
 - ▶ RYE18 à RYE21 Electron Cooler Low Converters (Responsable équipement : [Yves Thurel, Ludovic Charnay](#))
- ▶ Liste des Racks Convertisseurs se trouvant en salle de puissance :
 - ▶ RA-K302 à RA-K307 ELENA Electron Cooler (Responsable équipement : [Ludovic Charnay](#))
 - ▶ RB300 et RB301 Convertisseurs APOLO + Spare (Responsable équipement : [Christophe Mutin](#))
- ▶ LNI bendings: Locked-out (C.Carli) + ground straps on magnets
- ▶ **La demande de consignation peut se faire via le service first line EPC 163668 ainsi qu'à Michal DUDEK ou un responsable d'équipement.**

On the 07/09



Please put your cables in the green configuration

On the 21/09



Please put your cables in the green configuration