

Commissioning and First Cooldown of XFEL Linac

Y. Bozhko, K. Escherich, K. Jensch, B. Petersen, T. Schnautz, D. Sellmann

Deutsches Elektronen-Synchrotron (DESY) - for the XFEL work package 13



CEC/ICMC 2017, July 9-13, Madison, Wi, USA

C2OrD



HELMHOLTZ
| ASSOCIATION

- XFEL cryogenic system overview
- Main cryogenic components
- Cool Down: limitations & procedures
- Cool Down of the XFEL linac and injector
- Static heat loads to the XFEL linac
- Conclusion & Acknowledgements


Key figures:

- Length of accelerator: 1500m
- Length of facility: 3400m
- Accelerator modules : 96
- Max. electron energy: 17.5 GeV
- Laser wavelength: 0.2 – 0.05 nm
- Start of regular operation: July 1st, 2017





800 superconducting 9-cell 1.3 GHz cavities


Helium II bath cooling at 2.0 K - 5/8K and 40/80K thermal shields



8 cavities + sc Quadrupole = 12m Cryomodule








- Two former HERA refrigerators
- Overhauled
- Modified for XFEL process
- 20K return flow integrated

Contractor: Linde Kryotechnik AG (LKT)

XFEL Refrigerator Capacities



Circuit	Parallel CB operation measured, kW	17.5 GeV operation calculated, kW	17.5 GeV design specification, kW	Single CB operation measured, kW
2K	>2.56	1.46	1.90	>2.0
5/8K	>4	2.4	3.6	2.8
40/80K	>26.7	16	24	18




- Added refrigerator components

Contractor: LKT

- Distribution box DB54
 - LT Purifier
 - Refrigerator Transfer Lines
- Cryoworld,NL






XLVB (BINP)




CB44 (LKT)

Cold Compressors



XFEL XSE shaft bldg.



Distance:
170m




Refrigerator bldg.

XRTL

Contractor: DeMaCo



XRTL Transfer Line



XIVB




FB-feedbox

Budker Institute Novosibirsk (BINP)

Contractor: DeMaCo, NL




3 Feed-Caps & 3 End-Caps




6 String Connection Boxes


Transfer Lines XLTL 1, 2, 3





Limitations of thermal gradients must be respected for all circuits !






Cold Mass & Helium Inventory

Process circuit	Cold mass [kg]	He mass transient [kg]	He mass stationary [kg]
2K	161000	5600	3600
5/8K	44000	1100	1100
40/80K	61000	200	200

25000 ltr
Liquid He II



XFEL Refrigerator Cold Box

Mixing of warm and cold gas in XLVB and XIVB to keep the limitations of thermal gradients in all circuits.

Cool Down 300K -> 40K



Cold Box ,80K' mode




7th turbine switched off

1.9 MPa pressure for supply of all circuits

Cool Down 40K -> 4.5K




Cold Box regular mode





	1	2	3	4	5	6	7	8	9	Average
Flow rate, g/s	111,1	65,8	93,2	81,2	80,7	85,0	80,8	81,3	84,9	
Heat load seen by XLVB,W							9813	9616	9826	9751,5
Heat load seen by XLTL1,W	9224	8689	9606	9128	9364	9249	9424	9192	9374	9250,1
Heat load XLVB calc.,W	9916	8879	9892	9396	9609	9523	9691	9482	9676	9562,6

-> 86 W / Cryomodule – almost ,as calculated‘ in TDR



	1	2	3	4	5	6	7	8	9	Average
Flow rate, g/s	62,1	91,3	49,7	91,0	47,7	62,0	78,7	58,0	61,4	
Heat load seen by CB44,W	815,4	850,0	805,6	859,6	803,4	814,9	836,2	810,2	811,4	823,0
Heat load seen by XLVB,W	803,1	794,8	781,1	809,5	788,6	796,7	794,7	796,4	787,2	794,7
Heat load seen by XLTL1,W	851,3	897,0	816,1	946,3	803,3	853,4	932,9	857,7	859,3	868,6


-> 8 W / Cryomodule – almost ,as calculated‘ in TDR

Results of static heat load measurements of the XFEL linac 2K circuit

	1	2	3	4	5	6	7	8	9
Total flow rate,g/s	51	48	50	49	74	54	54	50	59
Total heaters power, W	477	457	484	467	1025	536	551	516	684
Heat losses,W	634	590	616	603	593	635	629	580	598

- **XFEL linac 2K static heat losses: 609 W+/-20W** (incl.Transfer Lines)
- {Very preliminary! Dynamic losses (about 13 Gev, 18 MV/m, 10Hz)
290 W corresponding to about $Q_0 \Rightarrow 1.1 * 10E+10$ }

Static load: < 6.3 W / Cryomodule – almost ,as calculated‘ in TDR



- Straightforward cool down of XFEL linac
- So far: about 6 month continuous & stable cold operation
- So far: no indication of any cold leaks
- 40/80K, 5/8K, 2K static heat loads: as 'calculated'
- Low heat loads allow **'one cold-box-operation'**
- XFEL reached commissioning milestones: **14 GeV, 0.15 nm**
- Since July 1st, 2017: **XFEL in regular operation state**
- **2K operation: See next paper this conference**

Design and construction of the superconducting XFEL linac is based on achievements of the international

TESLA (Technology) Collaboration.

H.Edwards (†2016, Fermi National Accelerator Laboratory, FNAL, USA) was a main supporter of the collaboration from the start.

In particular, we thank our colleagues from FNAL for their contributions to TESLA cryogenics.

The basic concepts for TESLA cryogenics were developed about 25 years ago by **G.Horlitz** (†1997, DESY).

B.Wiik (†1999, DESY) started it all.

Thank you for your attention !