



European Organization for Nuclear Research - Organisation européenne pour la recherche nucléaire

**EN** Engineering Department

# Transfer lines status

10/11/2016

O.Crespo-Lopez



# Status


3D model: Done in accordance with LHCb model

Design report: Done, some minor modifications requested

2D drawings: normally today

Material ordering: this week

Support design: normally today






# Thermal & mechanical study

Tab. 3.1 Results of calculation

No	Parameter	Line DN20
1	DN [mm]	26,67
2	Pressure [barg]	130
3	Temperature [K]	228
4	Max. sustained stress $\sigma_1$ [MPa]	40,33
5	Max. secondary stress $\sigma_3$ [MPa]	205,7
6	Max. total stress $\sigma_4$ [MPa]	244,9
7	Allowable stress [MPa]	143,3+210,5
8	REQUIREMENT FULLFILED	NO*



- Conclusion:
  - Due to the extreme conditions (-45°C & 130 bar) some bellow are mandatory



Bellow example




# Interconnection







# Interconnection






# Interconnection





# End points





European Organization for Nuclear Research - Organisation européenne pour la recherche nucléaire

**EN** Engineering Department

# Next steps

1. Get final documentation (EN-CV)
  1. Support proposal
  2. Final bellow design
  3. Information about the 10mm supporting
2. Ordering and installation of the support (LHCb)
3. Check of the 1<sup>st</sup> weld samples (EN-CV)
4. construction schedule (EN-CV)
  1. On-site visit???
5. Installation schedule (EN-CV)
  1. PDP or PPSPS + VIC
  2. Training organization
    1. Weld test
    2. Biocell training
    3. SIR training
  3. Tests



European Organization for Nuclear Research - Organisation européenne pour la recherche nucléaire

EN Engineering Department

# Conclusion

- We are late but the company seems re-active and professional
- Do we organize a factory visit during the construction?
- We need to think about the final test!!