


# WP15.4 Status

# The project

- Existing wall
- New wall
- Concrete blocks
- New concrete blocks
- New dipoles (4: 15°, 2x45°, 30°)
- New quadrupoles (6+2)
- New correctors (2)



# Status



- Workshop with companies in the field of magnet construction, in order to:
  - Have magnets with a very good correspondence with specifications
  - Speed-up delivery
  - Have a better control on design and validation phase (especially magnetic measurements)
  - Improve KTT
- Provide to the producer not only detailed specifications, but an advanced design of the required magnets
- This means some delay on the bids wrt to the schedule, that should be re-absorbed by the fact that the **designs are practically already done by us**:
  - Complete magnetic calculation, including beam quality, pole design, iron quality, saturation...
  - Complete design of coils: electrical, mechanical, thermo-hydraulic
  - Complete design of overall mechanical structure (plates, bolts, alignment) and supports
- Almost 20 companies in the field of electro-mechanic constructions, magnets, power supplies and UHV technology
- A full day in Bologna, on Mar. 1<sup>st</sup> 2017



# Status



March

- All bids for magnets procurement out ~~by the end of January~~
  - But **we will provide to the supplier a detailed design**
- Civil engineering ~~preliminary~~ project approved
  - Working on the executive one (external company)
- BTF closed to the users from **mid July** (apart 2-3 weeks in Sep.)
- Design slightly modified in order to avoid modifications of the line inside the LINAC tunnel
  - Brings interference with the operation of the collider complex to  $\approx 0$
  - Easier installation (and alignment)
  - Also requires 1 quad less (slightly increased the gradient of the other quads)
- Vacuum requirements relaxed: the two BTF lines will be separated by the main LINAC vacuum by a 0.5 mm Be window (already existing); design modified in order to host pumping ports
  - Vacuum components design on-going
- Infrastructure and installation:
  - Thermic, hydraulic and electric calculations completed
  - Specs for “on-the-shelf” power supplies
  - Cooling and power supply for new line started

Project reviewed and simplified,  
final version being prepared



# Team



## Magnets

- Line design, simulation and optimization
  - B. Buonomo, C. Di Giulio, L. Foggetta
- Magnetic, electric and thermo-hydraulic calculation and design
  - F. Iungo, R. Ricci, C. Sanelli, L. Sabbatini, A. Vannozzi:
- Mechanical design
  - R. Mascio, L. Pellegrino, G. Sensolini:
- Preparation, measurements, installation
  - B. Bolli, S. Martelli, F. Sardone:

## Cooling and power supply

- S. Cantarella, R. Ceccarelli, R. Ricci, U. Rotundo

## Vacuum

- D. Alesini, S. Bini, L. Foggetta, V. Lollo

## Timing

- A. Drago, A. Stella

## Controls

- L. Foggetta, C. Di Giulio, A. Michelotti, A. Stecchi

## Radio-protection

- A. Esposito, O. Frasciello

## Civil Engineering


- O. Cerafogli, S. Incremona

## Diagnostics

- C. Di Giulio, L. Foggetta, E. Spiriti, A. Stella




# Civil engineering






- For speeding up the execution of the building modifications, we **removed the motorized shielded door** (on the side of the external wall), replacing it with a removable structure of concrete blocks (chicane)
- Much easier (and cheaper): the only modification to the building structure is the opening of **two (normal) doors**

# Magnets




# Fast 15° dipole

- Study magnetic field in the **gap** (and in the return)  
vs. iron **material, size, shape**
- Current vs. coil conductor **section, length, type, n of coils**
- Calculate thermo-hydraulic parameters





# Fast 15° dipole



PRELIMINARY

REV	ABB/VERBORG	DE	REV	ABB/VERBORG	DE
	DRIVE/REVISIONE/REVISIONEN/REVISIONEN			REVISIONE	
001	DRIVE/REVISIONE/REVISIONEN/REVISIONEN		001	REVISIONE	05/07/2016
	VERIFIED: N/A			CONTROLLED	
				RELEASED	
				APPROVED	
				SCALE	Checked/Approved: [Signature]
NATIONAL INSTITUTE OF NUCLEAR PHYSICS INFN		PRINCIPIAL NATIONAL LABORATORY		SCALE	
				A1   A	
				SHEETED	

# Fast dipole: full specs



GENERAL DATA	
Beam energy (MeV)	1000
Curvature radius (m)	3
Gap (mm)	25
Pole width (mm)	110
Nominal flux density (T)	1,11
Bending angle (deg)	15
N per pole (turns)	36
Ampere-turns/pole	11052
Yoke Width (mm)	277
Yoke Height (mm)	359
Yoke Length (mm)	760
Overall Length (mm)	329
Overall Height (mm)	359
Overall Length (mm)	913
Good Field Region (mm)	±25
Field quality ( $\Delta B/B$ )	6,4E-03
Integrated Field quality ( $\Delta IB/IB$ )	2,3E-03
Total weight (kg)	516
ELECTRICAL INTERFACE	
Conductor dimension	7x7 $\Phi$ 4
Nominal Current (A)	316
Nominal Resistive Voltage (V)	113
Rtot ( $\Omega$ )	0,078
Nominal inductance (H)	0,029
Nominal Power (kVA)	35
Maximum Line Cable lenght (m)	20
Proposed cable cross section (mm <sup>2</sup> )	95
Proposed Output PS Current (A)	330
Proposed Output PS Voltage (V)	130
Proposed Output PS Power (kVA)	42,9
WATER COOLING	
Number of pancakes per pole	3
Number of pancake circuits	6
Number of series circuits	2
$\Delta T$ water ( $^{\circ}C$ )	15
Maximum Water flow (m <sup>3</sup> /s)	0.117
Maximum Water velocity (m/s)	1,55
Maximum $\Delta P$ (bar)	2,94

IRON			
V (mm3)	PACK FAC	d (kg/dm3)	Weight (kg)
6,75E+07	0,96	7,85	509
COILS			
V (mm3)	FILL FAC	d (kg/dm3)	Weight (kg)
9.46E+06	0,59	8,9	50

Power supply specs calculated  
assuming for ramping+stabilization  
**≈100 ms**








# DC dipoles: full specs

GENERAL DATA	
Beam energy (MeV)	921
Curvature radius (m)	1,8
Gap (mm)	35
Pole width at the gap (mm)	190
Pole width at the yoke (mm)	220
Nominal flux density (T)	1,7056
Bending angle (deg)	45,00
N per pole (turns)	120
Iron Width (mm)	735
Overall Width	780
Overall Height (mm)	503
Overall Length (mm)	1672
Good Field Region (mm)	±15
Field quality ( $\Delta B/B$ )	4,29E-04
Integrated Field quality ( $\Delta IB/IB$ )	3,78E-04
Total weight (kg)	4006
ELECTRICAL INTERFACE	
Conductor dimension	9.5x9.5 $\Phi$ 5.5
Nominal Current (A)	262
Nominal Resistive Voltage (V)	72
Rtot ( $\Omega$ )	0,276
Nominal inductance (H)	0,423
Nominal Voltage on magnet (V) with a 10 s raising time (V)	83
Nominal Power (kVA)	22
Maximum Line Cable lenght (m)	20
Proposed cable cross section ( mm <sup>2</sup> )	95
Proposed Output PS Current (A)	280
Proposed Output PS Voltage (V)	95
Proposed Output PS Power (kVA)	26,6
WATER COOLING	
Number of pancake per pole	6
Number of Turn per pancake	(10 H 2 V)
$\Delta T$ water ( $^{\circ}C$ )	15
Maximum Water flow (m <sup>3</sup> /s)	3,44E-04
Maximum Water velocity (m/s)	1,21
Maximum $\Delta P$ (bar)	3,82


IRON			
V (mm3)	PACK FAC	d (kg/dm3)	Weight (kg)
3,99E+08	1	7,86	3140
COILS			
V (mm3)	FILL FAC	d (kg/dm3)	Weight (kg)
9,5E+07	0,599	8,9	506

# Quadrupoles



# Second line diagnostics

M28 (Ultimate) sensor glued and bonded on the hole of the PCB (2x2 cm area, thickness 50  $\mu\text{m}$ )




Data acquisition board:  
Terasic DE1-SoC  
Data output on Ethernet  
Readout of 2 M28 sensors



Two boxes housing 2 M28s sensors each.  
This simulate the 2 stations foreseen for the PADME beam monitor.


Beam

- 4 M28 setup tested on beam
- DAQ working




# Second line diagnostics


Beam profile (450 MeV electrons)




Cluster correlation vs. cluster size



Coordinate correlation



- System working properly: clear tracks
- Now working on tracking



# D15.4

Considering the time margin needed for:

- Magnetic measurements (in house to speed up delivery time)
- Installation
- Commissioning of the new line

In addition, DAFNE collider run has been extended by three months (from Dec. '17 to end of Mar. '18), also shifting maintenance schedule of the complex in the next months.

Move the deliverable from **M30** to **M35**

