

ELENA installation and commissioning status




ANTIMATTER FACTORY



Infrastructure installation is complete:

- ✓ Racks installation complete in AD hall and power room
- ✓ Signal cables and connectors installation complete
- ✓ AC powering to racks and around ring complete
- ✓ Optical fibers installation complete
- ✓ IT connections complete
- ✓ Shielding elements installation complete
- ✓ RP equipment complete
- ✓ Access system operational
- ✓ Support and access structures installation complete
- ✓ Power converters installation complete

06/01/2017



All machine ring elements are installed, **but:**


- **Electron cooler:** See G. Tranquille's talk for details
 - **Correction dipoles:** 8 out of 10 installed (completion expected 25th January, alignment to follow). Can be fitted around beam pipe without perturbation
- 2 additional correction dipoles will come with e-cooler

Transfer lines (Phase 1):

- **LNS** Injection line from source: complete, **SEM** not yet complete, only 4 channels connected
- **LNI** injection line from AD: complete, but 2 **SEM** missing (being assembled)
- **LNE00** ejection line: 3 **SEM** +1 **LPU** missing (availability TBC, internal electric problem)
- **LNE50** ejection line to GBAR: 2 **SEM**, 1 **LPU** missing (being repaired, availability TBC), will be replaced by beam tube if needed
- **All transfer lines** are leak-tight and remain to be vacuum baked-out


- Vacuum elements availability (bending magnet chambers and supports, LNS pumping chamber, ECR fast valves etc.)
- NEG coating issues (LPU, BPM, kicker)
- Injection kicker external and internal (virtual) vacuum leaks: vacuum level now nearing $6 \cdot 10^{-11}$ mbar...
- SEM production delays, cleanliness, read-out availability
- Correction dipoles production delays (complex H/V combined design).
- Electron cooler magnetic system production and testing

- First completed turn in ELENA ring on Friday 18/11



- Many systems working well from the start w. minor debugging; Source incl. controls, timing, cycle editor, BTV:s, vacuum, access system, OASIS, scraper movement, BPM:s etc....


- After further tuning, beam is injected and can be observed on BPM:s for 1-2 ms on Wednesday 23/11




- Until ion source insulator broke on 25th Nov... No more beam till 13th Feb 2017

- Infrastructure installation in progress:
 - LINAC bunker installed, waiting for LINAC to close roof, Paint job will be completed then, Safety grid to be added over access point
 - Racks installed
 - Cables trays installed
 - Cabling ongoing (RP, access control, LINAC alim..)
 - Cooling water piping ongoing
 - Access control system in place
 - Shielding complete


LINAC bunker installation status




AD HLS - relative to BHN23



- Transfer lines installation planned for LS2 (as of December 2018)
- Proposed planning entered in PLAN, waiting for confirmation from service groups
- Pending question: fast valves for experiments protection





**First proposal, to be discussed further !
Financing expected from concerned experiments...**

- Infrastructure installation was **complete**, in time
- Installation of **injection line inside AD shielding** was performed **during 2016 YETS** in time
- Ion source was available in time
- Some ring elements production, vacuum system and SEM monitoring encountered issues, resulting in a 4 months delay on commissioning start
- **First H- injected beam on 16th Nov, circulating beams observed on 18th Nov, max ~500 turns...**
- Electron cooling process to be tested spring 2017
- Big thank you to the whole installation team !

- GBAR infrastructure progressing well, expected to be complete for LINAC delivery (30th January)
- Bunker ready to host LINAC and Klystron
- No noticeable impact on AD alignment
- ELENA Extraction line LNE expected to be ready in March 2017
- All remaining transfer lines installation planned for LS2, fast valves integration/financing to be agreed

