


# ELENA Project Status




C. Carli on behalf of the AD and ELENA teams

ADUC, 17<sup>th</sup> January 2017




- Installations up to Start of Commissioning
- Commissioning with (brief) and without Beam
- Plans for 2017
- Summary

# Installations up to Start of Commissioning (more details in presentation by F. Butin)




- Hardware (most of the Ring and a few Lines) needed for Ring Commissioning installed, baked and tested
- Ready to start Commissioning with Beam around mid-November
- (Electron Cooler temporarily replaced by simple Tube, will be installed in Spring 2017)





# Installations up to Start of Commissioning (more details in presentation by F. Butin)



- Short 30.4 circumference Ring, Challenges due to low (100 keV) Energy and Intensity (low magnetic Fields, Rest Gas Interactions, Beam Instrumentation with weak Signals)

# Commissioning with (brief) and without Beam




## Last Preparations

- Ring Installations completed around end of September, kicker with “internal leak” (no other short term solution)
- Bake-outs completed end of October for Ring and Beginning of November for Line from Source
- Hardware Tests, Inspections with Safety Unit, Test of the Access System ...
- Circuit tests
  - 7<sup>th</sup> to 11<sup>th</sup> for magnet circuits (magnets, interlock system and converters)
  - 4<sup>th</sup> to 11<sup>th</sup> November for electro-static circuits for transfer lines

## Machine available for Commissioning (with Beam) Team on 14<sup>th</sup> November

- Still a few Issues to be Solved
- General Sequencing and Timing to be understood





# Commissioning with (brief) and without Beam



- On 16<sup>th</sup> November, Beam observed on “TV Station” between Septum and Kicker

- Instrumentation (two profile monitors) in Line from Source to Ring not yet available
- Empirical Adjustments leading to surprising Settings of Line
- Line Settings to be readjusted often




- On Friday 18<sup>th</sup> November, low intensity remaining for at least a few turns

- “Only” injection steering
- No Orbit Correctors required

Position pick-up sum signals  
(beam seen a few times spaced by revolution 7 us)


Signal due to losses on Pus  
(charging up plates and leading to a signal, which is difficult to interpret)





# Commissioning with and without Beam



- On 22<sup>nd</sup> November, Beam observed for a few more turns




- On 23<sup>rd</sup> November, beam for 10s of turns and likely a few ms



# Commissioning with and without Beam



- First tests of the prototype profile in Line from Source to Ring on 24<sup>th</sup> Nov.
  - Only temporary Head Amplifier connected to Scope
  - Saturation even with lowest H<sup>-</sup> Beam Intensities
  - Promising, but still a lot of Work to be done
  - Horizontal Offset seen?
  
- Injection Kicker shot-to shot Fluctuation found and cured
  - As an example of technical Problems encountered and solved
  
- On 25<sup>th</sup> November, Isolation Transformer of Source broke
  - ⇒ No Beam any more before annual CERN shutdown







# Commissioning with and without Beam




B-train (real time magnetic Field Measurement distributed e.g. to RF)

- The B-train system is installed, electronic components are being checked. White Rabbit output is available at the RF rack.
- Nominal calibration coefficients are applied for the time being.
- The reproducibility of the NMR markers was evaluated over 100 repetitions:
  - Low field (465 G, up to 581 G/s): better than 0.15 G
  - High field (3400 G, 2800 G/s): better than 0.15 G



TTL marker trigger

Slide provided by  
B-train Team



Degaussing reduces the the integrated remanent field from 153 to 0.03 mTm.



# Plans for 2017



- Resumption of ELENA Commissioning with Beam expected on 13<sup>th</sup> February (with Beam from the Source, still without Electron Cooler)
  - Date determined by
    - Upgrades of CERN Control System
    - Maintenance of Cooling Water Station
    - Renovation and Modification of of Control Room
    - Installation of new Isolation Transformer for the Source followed by Source Re-commissioning
  - Activities, Milestones ..
    - Measure hopefully Beam Profile in Line
    - Improve Understanding and Setting of Source to ELENA Ring Transfer Line
    - Commissioning of the (low level) RF System
    - Improve Injection Efficiencies and Understand Beam Survival and Life-time (Easier with bunched Beam once the RF System is available)
    - Orbit Measurements and Correction, Tune Measurement and Correction
    - Orbit Response Measurements (Power H/V Corrector Magnets and Observe Position Changes with Pick-Ups) to understand Machine Optics
    - Test Acceleration, (Re-)Deceleration
    - Commission the Scraper to measure Emittances ... .

# Plans for 2017



- Installation of Electron Cooler
  - Scheduling depending on Progress and Status of ELENA Ring Commissioning and Availability of Cooler
  - (See Presentation by G. Tranquille for details on the Status of the Cooler)
- Completion of Vacuum Sector LNI-LNE and LNE50
  - Vacuum Sector LNI-LNE comprises lines needed to bring Beam from the Source to the ELENA ring and part of the AD to ELENA Line
  - LNE50 is the short Line towards GBAR
  - Magnetic pick-up (Measurement of extracted Intensity) to be repaired (delicate!!) for LNE50 Line
  - Missing Profile Monitors for both Vacuum Sectors
    - Four Monitors foreseen in Sector LNI-LNE
    - Two Monitors foreseen in LNE50
    - Three Monitors almost completely mounted, many more in the pipeline
    - Vacuum Tests after Mounting
  - Ideally, Installation of LNE-LNE and LNE50 at the same time than Cooler

# Plans for 2017



- Commissioning of ELENA Ring with Cooler
  - Again, as much as possible with Beam from the Source
    - Possibly (probably?) with Protons, if  $H^-$  Life-Time too Short
  - Perturbation of circulating Beam by magnetic System of Cooler?
  - Optimization of Cooling, Estimates of Cooling Rates and final Beam Properties
- Setting-up of Antiproton Cycle
  - Based on Experience gained with Beams from the Source to reduce Time needed
  - Obtain Machine Cycle as needed for operations
- First Operation for GBAR
  - Beam from the Source to Test Deceleration to a few keV
    - GBAR possibly ready as early as April 2017
  - Later 100 keV Antiproton Beams

# Plans beyond 2017



- In 2018 Operation for GBAR (Aim of Project “Phase 1”)
  - 100 keV protons, H<sup>-</sup> and Antiproton Beams possible
  
- Implementation of Project “Phase 2” during LS2 (2019 and 2020)
  - Replacement of the magnetic Lines from the AD to “old” experimental area by electro-static Lines from ELENA
    - Dismantling of the magnetic Transfer Lines
    - Installation of the electro-static Lines
    - Commissioning with H<sup>-</sup> Beam (does not need to be cooled) from the Source possibly during LS2
  - ELENA Activities to be coordinated with other LS2 Activities (LHC, Injectors ...)
    - Proposal from our Side: Installation Work in 2019 to have margin
    - All ELENA Activities communicated (using the “PLAN” tool) to LS2 Committee coordinating Interventions for all CERN Installations
    - Waiting for Confirmation or
  
- 100 keV Beams from ELENA for all Antiproton Experiments from 2021 on



# Summary and Conclusions



- Status at the end of 2016
  - Installation of ELENA Ring (without Cooler) and Lines needed to start Commissioning completed
  - First successful and brief Commissioning Period
    - Beam transported from Source to Ring and circulating for many 10s of turns
- Plans for 2017
  - ELENA Ring Commissioning restarting mid-February interleaved with Installations (Electron Cooler, Completion of LNE50 Line and sector LNI-LNE)
  - Setting up of ELENA Cycles with Antiprotons
  - First 100 keV Beams (first from the Source and later Antiprotons) for GBAR
- Implementation of Project Phase 2 during CERN LS2
  - First ELENA 100 keV Antiproton Run for all Experiments in 2021