IMPACT ON TUNNEL INTEGRATION, TRANSPORT STUDIES

CLIC Two-Beam Module Review 15-16 September 2009 Keith Kershaw, CERN, EN-HE


CONTENTS

- Aims of study
- > Inputs and requirements
- Proposed solution
- > Work to reduce tunnel section
- Implications for module design
- > Open questions
- Module mock-ups
- Conclusions

REMINDER - AIMS OF TRANSPORT STUDIES

- Propose conceptual solution for lowering, underground transport and installation of CLIC modules.
- This conceptual solution will provide input into the tunnel integration studies and module integration work

TUNNEL CROSS SECTION 2007



EXPLANATION OF REQUIREMENTS

- > Lower modules to underground area
- > Transport along tunnel to installation site
- Transfer onto supports

- Minimise work underground
- Be quick (OVER 20,000 modules)
- > Allow exchange of individual modules


MODULE CONDITIONING FOR TRANSPORT

- Dimensions (see later slides)
- > Weight 1500kg

- > Unit of transport one module at a time
- Support points under girders
- Lift points from above

MODULE DIMENSIONS FOR TRANSPORT (2008)


- Transport envelope in cyan - 1125 x 1150 x 2100
- Lifting points on top of the transport envelope.
- Intergirder support acceptable assumption for the moment.



TRANSFER TRAJECTORY RESTRICTIONS

- Laterally depends on what supports etc will already be installed on the floor - see later slides
- Longitudinally depends on clearance space between adjacent modules during transfer/installation
 - 30mm allowed for interconnections
 - space available during installation to be defined


MODULE INSTALLATION TRAJECTORY (2008)





VIBRATIONS / ACCELERATIONS


- > 1g acceleration used as basis (i.e. normal handling techniques)
- Need to avoid overloading supports during installation.


PROPOSED TRANSPORT / INSTALLATION SYSTEM















BOTTOM OF SHAFT INTEGRATION




WORK TO REDUCE TUNNEL SECTION


Need to consider space needed

- for transport
- for installation transfer


SPACE REQUIREMENTS - TRANSPORT AND INSTALLATION




LOWER VEHICLE IN CASE TRANSFER TRAJECTORY IS LOWERED




LATERAL TRANSFER



4.5m SECTION JULY 2009 WITHOUT TURNAROUNDS



4.5m SECTION JULY 2009 WITH TURNAROUNDS



IMPLICATIONS FOR MODULE DESIGN

- Clear interconnection plane (interconnection specification)
- > Inter-girder restraints for transport
- Lifting points and lifting beam
- Installation trajectory to be considered during design
- Interfaces between tunnel floor, supports and module to be compatible with module installation as a unit.


INTERCONNECTION SPECIFICATION TO INCLUDE:

- A clear interconnection plane, with nothing to prevent vertical or lateral movements during installation
- 2. Space available between adjacent modules during installation transfer from vehicle onto supports.
- 3. Requirements for any tooling to hold bellows in position during installation.
- 4. Protection during transport and installation- eg vacuum protection


OPEN QUESTIONS

- What is interface between supports and module?
- What is installation trajectory? (depends on support interface and height of what is installed before module arrives).

WHAT WILL SUPPORTS LOOK LIKE? CTF2 ALIGNMENT SYSTEM



MODULE MOCK - UPS



CONCLUSIONS

- Installation principle (lifting from above) compatible with module layout and pre-installation of alignment equipment.
- Provides input to tunnel cross section studies
- Allows input into interconnection specification clear interconnection plane and clearance needed to allow installation and removal of one module between two others
- Raises questions about lifting points and transport restraints
- Raises questions about whole installation sequence covering supports, alignment equipment and interfaces between girders and their supports
- Module mock ups should be used to test installation issues (this will increase focus on installation problems during design).
- Installation of other items in tunnel still to be considered.