



Yearly progress report on WA105/ProtoDUNE dual-phase

CERN-SPSC meeting April 4th 2017

Sebastien Murphy
on behalf of WA105

Demonstrate technical feasibility for O(10kton) detectors

- Large surface charge readout in dual-phase scalable to O(10kton) scale detectors
- Charge readout with 3mm pitch in two collection views
- Long drift distances
- High voltage to generate drift field
- Production and QA/QC chains for all detector elements
- Validation of installation sequence in view of underground detector assembly

Conceptual design for **DUNE dual-phase 10kton LAr TPC** is described in DUNE CDR Vol. 4 *arXiv:1601.02984*

Operation and measured performance of the prototype at CERN informs DUNE TDR (CD2 review in 2019)

- Characterize the detector with well defined particle beams
 - Study PID performance
 - Evaluate e/π_0 rejection capabilities
 - Calibrate energy scale and evaluate resolution for electronic and hadronic showers
 - Validate reconstruction tools
 - Systematics for future neutrino oscillation program
 - Measure hadron shower development with exceptional granularity $3 \times 3 \text{ mm}^2$

Requires:

- **Pions/protons:** reconstruction of secondaries in hadronic interactions, measurements of hadronic shower development, study compensation and energy resolution
- **Electrons:** calibrate energy scale and resolution


Charge Readout Plane (CRP) X and Y charge collection strips
3.125 mm pitch, 3 m long → 7680 readout channels

Readout in gas phase:
charge is amplified and
collected on a 2D anode



Drift coordinate 6 m = 4 ms sampling
2.5 MHz (400 ns), 12 bits → 10000
samples per drift window

Total event size 148MB
Data rate 15GB/s (at 100 Hz trigger)
→ DAQ bandwidth on 20 GB/s scale



Detector is built from 4 independent
3x3 m² units. (The same as for multi
kiloton detectors)




10x10cm²: LEM/anode R&D






dC/dI ~ 120 pF/m





40x80cm²: stable operation of large area readouts



Max Gain 180 = MIP S/N ~900!



Operating with amplification of about a factor 20



real events on 250 liter LAr dual phase TPC


Raw waveform no software filtering

literature
NIM A617 (2010) p188-192
NIM A641 (2011) p 48-57
JINST 7 (2012) P08026
JINST 8 (2013) P04012
JINST 9 (2014) P03017
JINST 10 (2015) P03017

The WA105 collaboration

demonstrate the capabilities of the dual phase technology at the kton scale

22 institutes 138 physicists, 10 countries



2008-2014

- LAGUNA-LBNO FP7 design study (budget 17 M€). **Competitive and solid conceptual design developed in close partnership with specialised industries** for a > 10 kt underground dual phase LAr TPC.
- Pursuing R&D on small scale dual has TPCs towards large area readouts.

2015

- **Formation of DUNE.** CDR submitted in June with conceptual design of a 10kt dual phase module.
- August: construction of the 3x1x1 cryostat. **First membrane cryostat constructed at CERN.**
- December. Integration of the 6x6x6 in DUNE project as ProtoDUNE-DP

2017

gas purge and cool down of the 3x1x1 TPC
June: EHN1 DP cryostat complete
Summer: start protoDUNE-DP detector assembly

2014

2015

2016

2017

2013-2014

- **2013: Creation of the WA105 collaboration.**
- Goal to demonstrate the dual phase technology at the relevant scale with a 6x6x6 m³ (300 tons) prototype located in the CERN north area.
- 2014: TDR submitted on 31st March *CERN-SPSC-2014-013*
- **Creation of the CERN Neutrino Platform**

2016

- **Construction** and start of commissioning of the **3x1x1 dual phase LArTPC.**
- **civil engineering of EHN1 complete**, start construction of protoDUNE cryostats
- Finalise design of protoDUNE-DP

2008-2014

- Expression of Interest for a very long baseline neutrino oscillation experiment (LBNO) CERN-SPSC-2012-021, SPSC-EOI-007.
- Feasibility of constructing GLACIER 20kt and 50 kt underground at reasonable cost 4000 pages 8 deliverables (delivered 31 Aug. 2014 to EC)
- Sensitivity papers
 - aXiv/1412.0804
 - arXiv/1412.0593
- Detector R&D (selected):
 - NIM A617 (2010) p188-192, NIM A641 (2011) p 48-57
 - JINST 7 (2012) P08026, JINST 8 (2013) P04012 , JINST 9 (2014) P03017, JINST 10 (2015) P03017

2015

- Annual SPSC progress report 31st March 2015 SPSC-SR-158
- short status update on WA105 SPSC-SR-166
- DUNE CDR, July 2015: Dual-phase 10 kton design

2017

- Annual SPSC progress report, 7th April 2016 CERN -SPSC-2016-017 SPSC-SR-206

2014

2015

2016

2017

2013-2014

- **August 2013 :WA105 approval by CERN RB**
- 31st March 2014: WA105 TDR submitted on *CERN-SPSC-2014-013 arXiv:1409.4405*
- CERN Neutrino platform MoU <https://edms.cern.ch/document/1353815/2>

2016

- short status update on WA105 SPSC-SR-179
- Annual SPSC progress report, 7th April 2016 CERN -SPSC-2016-017 SPSC-SR-184

From past SPSC recommendations: *“encouraged CERN and the WA105 collaboration to (...) undertake all efforts to be ready with DLAr in the EHN1 extension for first beam before the start of the Long Shutdown 2.”*

EUROPEAN ORGANIZATION FOR NUCLEAR RESEARCH

March 31st, 2014
CERN-SPSC-2014-013
SPSC-TDR-004

Technical Design Report
for large-scale neutrino detectors prototyping
and phased performance assessment
in view of a long-baseline oscillation experiment

The LBNO-DEMO (WA105) Collaboration

EUROPEAN ORGANIZATION FOR NUCLEAR RESEARCH

CERN-SR-XXX
March 31, 2015

Progress report on LBNO-DEMO/WA105 (2015)

The WA105 Collaboration

G. Balik, L. Brunetti, I. De Bonis, P. Del Amo Sanchez, G. Deleglise,
C. Drancourt, D. Duchesneau, N. Geffroy, Y. Karyotakis, and H. Pessard
LAPP, Université de Savoie, CNRS/IN2P3, Annecy-le-Vieux, France

B. Bourguille, S. Bordoni, T. Lux, and F. Sanchez
Institut de Fisica d'Altes Energies (IFAE), Bellaterra (Barcelona), Spain

A. Jipa, I. Lazanu, M. Calin, C.A. Ene, T. Esanu, O. Ristea, C. Ristea, S.A. Nae, and L. Nita

CERN-SR-XXX
June 22, 2015

Short Status Update on LBNO-DEMO/WA105 (2015)

The WA105 Collaboration

Bucharest - CERN - CIEMAT - ETHZ - Geneva - Glasgow - Helsinki - IFAE - IFIN-HH -
IN2P3/APC - IN2P3/IPNL - IN2P3/LAPP - IN2P3/LPNHE - IN2P3/OMEGA - INR -
IRFU/CEA - Jyväskylä - KEK - Onu - Sofia - UCL

1 Introduction

The double (or dual) phase liquid Argon TPC represents a novel concept for liquid argon detectors. This concept, developed during several years within the EC FP7 LAGUNA-LBNO design study, has been shown to provide a cost-effective solution for implementing very large deep underground liquid argon detectors with very fine imaging performance and low detection thresholds, such as those needed in next-generation long-baseline experiments.

The Deep Underground Neutrino Experiment (DUNE) ¹ aims at constructing four large liquid argon detectors of 10-kt fiducial mass each, to be located underground at the 4850L level of the

EUROPEAN ORGANIZATION FOR NUCLEAR RESEARCH

CERN-SR-XXX
January 18, 2016

**Short Status Update on the WA105 experiment (2016)
at the Neutrino Platform**

The WA105 Collaboration

1 Introduction

The double (or dual) phase liquid Argon TPC represents a novel concept for liquid argon detectors. This concept, developed during several years within the EC FP7 LAGUNA-LBNO design study, has been shown to provide a cost-effective solution for implementing very large deep underground liquid argon detectors with very fine imaging performance and low detection thresholds, such as those needed in next-generation long-baseline experiments.

The Deep Underground Neutrino Experiment (DUNE) ¹ aims at constructing four large liquid argon detectors of 10-kt fiducial mass each, to be located underground at the 4850L level of the Sanford Underground Research Facility (SURF) in South Dakota. DUNE considers both single- and dual-phase designs for the far detectors. There is recognition that the staged approach with the deployment of consecutive modules will enable an initial science programme to begin early, while allowing implementation of improvements and developments of the far detector technology during the lifetime of the experiment. Compared to the single-phase, the dual-phase design will provide a fully active volume without dead material with a smaller number of readout channels, a finer readout pitch, a more robust signal-to-noise ratio with tunable gain, a lower detection energy threshold, and a better pattern reconstruction of the events. These will allow to best exploit the “bubble chamber”-like features of the liquid argon TPC at the 10-kt scale.

The aim of the WA105 experiment at the CERN Neutrino Platform is to fully demonstrate the concept developed in LAGUNA-LBNO for the DUNE Far Detector, by constructing and testing full-scale detector components, assessing their installation procedures in the 6×6×6m³ DLAr demonstrator

EUROPEAN ORGANIZATION FOR NUCLEAR RESEARCH

CERN-SR-XXX
April 7, 2016

Yearly progress report on WA105/ProtoDUNE dual phase (2016)

The ProtoDUNE Dual Phase Collaboration


Abstract

WA105 aims at fully demonstrating the concept of a very large dual phase LAr TPC and calibrating it with a charged particles test beam. In this document we report the status of the construction and the general progress of the experiment.

- WA105 TDR submitted to CERN-SPSC-2014-013
- CERN Neutrino platform edms.cern.ch/doc

2014

7
progress
April 2016
SPSC-2016-017
-206



SPSC-
in April
SPSC-

From past SPSC recommendations: *“encouraged CERN and the WA105 collaboration to (...) undertake all efforts to be ready with DLAr in the EHN1 extension for first beam before the start of the Long Shutdown 2.”*

EUROPEAN ORGANIZATION FOR NUCLEAR RESEARCH

CERN-SR-XXX
March 21, 2017

Yearly progress report on WA105/ProtoDUNE dual-phase (2017)

The ProtoDUNE Dual Phase Collaboration

Abstract

WA105/ProtoDUNE dual-phase aims at fully demonstrating the concept of a very large LAr TPC and calibrating it with a charged particles test beam, in view of the detector design for the construction of DUNE 10kton far detector modules. In this report the general progress of the dual-phase experimental activities at CERN since the last yearly report.

Contents


1. Introduction	4
2. General organization of the Collaboration	6
3. Status of the 3x1x1 m ³ prototype	8
3.1. Overview of the setup	10
3.2. Summary of the 3x1x1 m ³ construction	11
3.2.1. Assembly of the 3x1x1 m ³ TPC	12
3.2.2. Assembly and test of feedthroughs	15
3.2.3. Slow control sensors	16
3.2.4. Installation of cryogenic system	17
3.3. Detector commissioning and first performance	21
3.3.1. Start of purge in open and closed loop	22
3.3.2. Start of cooling down: calculated heat loads and monitored temperatures	23
3.3.3. Cosmic Ray Taggers	25
3.3.4. Photomultipliers, light readout DAQ	27
3.4. Summary of infrastructure scheduling and commissioning	29
4. Progress with DLAr	31
4.1. EHN1 hall infrastructure, cryostat and beam line	32
4.2. TPC instrumentation and electronics	38
4.2.1. Photomultiplier design	38
4.2.2. The CRP design	41
4.2.3. The cathode design	46
4.2.4. Field cage design	49
4.2.5. Drift high voltage and HV feedthrough design	53
4.2.6. Front end readout electronics design	54
4.2.7. DAQ system design	57
4.2.8. Light readout design	62
4.2.9. Slow control design	63
4.3. Installation procedure and general schedule	64
5. Software and data analysis developments	67

Significant progress since last year's SR. **Comprehensive summary of 80+ pages, 3 main sections:**

- The 3x1x1 m³ detector was fully assembled in 2016 and is being commissioned.
- ProtoDUNE-DP is designed, the integration phases are well defined, the updated schedule has been provided
- Software: progress includes LEM simulation, electric and light field map, benchmarking, event viewing, DP integration in LArSoft

CERN-SPSC-2017-011 / SPSC-SR-206
21/03/2017

same technology, two scales, different goals



in construction

Common aspects

- ✓ LEMs and anode: design, purchase, cleaning and QA
- ✓ chimneys, FT and slow control sensors
- ✓ membrane tank technology
- ✓ Accessible cold front-end electronics and DAQ system
- ✓ amplification in pure Ar vapour on large areas

3x1x1 m3

- ✓ **First GTT constructed cryostat for LAr**
- ✓ **Fully engineered versions of many detector components** with pre-production and direct implementation (installation details and ancillary services)
- ✓ **First overview of the complete system integration:** set up full chains for Quality Assessment, construction, installation and commissioning
- ✓ **Anticipate legal and practical aspects** related to procurement, costs and schedule verification
- ✓ short term data taking with cosmics

protoDUNE-DP

- ✓ Large hanging field cage structure
- ✓ Very high voltage generation and guiding
- ✓ Large area charge readouts
- ✓ long drift (e- diffusion, purity, etc..)
- ✓ test beam data (calibration, reconstruction, fully contained events, x-sections, etc...)
- ✓ Long term stability of UV scintillation light readout
- ✓ underground construction method

1 m

2015. 3x1x1 DP first membrane cryostat at CERN



2016 outer structures protoDUNEs




2017 insulation and membrane protoDUNEs



3x1x1-DP large support from CERN Neutrino platform



cryostat




cryogenic installation (piping+ monitoring)








DCS

infrastructure (clean room, structures,..) & safety



handling, lifting operations,..


protoDUNE-DP: fundamental support of CERN NP on cryostat, cryogenic system, infrastructure and detector



infrastructure (clean rooms, counting house, network,..) & safety

in addition to the support from Neutrino Platform, important assistance from many CERN groups and labs


anode+LEM: EP-DT-EF



photogrammetry + survey EN-ACE-SU




polymers: TE-MS-C-MDT




PMT coating and qualification EP-DT-EF




cabling and grounding installation EP-DT-DI




cold bath test, cryolab TE-CRG-CI



SMD soldering TE-MPE-EM



SEM observations: EN-MME-MM




drift cage profile bending: EN-MME-FW
main workshop




cabling manufacturing EN-EA-CT




LEM thickness measurements EP-UAT



The 3x1x1 m³ dual phase LAr TPC





signal feedthroughs: front end cards for amplification in cold. Can be removed without accessing main LAr volume

cryogenic cameras

Charge Readout plane (CRP): extraction of charge readout and amplification in one module adjustable to LAr level

drift cage: fixed to top-cap


High voltage feedthrough: this one up to 300 kV.

GND protection grid



5 coated Photomultiplier tubes

pictures from inside the cryostat

WA105




- * fully active 3x1 m² amplification and readout adjustable to LAr level.
- * All components industrially fabricated with most of the QA/QC performed by the companies.
- * mechanical tolerances validated in warm temperature in open cryogenic baths.
- * Assembly is straightforward (~2 people, 2 days)



LEM + anode sandwich






extraction grid



CRP 3x1 m2 -> 3x3 m2

WA105

Similar design for protoDUNE-DP





- Fully assembled CRP, partly instrumented and dipped in LAr with photogrammetric targets
- ->check resistance to thermal shock and planarity at cold as well as signal continuity.

3x1 m² CRP suspended in an LN2 bath- for flatness measurements (photogrammetry) and contacts in cold





CRP: adjustable to LAr level



tested and validated for protoDUNE-DP


- suspended by 3 ropes coupled to motors on top-cap.
- Place the CRP so that the liquid level is in between the LEM and grid
- 8 capacitive level meters readout the LAr level with similar precision



WA105 3x1x1 prototype

ENTIRE DETECTOR CONSTRUCTED IN 2016






- Cold piping (LAr+ LN2 lines, valve boxes, liquid purification,..) Sept 19th- Oct 13th
- Warm piping (gas argon purification system, chimney purges, ..) Oct-Nov
- Control system Sept-Nov
- Start of gas argon piston purge Jan 24th
- Start of cool down Feb 27th





longer than anticipated installation of warm piping



broken bellow at the middle of pump tower



manhole sealing



some leaks on pump tower flanges




difficulties in regulating LN2 flow in condenser.
leak searched and identified in warm piping

Activity	start date	end date	observations
cold piping installation	Sept 19 th	Oct 13 th	duration of on-site installation according to schedule. 1.5 month delay on start date.
warm piping installation	Oct 13 th	Nov 25 th	one month longer than foreseen due to late arrival of some material. As a consequence it was not possible to fill before CERN annual closure
cryogenic functional tests	Nov 25 th	Dec 9 th	testing of remote valve operations, verification of P&ID, pressure test of piping
closing of manhole and first pressurisation of the tank	Dec 19 th	Dec 21 st	leaks identified at the pump tower
repairing pump tower leaks	Jan 5 th	Jan 24 th	leaks on the pump tower flanges + internal leak inside the tower due to a broken bellow. 3 weeks delay introduced.
piston purge in open loop	Jan 24 th	Feb 7 th	stable at about 2 liters per second, roughly 80 volume changes
gas argon closed loop recirculation	Feb 8 th	Feb 15 th	stable at ~4 liters per second corresponding to ~80 volume changes
safety clearance for liquid filling	Feb 3 rd	Feb 3 rd	
first cool down trial	Feb 15 th	Feb 16 th	
fixing LN2 piping	Feb 16 th	Feb 26 th	formation of gas pockets preventing stable liquid nitrogen flow inside the condenser. This would have a direct consequence on the stability of the gas argon pressure inside during operation. Fixed by adding a purging valve at the entrance of the condenser. Introduced about 1.5 weeks of delay.
cooling down	Feb 27 th	March 3 rd	cooling down with spraying nozzles mixture of GAr at 500 l/min and LAr 21.2 l/h. Cooling down interrupted due to presence of ice on the south east corner of the cryostat outer structure.
warming up + dry air flushing	March rd	March 12 th	in view of a visual inspection inside the tank
visits inside tank by GTT + and membrane inspection	March 13 th	ongoing	visual inspections followed by sniffer tests performed by injecting Helium inside the insulation space and sniffing on the south side of the membrane surface and the bottom corners. Where accessible the sniffing was also performed with specifically designed vacuum plug enhancing the sensitivity of the leak check from 1e-5 mbar.l/s to 1e-8 mbar.l/s. No evidence of leak found so far. Discussion on next steps ongoing.

TABLE III: Main dates of the cryogenic system installation and commissioning during 2016-2017.

view inside pump tower



manhole sealing




introduced a ~3 months delay from the original schedule (all summarised in SR-206)



difficulties in regulating LN2 flow in condenser.
leak searched and identified in warm piping




Valuable input for protoDUNES




Piston purge
4 warm gas lines each with 3 openings of 12 mm \varnothing .
total flow rate during piston purge ~ 4 l/s

Cool down: 4 sprays
mixture of LAr and GAr
for slow and uniform
cool down. Nominal
flows:
300 K GAr 500 l/m
87 K LAr 21 l/h

Piston purge & evolution of impurities





chain of temperature probes along drift cage



45 temperature probes inside insulation


GN2



the insulation space is constantly flushed with N2 gas. A bubbler at the output guarantees a few mbar overpressure w/respect to the atmosphere

- Detector monitoring:
- >150 temperature probes
 - 20 pressure probes
 - 30 HV channels
 - 1 300 kV HV channel
 - Purity monitors (Gas + liquid)
 - 15 level meters
 - 5 cryogenic cameras

pressure in signal FT





ALL OPERATIONAL


cryo-cameras




over-pressure in insulation space




Scintillation time in GAr (1000 mBar, 215 K)




Muon flux, from NW



Muon flux, from SE





cold ASICs








uTCA crate

ASICs insertion via 2 m blade




accessible cold amplifiers at 110 K. Sealed in chimney separate from main argon volume



Pedestal RMS [# e-]

DAQ and computing farm fully commissioned, about 1% dead or problematic channels

noise at room temperature stable at about 1'500~ electrons



- On March 3rd, one week into cool down, a formation of ice was noticed on the bottom south east corner of the cryostat outer structure. The minimum temperature inside the tank was about 160K. Thermal images indicated other cold spots near this corner.
- The most probable cause was a leak from the membrane, decision was taken with Neutrino Platform and GTT experts on site to warm up the tank and flush dry air for visual inspection inside.
- Week of March 13th several descents performed, visual inspection, high res pictures, He leak testing, ultrasound checks. No leaks detected on the membrane.
- Week of March 20th holes drilled in the stainless plates of the outer structure at the precise location of the cold spots.

SE corner






image with endoscope




- On the SE corner hole, immediately noticed a missing layer of fibreglass sheet, approx 10x2 cm² and 95 cm deep.
- GTT filled the gap with expandable Polyurethane foam.
- Another 5 holes we drilled at either the cold spots observed during cool-down or potential places where a similar cold channel could be created.
- Out of the other 5 holes drilled, 3 had a gap in the insulation, although much smaller (< 1 cm²). They were also filled with PU foam.

On Tuesday March 28th the GAr piston purge was started again, cooling down should follow in a few weeks depending on purity evolution.

- Added extra temperature probes inside the tank on the membrane floor and near the SE corner
- the gap in insulation of SE corner has been instrumented with 4 temperatures probes before filling with the foam
- constant monitoring of the outer structure with IR cameras.
- constant monitoring of the insulation space gas content with spectrometer. Sudden peak in argon would indicate leak from membrane.














Role of the 3x1x1 pilot - some examples

high voltage feedthrough

signal feedthrough

CRP suspension feedthrough

light readout




charge readout


instrumentation

CRP frame and sensors


cryogenic installation & operation




interfaces & cabling





DCS



cryostat








- Four 3x3 m² CRPs integrating the LEM-anode sandwiches (50x50 cm²) and their suspension feedthroughs (CRP specific to dual-phase technology: critical item)
- Invar frame + decoupling mechanisms in assembly in order to ensure planarity conditions ± 0.5 mm (gravity, temperature gradient) over the 3x3 m² surface which incorporates composite materials and ensure minimal dead space in between CRPs

High voltage transmission from the HVFT to the cathode

- Preliminary design done by Franco.
- Options to be decided: with or without degrader





Design successfully tested in dedicated setup up to the end of the scale of the Heinzinger PSU. About 295 kV. [JINST 12 P03021 arXiv:1611.02085](https://arxiv.org/abs/1611.02085)


Field cage shares common basic structural elements (extruded profiles and FRP beams) with the single-phase ProtoDUNE

Assembled in 8 vertical modules of 6238x3017 mm (2 modules per detector face). Each module is assembled out of 3 sub-modules


FIELD CAGE



PCB divider board






Joint effort with protoDUNE-SP and CERN Neutrino platform





	TIME
PMTs mounting into the support (clean room). Steps: <ul style="list-style-type: none"> • Support and PMT assembly • PMT base and cable soldering • PMT transport box modification to accommodate PMT+ support • PMT storage into the box with double black bag 	2 weeks (on-going)
Tests at RT (GAR to test the PMT bases). Measurements: <ul style="list-style-type: none"> • Gain vs HV • Dark current vs HV • PMT Pulse shape (with the scope) for $G = 10^7$ 	2 weeks (10 x 2,5 d)
Cryogenic tests (LN2). Measurements: <ul style="list-style-type: none"> • - Gain vs HV • - Dark current vs HV • - PMT Pulse shape (with the scope) for $G = 10^7$ 	4 weeks (10 x week, sequence to be repeated Firday to Friday)




- 40 PMTs delivered, testing ongoing.
- TPB coating planned at CERN (same setup as for ICARUS) September/October
- Readout electronics provide sampling of the analog PMT signal at high frequency (160 MHz). CatiROC





	TIME
PMTs mounting into the support (clean room). Steps: <ul style="list-style-type: none"> • Support and PMT assembly • PMT base and cable soldering • PMT transport box modification to accommodate PMT+ support • PMT storage into the box with double black bag 	2 weeks (on-going)
Tests at RT (GAR to test the PMT bases). Measurements: <ul style="list-style-type: none"> • Gain vs HV • Dark current vs HV • PMT Pulse shape (with the scope) for $G = 10^7$ 	2 weeks (10 x 2,5 d)
Cryogenic tests (LN2). Measurements: <ul style="list-style-type: none"> • - Gain vs HV • - Dark current vs HV • - PMT Pulse shape (with the scope) for $G = 10^7$ 	4 weeks (10 x week, sequence to be repeated Firday to Friday)

- 40 PMTs delivered, testing ongoing.
- TPB coating planned at CERN (same setup as for ICARUS) September/October
- Readout electronics provide sampling of the analog PMT signal at high frequency (160 MHz). CatiROC





Full detector design to be addressed in a production readiness review April 24-25. Organised in the context of DUNE

Beam studies jointly by WA105/CERN

Tertiary beam on H2 beamline:
 1-12 GeV/c, momentum bite 5% (can be reduced to 1% with integrated spectrometer measurements)


- Mixed hadrons beam 1-12 GeV/c: pions, kaons, proton, electrons contamination at low energies
- Pure electron beams
- Parasitic muon halo

→ O(100 M beam triggers to be acquired in 2018 in 120 days of beam operation)



H2-VLE beam line

Beam instrumentation well defined by B.I. WG (beam profile monitors and trigger tiles TOF, 2 Cerenkov)




Beam line with all instrumentation integrated



Integration group was created within the collaboration. To role is to cover and supervise the construction, installation, cabling, etc.. of the ProtoDUNE-DP detector.


The activities, that have already started, include:


- The definition of the work, HR requirements, material, safety issues related to each of those areas
- The organisation the sequencing of the various activities
- The review and update of the planning for the detector preparation and construction. Detailed planning was provided with the SPSC SR-206
- Regular meetings with CERN Neutrino platform
- Check availability of key infrastructure
- Continuous communication with HSE (CERN safety dept).




animation of the assembly :
<https://youtu.be/jcnJjIU-Cyc>

The individual CRPs are assembled in the clean room of building 182 and shipped one by one to the cryostat via the clean room buffer.







1. install internal piping & temporary floor




2. install the 4 CRP frames




3. install the first drift cage modules



4. all drift cage modules installed




5. remove temporary floor and install photomultipliers



6. seal TCO


Tasks	start date	end date
ProtoDUNE-DP	09/01/2017	20/02/2018
CRP Production & Installation	10/03/2017	08/11/2017
Drift Cage Production and Installation	01/05/2017	15/01/2018
HV system	27/11/2017	11/12/2017
PMT and Light Read Out System	09/01/2017	05/02/2018
Chimneys and feedthroughs	24/04/2017	04/08/2017
Front End electronics	11/09/2017	01/12/2017
Slow control	04/12/2017	26/01/2018
Ground grid installation	05/02/2018	07/02/2018
Purity monitor	08/01/2018	19/02/2018
Beam plug installation	07/02/2018	14/02/2018
Ready to seal TCO & cryostat	19/02/2018	20/02/2018
Large Area Trigger Counters	13/11/2017	22/12/2017

The new date for TCO ready to seal: Feb 20th 2018



For this line see next slide

If one selects this line





detector milestones


online storage and processing for protoDUNE-DP. Being tested on the 3x1x1.

The online processing has been tested during the different campaigns of noise measurement in the 3x1x1: files transferred to a local EOS and then moved to the CERN computing center.


So far up to ~ 400GB have been transferred from event builder to local EOS : transfer time ~4sec for 1GB file



systematic check of noise





pulsing to check detector response




src/dofft.cc performs FFT on the raw data

event_fft




Light simulation:

- light yield and accurate positioning of PMT
- impact of electroluminescence (S2)
- cosmic ray tagging
- Absorption in LAr




Cosmic muons' light signal in 8 ms window




Study of space charge and effect on electric field

cosmic muon reconstruction


Black points show the reconstructed hits
 Magenta points show hits associated to some track
 Red lines indicate track paths




σ_L at Z=-2900 mm



σ_L at Z=-2900 mm



Study of LEM borders, effect on charge collection efficiency






Large effort underway to integrate the dual phase detectors into LArSoft framework:

- Implementation of DUNE 10 kt DP in LArSoft
- Profit from reconstruction tools developed by world-wide community for analysis of beam data.
- Once available, compare SP and DP data with same framework

Started implementation of protoDUNE-DP geometry.

Shower reconstruction and muon reconstruction efficiency DUNE 10kt









Significant progress has been made since last year as reflected and described in detail in the SR-206.

- The **complete assembly of the 3x1x1** detector in about 6 months.
- The **installation of cryogenics, DAQ and start of commissioning**.
- Some delay on the operation has been accumulated during cryogenic installation and commissioning phase and more recently due to the defect in the insulation which resulted in an abort of the cool down. The reason seems now understood and repaired. We are presently in GAr purging phase.
- Although cosmic tracks have not yet been acquired, **large experience has been gained for protoDUNE-DP design, installation and commissioning**.

- **The finalisation of main protoDUNE-DP design last year**
- **Extensive testing of many aspects in the context of the 3x1x1 (slow control, high voltage, feedthroughs, suspension system, instrumentation, DAQ and computing farm,...)**
- **Purchase of material for assembly has started**
- **Integration group setup:** detailed installation scheme, updated resource loaded schedule and regular meetings with CERN-NP ongoing in order to define interfaces, follow availability of infrastructure.

- Software and simulation have also made considerable advancement:
 - **Full infrastructure for data transfer** has been set up and tested in the 3x1x1
 - Detailed simulations of protoDUNE-DP have been implemented and have helped guide the design.
 - **Integration of dual phase geometries into LArSoft** and studies ongoing



THANK YOU


EXTRA SLIDES

All feedthroughs operational and tested over the past year. Same to be installed in pDUNE-DP


4 signal chimneys



3 slow control and medium voltage




3 CRP suspension




1 High voltage
tested at 300 kV, operated at ~50 kV





eel
e
used



lines to LAr +
LN2 tanks

WARM piping

- gas argon purification system
- installation of pump, getter, gas trace analysers
- installation of gas piping to some of the chimneys
- collection of all purge valves to the gas recirculation system

=> **Local company**

COLD piping

- installation of all liquid argon and nitrogen vacuum insulated lines
- liquid purification cartridge
- condenser valve box
- phase separator valve box

=> **Demaco (from invitation to tender sent January 2016)**

control

- control of remote valves
- installation of all racks
- cabling and electrical connections
- supervision software


=> **CERN TE-CRG**


interfaces

- mainly inside cryostat
- internal piping (warm & cold)
- chimneys with gas inputs
- liquid pump tower
- cryostat rupture disks

=> **WA105**

The insulation space is continuously flushed with gas Nitrogen. A bubbler at the output maintains constant overpressure inside the insulation.







amplifiers accessible during operations



amplifiers inside closed volume. Close to anodes, ~110 K




4 ASICs per board

1. charge signal multiplied and collected on low capacitance anode strips



2. signal guided to cold amplifiers by group of 32 channels




inside detector (not accessible)

3. signal amplified by ASICS in cold



4. signal brought outside by vacuum tight custom designs PCB flanges



5. signal digitised by 12bit in AMC arms in uTCA crates




signal feedthrough (accessible)



from uTCA crate

6. event building & triggering

Fiber connection :
- 2 x 10Gb rate : link aggregation in between 2 optical switches




7. computing farm: buffer storage, display and online analysis in control room

Designed for number of channels and data flow of pDUNE-DP



8. Send via 10 Gb CERN Network to computing center (EOS, etc ..)

Remove contaminants by flushing gas argon and recirculating and filtering in closed loop.




observe purity evolution with
3 gas trace analysers

- Nitrogen: 100 ppb precision
- Oxygen: 100 ppb precision
- water: 100 ppb precision

all pre-tested and operated beforehand



entering through the manhole




view from the bottom of the manhole





drift cage and LEMs




PMTs







In operative condition the LAr level will be in the middle of both level meters, the ones on Drift Cage and the ones on CRP.




- A new NIM design has been done with:
 - 4 Channels
 - improved 0–10 V interface to NI Racks
 - improved filters on voltage rails and output
- 5 Boards NIM size are in production
- The assembly of the entire system will take place in the next 2 weeks, including calibration.
- **Aso be a test bench for the 6x6x6 Level meter system**







1 Purity Monitor built, tested HV at room temperature



2 Tested PHC for no peeling in LAr



3 Charge amplifier tested



Optical fiber to install

PrM, view from top of manhole

- 4
- PrM successfully installed in WA105
 - Still to install optical fibre (1st week of October)
 - Test planned when filling starts