



Cryomodule Assembly: Sequence et al.

M. Garlaschè on behalf of MME



5 11/08/2017 – CCTC Meeting


Cryostating overview on current Master Schedule

In red, major interactions
with entities other than MME

145	→	362	▲ Cryostating	74 days	Mon 31/07/17	Fri 10/11/17		
146	→	64	▲ Assembly (pt.0) with tuners and cryolines	9 days	Mon 31/07/17	Thu 10/08/17	Marco (EN-MME)	EN-MME
147	→	271	Mounting tuner frame	3 days	Mon 31/07/17	Wed 02/08/17	Marco	
148	→	270	Mounting cryolines	3 days	Thu 03/08/17	Mon 07/08/17	Marco	
149	→	269	Leak test	3 days	Tue 08/08/17	Thu 10/08/17		
150	→	268	X-rays	0 days	Thu 10/08/17	Thu 10/08/17		
151	→	147	Transport activity	0 days	Thu 10/08/17	Thu 10/08/17		
152	→	68	▲ Assembly (pt. 1) of systems under top plate until removal of string trolley	15 days	Fri 11/08/17	Thu 31/08/17	Marco (EN-MME)	EN-MME
153	→	328	Assembly Cryomodule pt.1	11 days	Fri 11/08/17	Fri 25/08/17	Marco	
154	→	327	RF frequency	1 day	Mon 28/08/17	Mon 28/08/17	Rama	
155	→	330	Alignment survey	2 days	Tue 29/08/17	Wed 30/08/17	Mateusz	
156	→	329	Pre-tuning	1 day	Thu 31/08/17	Thu 31/08/17	Marco	
157	→	148	Transport activity	0 days	Thu 31/08/17	Thu 31/08/17		
158	→	78	▲ Assembly (pt. 2) – first leak check	19 days	Fri 01/09/17	Thu 28/09/17	Marco (EN-MME)	EN-MME
159	→	333	Assembly Cryomodule pt.2	19 days	Fri 01/09/17	Thu 28/09/17	Marco	
160	→	332	Leak test	0 days	Thu 28/09/17	Thu 28/09/17		
161	→	331	X-rays	0 days	Thu 28/09/17	Thu 28/09/17		
162	→	149	Transport activity	0 days	Thu 28/09/17	Thu 28/09/17		
163	→	84	▲ Assembly (pt. 3) – second leak check	17 days	Fri 29/09/17	Mon 23/10/17	Marco (EN-MME)	EN-MME
164	→	334	Assembly Cryomodule pt.3	17 days	Fri 29/09/17	Mon 23/10/17	Marco	
165	→	336	Leak test	0 days	Mon 23/10/17	Mon 23/10/17		
166	→	335	X-rays	0 days	Mon 23/10/17	Mon 23/10/17		
167	→	150	Transport activity	0 days	Mon 23/10/17	Mon 23/10/17		
168	→	92	▲ Assembly (pt. 4) and closure of cryomodule	14 days	Tue 24/10/17	Fri 10/11/17	Marco (EN-MME)	EN-MME
169	→	339	Assembly Cryomodule pt.4	14 days	Tue 24/10/17	Fri 10/11/17	Marco	
170	→	340	Systems check for cryomodule closure	0 days	Fri 10/11/17	Fri 10/11/17		
171	→	338	Cryomodule closure	0 days	Fri 10/11/17	Fri 10/11/17	Marco	
172	→	337	Leak tests	0 days	Fri 10/11/17	Fri 10/11/17		
173	→	151	Transport activity	0 days	Fri 10/11/17	Fri 10/11/17		
174	→	101	▲ Alignment validation of closed cryomodule	16 days	Mon 13/11/17	Mon 04/12/17	Mateusz (EN-ACE)	EN-ACE

Step 1


- 1 Remove clean room equipments
- 2 Mounting equipment protections
- 3 Remove FPC plate protection
- 4 Add support LHCACF_T0406
- 5 Remove support LHCACF_T0247
- 6 Insertion of FPC heaters
- 7 Set the FPC plate as high as possible
- 8 Remove the latter support



Step 2

- 1 Weld the cryo extension and stoppers (DN100 x2 + HOM UP x2 + HOMS Up stopper x2)
- 2 Intermediate leak test
- 3 Positionning and welding of upper cryoline
- 4 Intermediate leak test
- 5 Insertion of tuning frame upper part
- 6 Assembly and positioning of tuning frame
- 7 weld hom cooling line (HOM UP x2)
- 8 Leak test


See assembly drawing
LHCACF_A0008



Step 3

- 1 Installation of tuner BELLOWS (WITH SUPPORT TOOLING)
- 2 Magnetic shield on FPC plates (x2)
- 3 Installation of Tuner double pipe on tuning frame
- 4 Adjust the FPC oblong plate to the nominal height
- 5 Connect the tuner double pipe to the tuner bellows
- 6 Installation of FPC and tuner braids on FPC & Tuner
- 7 Installation of FPC thermal screen on FPC and TUNER
- 8 Instrumentation cryo -> cavities CERNOXs, PT100 on thermal screen ?
- 9 Installation pièces supports -> for cavity blades and valve supports


See assembly drawing
LHCACF_A0008



Step 4

- 1 Low the cryostat top plate to the nominal position
- 2 Connect support blades x4 (remove tooling for support of blade)
- 3 Connect valve box to top plate x2
- 4 Connect cryolines to top plates with tirants
- 5 Attach FPC thermal screen to cryostat thermal screen


See assembly drawing
LHCACF_A****



Step 5

- 1 Assembly of the cavity support system
- 2 Assembly of RF coaxial lines for HOMs top x2 + protection on ceramic
- 3 Remove clean room tooling (inter cavities bellows blocking système, valves tool..etc)


See assembly drawing
LHCACF_A****



S.6

- 1 Load transfer from trolley to Cryostat top plate
- 2 Alignment check
- 3 Remove clean room trolley


See assembly drawing
LHCACF_A****



Step 7

- 1 Weld the cryo extension and stoppers (DN25 x2 + HOM LOW x4 + HOM LOW stopper x4)
- 2 Weld of lower cryoline
- 3 Installation of cryogenic pressure measurement set up
- 4 Weld of pressure measurement lines
- 5 Leak tests

See assembly drawing
LHCACF_A****



Sub assembly details

Oblong plate support

LHCACF_T0409



Upper cryoline

LHCACFQC0149



Protections HOMS & Pick Up

LHCACF_T0643 - HOM feedthrough protection
LHCACF_T0694 - Pick up feedthrough protection



Cryo extensions

LHCACFQC0054 - HOM weld jaw
LHCACFQC0091 - HOM stopper
LHCACFQC0053 - DN100 weld jaw



Tuning frame

LHCACFTU0054 - Tuning frame assembly



HOM cooling line

LHCACFQC0162 - HOM cooling line



Tuner bellows + double pipe

LHCACFTU0053 - Tuner bellows
LHCACFTU0057 - Rod Flange
LHCACFTU0066 - Tuner double pipe



Magnetic shield

LHCACFWM0011 - FPC half plate 1/2
LHCACFWM0018 - FPC half plate 2/2
LHCACFWM0020 - Special washers



Thermal screen + MLI

LHCACFTS0073 - Half oblong plate type 1
LHCACFTS0074 - Half oblong plate type 2
LHCACFTS0075 - Half oblong plate type 3
LHCACFTS0055 - Fixation ring tuner
LHCACFTS0050 - Fixation ring FPC
***** - MLI



Thermalisation braids

LHCACFTS0018 - Braids for FPC & blades
LHCACFTS0019&28 - Braids for tuner




Partial support

LHCACFAH0021 - Blade base
LHCACF_T0255 - Valve box base



Cryostat upper plate

LHCACF_A0007 - Overall top plate assy
LHCACF_A0001 - Top plate welded
LHCACFTS0061 - Top thermal screen
LHCACFWM0013 - Warm magnetic shield




Upper RF-lines

LHCACFRL ****

Waiting for final design

Cavity support

LHCACFAH0030




3d view to be updated

LHCACFQC0108


Cryo measurement line

A3 Preparation of cryogenic measurement set up
Welding of pipes
Assemble with pressure transmitter and flanges



Lower cryoline

Cryostating NOW



Current Total number of Assembly actions ~ 90x
 Remove clean room equipment...
 ...Positioning and welding and control of upper cryoline...
 ...Assembly and positioning of tuning frame...


5x people foreseen for logistics & assembly
 Current slot : tight & no contingency

Actors Involved

= directly performs actions

= info to MME


Current image not exhaustive




Agenda for Assembly Updates

- On WK(n-1) involved actors + reference people shall expect:
 - granular Planning of WK(n)
 - Assembly doc for concerned steps
- Major upcoming events shall be notified with more advance if possible
- ‘Current’ Assembly step to be updated on eLogbook
(<https://espace.cern.ch/HiLumi/WP4/default.aspx>)

Example of Assy Doc



Status of Preparation



Step	1	2	3	4	5	...
A	Done	Done	Done	Partly Missing		Partly Missing
B	Done	Partly Missing	Partly Missing	Partly Missing		Partly Missing
		Top Cryo rdy this week	Remachining Tuner Tube Welding Tuner bellows end of this week	Machining Blades by beg this week Thermal shield degreasing		

A. Assy drawings + BOM + Info + Doc

B. Components

Done

Partly Missing