


SM18 M7 Preparations for Crab Cryomodule

A. Macpherson

Acknowledgement: S. Barriere, D. Del Alamo Mitogo

Overview of Schedule

• Planning with respect to Master_Schedule_35




Activities being addressed


- **Installation/ Replacement of Services**
 - Electrical racks, cabling, alimentation and network
 - Water and compressed air
 - Radiation Monitoring and Access system
- **Cryogenics**
 - Installation Valve box and Service Box
 - Preparation of control process
- **Cryomodule installation**
 - Transport of Cryomodule
 - Connection of Cryomodule
- **Control of Cryomodule**
 - Slow Controls
 - LLRF development
 - RF Power

Activities matched with full 3D integration model

Crab Cryomodule Installation



Crab Cryomodule Installation




M7: Situation at present

Modified Helium evacuation duct

Cryo interface

Cavity 1: Power + LLRF



Slow Controls interface

Vacuum interface

Cavity 2: Power + LLRF

Demineralised Water Distribution: To be replaced


Preparations

- Ongoing Service Infrastructure

System	Status
Integration	Done
New Racks Installed	Done
Rack Alimentation	Starting
Rack network	Ongoing
Cabling - RF Power	Done
Cabling - RF LLRF	Done
Cabling - Vacuum	Finishing
Cabling - Alignment	Ongoing
Cabling - Cryo	Done
Cabling Radiation Monitors	mid October
Water	Ongoing - just completed VIC
Compressed Air	Already available
Renewal of floor	Can start now
Installation of Valve Box	Start 23rd October
Installation of Service Box	End of October
Transport Choreography	Mostly Done



M7 Services

- **Racks and signal/controls cables installed**
 - Network and rack power being addressed
- **Water distribution to be upgraded over next 2 weeks**
- **Alignment optical fibre - waiting for confirmation**
- **Cryogenics:**
 - All mechanical & electrical work prior to VB install now completed





Mechanical Services

- All required racks and cable trays installed
 - Flexwell cable protection now being designed
- Rack ventilation and grounding scheme cleaned up
- Helium emergency ventilation line agreed with HSE
- Water distribution
 - Circulator & Load need 100litre/min
=> distribution being replaced and rerouted



Control room layout




1: Cryogenics Instrumentation
 2: Alignment
 3: LLRF - Cavity 1
 4: LLRF - Operation
 5: LLRF - Cavity 2
 6: Operation/Controls

7: Power - Cavity 1
 8: Power Operations
 9: Power - Cavity 2
 10: Access
 11: RF Fast Radiation monitor
 12: RP Radiation Monitoring

13: Vacuum Rack
 14: Cryo Instrumentation
 15: Power - Cavity 1
 16: Power Controls
 17: Power - Cavity 2



Mechanical: Cryomodule Installation

- **Installation: Transport see no real issue**
 - Proposal: Use ORMIG lifter to install CCCM with
 - Available: start of November
 - CM lifted from above: 4 point lift using CM lift points
 - No issue with installation choreography
 - Placement wrt Valve Box: placement to $\pm 1\text{mm}$





Placement of cryomodule

- **Recommendation is to use existing feet**
 - Feet to be pre-installed in M7
 - simple interface to CM
 - Well defined positioning
 - Ability for horizontal and vertical adjustment once CM installed
 - Feet removed from M7 and transferred to SPS once test is finished
- Foot interface: Fix to floor. Single 1-bolt interface between foot & CM





Placement of cryomodule

- **Recommendation is to use existing feet**
 - Feet to be pre-installed in M7
 - simple interface to CM
 - Well defined positioning
 - Ability for horizontal and vertical adjustment once CM installed
 - Feet removed from M7 and transferred to SPS once test is finished
- Foot interface: Fix to floor. Single 1-bolt interface between foot & CM




Placement in M7



C
1:5



Position of the valve Box

Placement in M7



Position of the Service Box


Placement in M7



Position of the CCCM


Cryogenics Planning

- Work managed with Olivier Pirotte and Andrew Lees
 - Valve Box and Service Box installed before 7th Nov.
 - Supporting instrumentation & services installed by 7th Nov.
 - Cryomodule expected in M7 : 20th Nov.




TE-CRG: detailed planning

ID	Task Name	Duration	Start	Finish	2017	November 2017	December 2017	January 2018	February 2018
269	7.1.3 Installation of Valve Box	41 days	Mon 11/09/17	Mon 06/11/17					
270	7.1.3.1 Mechanical	38 days	Mon 11/09/17	Wed 01/11/17					
271	7.1.3.1.1 Modification to Infra warm piping	5 days	Mon 11/09/17	Fri 15/09/17					
272	7.1.3.1.2 Warm flow meter (7FC805)	1 day	Mon 18/09/17	Mon 18/09/17					
273	7.1.3.1.3 Valve box delivery	0 days	Fri 20/10/17	Fri 20/10/17					
274	7.1.3.1.4 Positioning of Valve box	1 day	Mon 23/10/17	Mon 23/10/17					
275	7.1.3.1.5 Interconnection SM-VB	5 days	Tue 24/10/17	Mon 30/10/17					
276	7.1.3.1.6 Warm piping to valve box	2 days	Tue 31/10/17	Wed 01/11/17					
277	7.1.3.2 Local cabling and connections	10 days	Tue 24/10/17	Mon 06/11/17					
278	7.1.4 Installation of CCSB	10 days	Thu 02/11/17	Wed 15/11/17					
279	7.1.4.1 Mechanical	10 days	Thu 02/11/17	Wed 15/11/17					
280	7.1.4.1.1 Delivery and positioning of CCSB	2 days	Thu 02/11/17	Fri 03/11/17					
281	7.1.4.1.2 Connect TL1 & TL2	5 days	Mon 06/11/17	Fri 10/11/17					
282	7.1.4.1.3 Connect warm piping to CCSB	3 days	Mon 13/11/17	Wed 15/11/17					
283	7.1.4.2 Local cabling, connections & installation of CCCM rack	5 days	Mon 06/11/17	Fri 10/11/17					
284	7.1.5 Testing	2 days	Thu 16/11/17	Fri 17/11/17					
285	7.1.5.1 Pressure Test	1 day	Thu 16/11/17	Thu 16/11/17					
286	7.1.5.2 Global leak test	1 day	Fri 17/11/17	Fri 17/11/17					
287	7.1.6 Commissioning VB+CCSB (partial)	12 days	Tue 07/11/17	Wed 22/11/17					
288	7.1.6.1 Valve initialisation	9 days	Tue 07/11/17	Fri 17/11/17					
289	7.1.6.1.1 Valve Box	3 days	Tue 07/11/17	Thu 09/11/17					
290	7.1.6.1.2 CCSB	2 days	Thu 16/11/17	Fri 17/11/17					
291	7.1.6.2 Syncro Test (Valves and instrumentation)	3 days	Mon 20/11/17	Wed 22/11/17					
292	7.1.7 Installation of CCCM	11 days	Mon 20/11/17	Mon 04/12/17					
293	7.1.7.1 Mechanical	11 days	Mon 20/11/17	Mon 04/12/17					
294	7.1.7.1.1 Delivery and positioning of CCCM	2 days	Mon 20/11/17	Tue 21/11/17					
295	7.1.7.1.2 Connect CCSB Jumper	5 days	Wed 22/11/17	Tue 28/11/17					
296	7.1.7.1.3 Pumping of vacuum	2 days	Wed 29/11/17	Thu 30/11/17					
297	7.1.7.1.4 Purge and global leak test - Max operation pressure	2 days	Fri 01/12/17	Mon 04/12/17					
298	7.1.7.2 Local cabling and connections	2 days	Wed 29/11/17	Thu 30/11/17					
299	7.1.7.3 Syncro Test (Valves and instrumentation)	2 days	Fri 01/12/17	Mon 04/12/17					
300	7.1.8 Commissioning and Test of CCSB-CCCM	23 days	Tue 05/12/17	Thu 18/01/18					
301	7.1.8.1 Cryo commissioning (interlocks, SM PS, mixing chamber)	3 days	Tue 05/12/17	Thu 07/12/17					
302	7.1.8.2 Cavities cooldown to 150K, deltaT<50K	5 days	Fri 08/12/17	Tue 12/12/17					
303	7.1.8.3 LLRF testing & conditioning	0 days	Tue 12/12/17	Tue 12/12/17					
304	7.1.8.4 Cavities cooldown to 50K as fast as possible, deltaT<50K	2 days	Wed 13/12/17	Thu 14/12/17					
305	7.1.8.5 Cavities thermalization 50K	0 days	Thu 14/12/17	Thu 14/12/17					
306	7.1.8.6 Shield cooldown	5 days	Fri 15/12/17	Tue 19/12/17					
307	7.1.8.7 Cavities cooldown to 4.5 K	1 day	Wed 20/12/17	Wed 20/12/17					
308	7.1.8.8 Cavities LHe filling	0.5 days	Thu 21/12/17	Thu 21/12/17					
309	7.1.8.9 Cavities cooldown to 2K	1 day	Thu 21/12/17	Fri 22/12/17					
310	7.1.8.10 Tests at 2K (RF testing)	0 days	Fri 22/12/17	Fri 22/12/17					
311	7.1.8.11 Warm up 2K -> 4.5K	0.5 days	Fri 22/12/17	Fri 22/12/17					
312	7.1.8.12 Warm Up to 300K, deltaT<50K	4 days	Mon 08/01/18	Thu 11/01/18					
313	7.1.8.13 Removal of CCSB & CCCM	5 days	Fri 12/01/18	Thu 18/01/18					
314	7.1.8.13.1 Cut jumper connection	2 days	Fri 12/01/18	Mon 15/01/18					
315	7.1.8.13.2 Cut Service Box Connection	2 days	Fri 12/01/18	Mon 15/01/18					
316	7.1.8.13.3 Transport preparation	2 days	Tue 16/01/18	Wed 17/01/18					
317	7.1.8.13.4 Transport to BA6	1 day	Thu 18/01/18	Thu 18/01/18					




Cryomodule Slow Controls

- **Hardware is ready**
 - Installation into racks is waiting on completion of rack power and network installation
- **Slow control FESA class - standard implementation**
 - interleaved with LLRF software development



LLRF Development

- **Status: Tuner loop validated; cavity loop in test**
 - Next Cold test of cavity + tuner: Starting today!
- **Procedures & Sequencer:**
 - 2-month development starting wk 41
 - Slow Controls FESA class to be incorporated wk 45 & 46



Cold Test planning of Cryomodule

- **Cryomodule Cold Test:** Cryo planning from K. Brodsinski
 - Schedule is tight and no time for dedicated RF tests
 - Schedule has to advance a few days as evacuation of liquid should be by the 20th of Dec.

Title	Expected Start	Given Duration	Q4 / 2017														
			November 2017			December 2017					January 2018						
			K 46	WK 47	WK 48	WK 49	WK 50	WK 51	WK 52	WK 1	WK 2	WK 3	WK 4	WK 5			
▼ Cryomodule Cold Test	05 Dec 2017																
Cryo Commissioning	05 Dec 2017	3 days															
Cavity Cooldown to 150K, $\Delta T < 50K$	07 Dec 2017	5 edays															
Cooldown to 50 K, as fast as possible with $\Delta T < 50K$	13 Dec 2017	2 days															
Shield Cooldown	14 Dec 2017	5 edays															
Cavities cooldown to 4.5K	20 Dec 2017	1 day															
Filling with LHe	21 Dec 2017	0.5 days															
Cavities cooldown to 2K	21 Dec 2017	1 day															
RF Testing ?	22 Dec 2017																
Warm up 2K -> 4.5 K	22 Dec 2017	0.5 days															
M7: Crab - End of ColdTest	22 Dec 2017																
▼ M7: Crab Exit from Tests	8/1/18 08:00																
▼ M7: Crab - Exit from tests	8/1/18 08:00																
Warm up to 300K with $\Delta T < 50K$	8/1/18 08:00	3 days															
Cutting Jumper connection	11 Jan 2018	2 days															
Cutting Service box connection	15 Jan 2018	2 days															
► M7: Crab -Final alignment steps	16 Jan 2018																
▷ Transport preparation	18 Jan 2018																
CM Delivered ready for transport	19 Jan 2018																



Safety

- **Radiation Monitoring System**

- Personnel Protection system in place and tested ny RP
- Mobile monitoring system:
 - Option 1: Of the shelf system with 1 sec readout
 - Option 2: Awaiting reply from RP re fast monitoring (1 ms)

- **Access**

- **All access to M7: Contact A. Macpherson or S. Barriere beforehand**
- **Access system: In-situ control of access system starting 9th Oct.**

- **Access conditions: Radiation Protection constraints**

- BE-RF has full RF testing program from now till end of year
 - => Restricted access to vertical cryostats, RF power area, M9
 - Access to M7 (with RF testing ongoing)
 - Only possible if cryogenic trench is covered
- **For access to all RF testing or power areas:**
 - **Contact A. Macpherson or A. Castilla beforehand**
- **Implication:**
 - Install of Valve box to Service module (wk 43)=> all RF testing must stop

Still to be addressed

- **Details still to be resolved**

- Specifics of radiation monitoring installation
- Specifics of vacuum pumping line controls
- Specifics of cryo's instrumentation rack installation
- Specifics of RF Power conditioning team

- **Control room set up and workspace management**

- Organise control room so different teams can work effectively
 - RF Power, Slow controls, Alignment, LLRF

- **Planning Issues**

- Start to have regular meetings for sub-system integration
- Understand any potential issues with SM18-RF testing activities
 - Planning of co-activity in SM18 RF
- Schedule: will need to keep tight control to avoid spill over of cold test into Christmas break