

Status and Planning of HIE-ISOLDE phase 2



Y. Kadi for the HIE-ISOLDE
project team

Phase2 Installation



Phase 2A HIE-ISOLDE project:

- Additional cryomodule (CM3)
- Additional HEBT line (XT03)
- Modification of the XT02 HEBT line



2016/2017 Shutdown works




Cryo Maintenance & Repair



Third Cryomodule (CM3)
January – February




Third HEFT line (XT03)
& ISS installation



Courtesy of E. Siesling (BE/OP)

Cryo Plant Performance:



Cooldown: LHe filling of cryomodules achieved much quicker wrt 2016 and via the frame circuit only \Rightarrow proof of better LHe «quality»

Operation: \sim 100% available (one LHe loss event in CM1 caused 12 hrs downtime)

Phases	2016 2 CMs	2017 3 CMs
300K \rightarrow 5K	\approx 15 days	\approx 9 days
LHe Filling (stable)	5 days	4h for CM1&2 + 4h for CM3


REX/HIE-ISOLDE Physics Campaign:




Experiment number	Beam	Energy [MeV/u]	Beamtime [hours]
IS572	$^{94}\text{Rb}^{23+}$	6.21	140
IS619	$^{15}\text{C}^{5+} \rightarrow ^{15}\text{C}^{6+}$	4.35	245
IS558	$^{140}\text{Sm}^{34+}$	4.65	112.5
IS553	$^{142}\text{Ba}^{33+}$	3.40	23
	$^{144}\text{Ba}^{33+}$	3.40	39.5
	$^{144}\text{Ba}^{33+}$	4.20	84.5
IS659	$^{66}\text{Ge}^{16+}$	4.40	84.25
	$^{70}\text{Se}^{17+}$	4.40	13.1
IS597	$^{72}\text{Se}^{19+}$	4.40	33.5

- First stable beam delivered to the Miniball experimental station (end wk. 25)
- First radioactive ion beam (RIB) delivered (end wk. 27)
- Despite the short Physics campaign:
 - ✓ Six experiments already completed
 - ✓ Six additional experiments planned for the rest of the year

Courtesy of J.A. Rodriguez (BE/OP)



Number of High Energy experiments at ISOLDE




HIE-ISOLDE number of hours of beam

REX/HIE-ISOLDE Reliability:





- Big improvement of the reliability of the linac:
 - REX RF 2016: 8 days down because of failure of the 9gap amplifier + 4.9 % cavity trips
 - REX RF 2017: 1.3 % cavity trips
 - SRF 2016: 2.0 % cavity trips
 - SRF 2017: 12 hours because of LHe loss in CM1 + 0.5 % cavity trips



REX/HIE-ISOLDE RF downtime due to cavity trips

Courtesy of J.A. Rodriguez (BE/OP)

CM4 Assembly work




CM4 Assembly work



Courtesy of F. Formenti (EN/EA)

ISS Magnetic Shielding



Courtesy of S. Maridor (EN/ACE)

ISS Magnetic Shielding




Courtesy of K. J. Buffet (EN/EA)


Phase2 Completion YETS 2017/2018



- Additional cryomodule (CM4)



Cryo Plant Maintenance



Courtesy of F. Formenti (EN/EA)

CM4 Installation & Commissioning



ID	% Compl	Task Name	Duration	Start
757	0%	Ready for cooldown	0 days	Fri 23/03/18
758	0%	Preparation for CM4 and XLN6	15 days	Mon 18/12/17
759	0%	CM4 instrumentation cable campaign	1.8 wks	Mon 18/12/17
760	0%	Modification XT00	15 days	Mon 18/12/17
776	0%	CM4 installation in B170	18 days	Mon 22/01/18
797	0%	XT00 recommissioning	3 days	Fri 02/02/18
800	0%	Commissioning CM4	67.5 days	Thu 15/02/18
801	0%	Slow pump down	2 wks	Thu 15/02/18
802	0%	Interlock tests	1.2 wks	Thu 01/03/18
803	0%	RF, Instrumentation, ELQA tests before cool down	4 days	Thu 01/03/18
804	0%	Cooldown (all CMs)	2.5 wks	Mon 26/03/18
805	0%	Cryo tests and tuning	7 days	Fri 13/04/18
806	0%	RF conditioning above Tc	1 wk	Fri 06/04/18
807	0%	Low Level RF test (tests cold)	2 wks	Tue 24/04/18
808	0%	RF tests at 4.5 K	1 wk	Wed 09/05/18
809	0%	SC solenoid test	1 wk	Thu 17/05/18
810	0%	Heat load measurements	1 day	Fri 25/05/18
811	0%	Thermal cycles	1 wk	Fri 25/05/18
812	0%	REX	95.5 days	Mon 08/01/18
815	0%	Machine Check out and beam commissioning	7 wks	Mon 28/05/18
816	0%	Beam run Phase 2b	18.6 wks	Mon 09/07/18
817	0%	End proton run 2018	0 days	Fri 16/11/18




Detailed planning on:

<https://espace.cern.ch/HIE-ISOLDE-mgt/Presentations/Forms/AllItems.aspx>

Courtesy of F. Formenti (EN/EA)

Spare Cavities



Courtesy of W. Delsolaro Venturini (BE/RF)

