



European Organization for Nuclear Research - Organisation européenne pour la recherche nucléaire

EN Engineering Department

Update on the PSB Heating system removal

Risks and intervention proposal

21.11.2017



European Organization for Nuclear Research - Organisation européenne pour la recherche nucléaire

EN Engineering Department

PSB Heating system removal

Overview

Risks - Dust

Risks - Water

Risks – Radiation and asbestos

Risks – Access and machine protection

Areas and Workload



Proposed intervention

Scope:

- Heating system removal (terminal units, pipes, valves)

Progress report:

- Pre-VIC
- 3D integration
- Risk analysis
- Access / Machine protection
 → 11.2017
- WDP → 11.2017





European Organization for Nuclear Research - Organisation européenne pour la recherche nucléaire

EN Engineering Department

Risk analysis - Heater Unit removal in the PSB (YETS 2017-18)

PSB Heating system removal	Nr	Risk description	Preventive countermeasures	Protective countermeasures	Proba bility	IMPACT and RISK LEVEL (with properly implemented countermeasures)		
						HSE - General safety	HSE - RP	Impact on the machine & auxiliary
Overview	1.1	Spread of dust; accumulated on the surfaces of objects to be manipulated and removed. (Possibly activated dust)	· Cleaning the surfaces prior to the intervention. (cleaning)Using vacuum cleaners and tissues provided by RP	· PPE / FFP2	Likely	Moderate ACCEPTABLE	Moderate ACCEPTABLE	Moderate ACCEPTABLE
Risks - Dust			· Prior the works dust sampling and RP test	· Covering the machine with plastic foil/sheets.				
Risks - Water	1.2	Spread of dust; caused by the manipulation of pipe insulations.	· Minimise the amount of insulation removed on-site. · During the insulation removal using vacuum cleaners provided by RP.	· PPE / FFP2 · Covering the machine with plastic foil/sheets.	Likely	Moderate ACCEPTABLE	Moderate ACCEPTABLE	Moderate ACCEPTABLE

Impacts:

- Pre-intervention cleaning
- RP sampling/test
- Post-intervention cleaning
- Machine protection
- Dedicated team to waste handling and insulation removal

Risks – Radiation and asbestos
Risks – Access and machine protection
Areas and Workload
Proposed intervention



European Organization for Nuclear Research - Organisation européenne pour la recherche nucléaire

EN Engineering Department

Risk analysis - Heater Unit removal in the PSB (YETS 2017-18)

PSB Heating system removal	Nr	Risk description	Preventive countermeasures	Protective countermeasures	Probability	IMPACT and RISK LEVEL (with properly implemented countermeasures)		
						HSE - General safety	HSE - RP	Impact on the machine & auxiliary
						Overview	2.1	Water dripping; remained in the hydraulic network. (contaminated water)
Risks - Dust	2.2	Water spill; remained in the hydraulic network. (> 0.1 lit.) (contaminated water)	<ul style="list-style-type: none"> Closing pipes, immediately after disconnection. Using trays for cutting pipes and disconnecting the units. Water sampling and RP test. 	<ul style="list-style-type: none"> Collecting the water properly. Using vacuum cleaners approved to remove water provided by RP. 	Possible	Insignificant ACCEPTABLE	Low ACCEPTABLE	Moderate ACCEPTABLE
Risks - Water								
Risks – Radiation and asbestos								
Risks – Access and machine protection								
Areas and Workload								
Proposed intervention								

Impacts:

- RP sampling/test
- Waste handling (Water)
- Machine protection



European Organization for Nuclear Research - Organisation européenne pour la recherche nucléaire

EN Engineering Department

Risk analysis - Heater Unit removal in the PSB (YETS 2017-18)

PSB Heating system removal	Nr	Risk description	Preventive countermeasures	Protective countermeasures	Probability	IMPACT and RISK LEVEL (with properly implemented countermeasures)		
						HSE - General safety	HSE - RP	Impact on the machine & auxiliary
						Overview	3	Spread of asbestos; present at the duct connections in the ventilation system.
Risks - Dust								
Risks - Water								
Risks - Radiation and asbestos	6	Radiation dose (the intervention shall be conducted shortly after machine run)	<ul style="list-style-type: none"> Reducing time in "hot" areas. Working with multiple teams. WDP Work organisation, starting with less critical spots. 	<ul style="list-style-type: none"> Dose monitoring. 		N/A	Moderate ACCEPTABLE	N/A
Risks - Access and machine protection								
Areas and Workload								
Proposed intervention								

Impacts:

- Waste handling
- Sealing asbestos



European Organization for Nuclear Research - Organisation européenne pour la recherche nucléaire

EN Engineering Department

Risk analysis - Heater Unit removal in the PSB (YETS 2017-18)

PSB Heating system removal	Nr	Risk description	Preventive countermeasures	Protective countermeasures	Proba bility	IMPACT and RISK LEVEL (with properly implemented countermeasures)		
						HSE - General safety	HSE - RP	Impact on the machine & auxiliary
						Overview	4	Falling objects; terminal units, pipes, etc. to be removed and tools used for the removal.
Risks - Dust								
Risks - Water	5.1	Accidents via manipulation and transport of parts; structures, scaffolding etc. Using SCAFFOLDING	<ul style="list-style-type: none"> Scaffolding installed, manipulated and dismantled by specialists No simultaneous works during scaffolding activities 	Respecting the instruction	Likely	Moderate ACCEPTABLE	N/A	Moderate ACCEPTABLE
Risks – Radiation and asbestos	5.2	Accidents via manipulation and transport of parts; structures, scaffolding etc. Using MOBILE PLATFORM	<ul style="list-style-type: none"> CE marked platform Training for platform handling 	Respecting the instruction of the platform manual	Possible	Moderate ACCEPTABLE	N/A	Low ACCEPTABLE

Risks – Access and machine protection

Areas and Workload

Proposed intervention

Impacts:

- Scaffolding installation – only in the transfer area possible
- Mobile platform – available during LS2
- Nacelle – very limited area




**During YETS:
only transfer zones**



European Organization for Nuclear Research - Organisation européenne pour la recherche nucléaire

EN Engineering Department

- PSB Heating system removal
- Overview
- Risks - Dust
- Risks - Water
- Risks – Radiation and asbestos
- Risks – Access and machine protection
- Areas and Workload
- Proposed intervention



Area	Units to be removed [pcs.]	Piping to be removed [m]
BTM	7	130 + 15
BT	6	95 + 25
BI	3	60 + 10
1	4	20 + 20
2	3	20 + 15
3	3	20 + 15
4	5	20 + 10
5	3	30 + 15
6	3	20 + 15
7	3	20 + 15
8	3	20 + 15
9	3	20 + 15
10	3	20 + 15
11	3	20 + 15
12	3	30 + 15
13	3	30 + 15
14	3	20 + 15
15	2	30 +
16	3	20 + 15



European Organization for Nuclear Research - Organisation européenne pour la recherche nucléaire

EN Engineering Department

PSB Heating system removal

Overview

Risks - Dust


Risks - Water

Risks – Radiation and asbestos


Risks – Access and machine protection

Areas and Workload

Proposed intervention



Area	Units to be removed [pcs.]	Piping to be removed [m]	Ceiling access Scaffolding [m ²]
BTM1	2	40 + 4	25
BTM2	3	40 + 6	25
BTM3	2	50 + 4	30
BT1	3	40 + 6	30
BT2	3	30 + 15	25
BT3	-	25	20
BI1	1	20 + 5	25
BI2	2	40 + 4	25





European Organization for Nuclear Research - Organisation européenne pour la recherche nucléaire

EN Engineering Department

PSB Heating system removal
Overview
Risks - Dust
Risks - Water
Risks – Radiation and asbestos
Risks – Access and machine protection
Areas and Workload
Proposed intervention

		OPTION 1.	OPTION 2.	
YETS	Transfer area removal	6 / 16	16 / 16	[%]
	Ring removal	0 / 50	0 / 50	[%]
	Duration	2	6	[weeks]
	Access / Protection	Scaffolding	Scaffolding	-
	Staff	6	16	[persons]
LS2	Transfer area removal	10 / 16	0 / 16	[%]
	Ring removal	50 / 50	50 / 50	[%]
	Duration	9	7	[weeks]
	Access / Protection	Mobile platform	Mobile platform	-
	Staff	10	10	[persons]
Total	Total duration	11	13	[weeks]
	Total workdays	510	830	[person x day]
	Risk to the machine	Lower	Higher	-



European Organization for Nuclear Research - Organisation européenne pour la recherche nucléaire

EN Engineering Department

PSB Heating system removal

Overview

Risks - Dust

Risks - Water

Risks – Radiation and asbestos

Risks – Access and machine protection

Areas and Workload

Proposed intervention

ID	% Complete	Task Name	Duration	Start	Finish	Groups	ConsPred	Planning Contact	Qtr 1, 2018			
									Dec	Jan	Feb	Mar
120	0%	Removal of obsolete cooling pipes and heating cassettes	10.5 days	20/12/2017	01/2018	EN-CV	No	G. Petrika				
121	0%	Perform VIC	2 hrs	20/12/2017	20/12/2017	EN-ACE	No	C. Bedel				
122	0%	Evacuate the water from the pipes	0.5 days	20/12/2017	21/12/2017	EN-CV	No	121 G. Petrika				
123	0%	RP and HSE sampling and test (dust + water)	2 hrs	21/12/2017	21/12/2017	HSE-RP	No	122 G. Dumont				
124	0%	Install scaffold structures in BTM area	2 days	21/12/2017	08/01/2018	EN-EA	No	123 G. Canale				
125	0%	Cleaning and dust removal	0.5 days	08/01/2018	08/01/2018	SMB-SIS	No	124 D. Chameaux				
126	0%	Remove EN-CV infrastructure	5 days	09/01/2018	15/01/2018	EN-CV	No	125 G. Petrika				
127	0%	Dismantle scaffold (if not needed by EN-EL)	1 day?	16/01/2018	16/01/2018	EN-EA	No	126 G. Canale				
128	0%	Clean area and remove waste.	1 day?	17/01/2018	17/01/2018	EN-CV	No	127 G. Petrika				

Schedule constrains:

- Scaffolding availability
- Co-activities