



## SPS Crab Cavity Tests

SPS Infrastructure & Hardware Status



Test Goals

Foreseen MD Time

On behalf of WP4


CERN

# Since Chamonix 2017



# SM18 Tests

SM18 Tests successful !




# Overview SM18 Tests




Week: 47-48 SM18 Installation	Week: 49-51 SM18 Cool-down	Xmas TS	Week: 02-04 RF/Align Checks, Transport	Week: 4-7 SPS Installation	Week: 8-9 SPS Cool-down
-------------------------------------	----------------------------------	------------	--	----------------------------------	-------------------------------

- Cryomodule tests in SM18
  - Two cool-down cycles performed (18 W static load)
  - Moderate RF conditioning, cavity tuning & LLRF tests successfully completed
- SPS installation
  - YETS activity in BA6 already began & is on schedule
  - Missing days are now gained with night shifts HC


# SM18 Tests, Summary




RF Conditioning



LLRF



# SPS Infrastructure (YETS)




Effective duration now 7 weeks

First week (51) only partial access, extra cabling



# BA6-Surface Installation



Transformer and GHe tanks



Low Voltage distribution





IOT RF Amplifier



Faraday cage



# SPS-LLS6 Tunnel Installation



Transfer Table



Cryogenic distribution line



Valve Box





# Week 51

DAY

DAY/ NIGHT


## LSS6 CC zone:

- Dismount vacuum line
- Install heater tank
- Position VB#2
- Connect VB#2 to cryoline
- Install cameras + ODH

- Cable connectors in RAL
- Cables – 2018 campaign starts

## BA6 zone:

- Install ODH racks
- Drilling of wall for cryolines
- **Warm pipework under the false floor (Rampower)**
- Cables for electrical distribution



## TA6 zone:

- Install scaffold
- Install LN2 line and phase separator
- **Warm lines installation (Rampower)**
- Position VB#1 if possible (anyway before mid wk2)




# Expected SPS Test Sequence

What	When	MD slots
0 RF commissioning (no-beam)	Mar-Apr	~ 4 weeks
1 RF-beam synchronization	Apr-May	2-4 x 10h
2 Transparency to beam	Jun-Jul	2-4 x 10h
3 Performance & Stability	Aug-Sep	4 x 10h
4 High intensity RF operation	October	2 x 10h

- Steps 1) & 2) mandatory to declare success for the 2018 SPS tests (will be dedicated MDs)
- Due to the complex movement of “cold” cryomodule in the bypass and hardware setup, early beam commissioning is essential for MD program into 2018
- Crab-bypass is designed for full remote control: **no need for access** for MDs

# SPS 2018 (Draft) Schedule

- First MD slots in Apr 18 & May 2 foreseen




# How to synchronize Crab-RF ?

- Tuning range verification at 2K
  - Freq (400.53 – 400.78 MHz): 26 – 450 GeV
- At Injection: LSS6 – LSS3 RF synchronization
  - Beam capture with at ~10% of the voltage (26 GeV)
  - Closing of RF loops at injection plateau
  - Beam centering, crab-RF phase & RF power calibration

Cavity Parameter	Units	Value
Resonance frequency	MHz	400.6 $\pm$ 200 kHz
$V_T$ / cavity (cw)	MV	2.5
R/Q	$\Omega$	420
Low field $Q_0$	-	$4 \times 10^9$
Dynamic Load at 2.5 MV (3.4 MV)	W	5 (12)

# Sizing of RF Power (in SPS)



- Maximum required power with  $I_b = 350$  mA (200 bunches,  $N_b = 1.7 \times 10^{11}$  p/b)
- Available maximum is 40 kW including in LHC





# Is the Instrumentation Sufficient ?

- At 26 GeV, orbit response of  $\pm 20$  mm and implies  $\pm 2$  mm at 270 GeV (2.5 + 2.5 MV)
  - **BPMs:** Orbit mode resolution  $\pm 0.1$  mm, and trajectory mode  $\pm 0.4$  mm. Effect of RF non-linearity under investigation
  - **Head-tail monitor:**  $\pm 100 \mu\text{m}$  orbit resolution, we can observe a pk-to-pk  $\pm 600 \mu\text{m}$  oscillation at 270 GeV
  - **Wire-scanners:** Change in the projected emittance from  $1 \mu\text{m}$  to  $1.5 \mu\text{m}$  should be easily seen
  - **Synchrotron light monitor:** Non-destructively measure the projected emittance as a function cavity voltage



Courtesy WP13, Simulations: A. Alekou

# What is the preferred Energy ?

- Available “coast” energies (55, 120, 270 GeV)
- SPS energy ramp (26 – 450 GeV):
  - Time for Energy ramp  $\sim 2$  s  $\rightarrow$  250 kHz in freq. swing
  - Fixed crab cavity freq with beam re-tuning
- The crab kick (or tilt) inversely proportional to  $\gamma$
- Effect more visible at injection, but beam better behaved at higher energies (shorter bunches & natural emittance)
- Beam-crab commissioning majority at **injection** and use **270 GeV** coast for long term stability

\*LHC ramp:  $\sim 20$ min, 1kHz

# Transient Effects ?

- Injection & beam centering
  - Injection oscillations (mm over ? turns)
  - RF power calibration between the two cavities
- Cavity alignment strategy for LHC (+ FSI)
  - Realize (measure) the  $\pm 0.5$  mm cavity-to-cavity offset
  - Implication of large orbit shifts in LHC ( $\sim 5$  mm)
- Counter-phasing & re-phasing
  - The fastest feedback is limited to RF roundtrip delay ( $1.3 \mu\text{s}$  loop delay with  $R_{\min} = 1 \text{ M}\Omega$ )
  - Counter-phasing for a “invisibility” (ex:  $\pm 90^\circ$ ) including transient phase of energy ramp & squeeze
  - Re-phase the cavities adiabatically

# Where are we with Emittance Growth ?

- After numerous MDs over the last years
  - The sweet spot for long term behavior is 270 GeV (or 120 GeV)
  - IBS explains only part of the growth, there is a natural residual growth similar in both planes ( $\leq 0.5 \mu/\text{hr}$ ) – reproducible!
  - Chromaticity plays an important role, especially in the vertical plane
  - Identified source of de-bunching from RF feedback with low intensities
- Growth sensitive to beam energy but not to intensity, optics & initial conditions
  - A good candidate for the natural vertical emittance growth is the residual gas scattering
- Present estimate from existing crab electronics in SM18 (very noisy!)
  - Phase noise: 2 – 8  $\mu\text{m}/\text{hr}$  (bunch length: 1.0-2.0 ns)
  - Amplitude noise: 0.8 – 1.4  $\mu\text{m}/\text{hr}$  (bunch length: 1.0-2.0 ns)
  - From SM18 measurements, we expect noise to be visible

## 4) High Intensity Operation

- Beam induced failure scenarios as a function of bunch high intensity and number of bunches
  - Beam aperture near crabs needs some special attention (i.e. LHC extraction not possible)
- Cavity stability, trip rate, cavity quenches including fast transients to the beam
  - Trip scenarios are difficult to foresee, no obvious signs from SM18 until “quench field”  $\sim 3.3$  MV
- Special attention to injection & ramp (parasitic impedance to beam)
- HOM power interlock at 200 W from any of the 6 couplers (RF feedthrough limit)