

YETS 2017-2018


PS + PS SWY + TT2

Facility Coordinator:
Fernando Pedrosa (162237)

EROS contact:
Gerard Bailly (160317)



ENGINEERING
DEPARTMENT



Schedule challenges




- Regular maintenance
- De-cabling of B.353, B.359, B.368 and PS Central Ring
- Dismantling the ATP line before the Xmas break
- Replacement of 15 magnets in the TT2 line
- Installation of the new GSM cable in the PS ring and TT2
- Installation of 5 new power converters in B.355 and cabling up to the RF cavities

• Year-End Technical Stop 2017-2018

References:

- 15 weeks beam to beam stop for the LHC
- Xenon physics for the North Area
- 5 weeks for commissioning (hardware tests + cold check-out + beam commissioning) in the injectors (PSB, PS, SPS) before beam ready for the LHC
- 2 to 3 days of diagnostic tests in the injectors with machine closed

Machines	Machine access (weeks) (not including the 2 weeks of annual closure)
LINAC2	4
PSB	6.5
PS	6.5
SPS	7.5
LHC	11



- Installation of new Beam Instrumentation
- Get the machine ready for hardware commissioning by the 19th February 2018

De-cabling

- 185 Km (4313 cables) of cables removed from the 8th of January to the 12th of February 2018
- Lockout removed the 12th of February 2018 thanks to the big effort of the teams involved
- Around 10 cables detected as cut accidentally



ATP dismantling

- ECR 1885947




PS ring

- New SEMGrid in SS52 (ECR 1728236)
- New Wire Scanner in SS54 (ECR 1821271)
- New cooling connection to the BGI82
- Installation of the 80MHz Fast Tuner prototype
- New GSM cable (ECR 1705458)
- New optic fiber sensing system (ECR 1843997)
- Exchange of Septum 23, 42 and 16, and respective bake-out
- Alignment of MU73 (request from OP)
- Repair water infiltration found by OP before iTS3
- Installation of the new BTV in MU41 (ECR 1856073)
- Installation of the mini-racks needed for the WIC system
- Repair the electronics of KFA79
- Installation and test of a new PLC based interlock system for the 20MHz RF cavities



Switch Yard

- New LEIR dump (ECR 1746660)
- 5 new BPMs in the ETL line (ECR 1829177)
- Test the interference of the ITE.QDN04 magnet in the BPM ITE.BPM02
- Installation of a new pressure measurement in the ITE line (ECR 1887525)



Surface

- Installation of 5 new power converters in B.355 for the 40 and 80 MHz RF cavities (ECR 1839213)
 - Some delays were observed, and the 6th power converter (spare) is still under installation
- Removal of a old ventilation duct damaged by the wind
- Replacement of almost all racks used for the PSC02 RF cavity, installation and test of PLC interlock system



TT2

- Replacement of 15 magnets
 - F16.QDN210
 - F16.QDN215
 - F16.QDN220
 - F16.QDN230
 - F16.QDN240
 - F16.QDN250
 - F16.QDN260
 - F16.QDN270
 - F16.QDN280
 - F16.QDN310
 - F16.QDN320
 - F16.QDN330
 - F16.QDN350
 - F16.QDN370
 - F16.QDE380
- Replacement of 15 water valves
- Installation of the new GSM cable (ECR 1706376)
- Repair and re-installation of the SEM Grids F16.BSF277 and F16.MSF258



***ALL THIS WORK WAS ONLY
POSSIBLE THANKS TO THE
EFFORT OF ALL PS TEAMS***

***THANKS TO ALL PS TEAMS FOR
THE EXCELLENT WORK!***



ENGINEERING
DEPARTMENT