

FAIR Magnet Testing

*K. Sugita, A. Mierau, A. Bleile / GSI

S. Kostromin / JINR

U. Gambardella / INFN Salerno


L. Van Den Boogaard / CERN



FAIR Project and Sc Magnet Testing

• FAIR

- Facility for Antiproton and Ion Research in Europe



*Gruppo Collegato di Salerno
Sezione di Napoli
Istituto Nazionale di Fisica Nucleare*



Superconducting magnets & testing

Heavy ion synchrotron SIS100

GSI 108 Dipoles


JINR 166 Quadrupole Units

INFN/Uni. Salerno

81 Quadrupole Doublet Modules

Super Fragment Separator (Super-FRS)

CERN 24 Dipoles and 33 Multiplets



4 cryogenic test facilities

GSI: SIS100 Dipole Magnets

- Superferric, fast ramped magnet

Image: J. Hosan/GSI Helmholtzzentrum für Schwerionenforschung GmbH





The cooling capacity is
1.5kW equivalent

- Series Test Facility (STF)




Test program:

- 110 magnets to be tested
- Length: 4.3 m incl. busbars
- Weight: 3.5 ton
- 13.2 kA, 27 kA/sec.
- Electrical integrity, leak tightness
- Instrumentation (temperature sensors, helium heaters) tests
- Magnet training
- Power test (ramping) and AC loss measurements
- Helium mass flow rate measurements and hydraulic adjustment
- Geometrical measurements
- Magnetic measurements (integral field, harmonics at DC, AC)




JINR: SIS100 Quadrupole Units



- Quadrupole plus corrector magnets

- JINR Test Facility (for FAIR and NICA)





Test program:

- Electrical integrity, leak tightness
- Instrumentation tests
- Magnet training
- Power test (ramping) and AC loss measurements
- Helium mass flow rate measurements and hydraulic adjustment
- Magnetic measurements (integral field, harmonics, axis position)


166 quadrupole units to be tested, 17 configurations.
Length: 5.2 m incl. bus bars.
Weight: 1 ton

Salerno: Quadrupole Doublets



Integrated modules

Tested units (JINR) is integrated into doublet module (in Germany) and transported to Salerno, Italy.



Salerno Cryogenic Facility



- Operating temperature and phases: 4.5K He at 3-7 bar
- Cooling capacity: 16 g/s 7 bar 4.5 K, 1.5 g/s 4.5 K for leads, 17 g/s 60 K
- Power converter: 2 x 10 kA +25/-20 V (series/parallel operation)
- One feed box with HTS 20 kA current leads
- Quality control/measurement system: to be implemented


All arc and straight modules, but the special ones (total 81 QDM)
Test program is under discussion.

CERN: Super-FRS Magnets

- Dipoles

3 types

18+3+3 = 24 magnets





- Multiplets

3.2 m, 2.5 m, 3.3 m

50 ton

33 multiplets



CERN: Super-FRS Magnets

- CERN Building 180

CERN-GSI collaboration since 2012.


Table: Summary of the main performance of the test facility cryogenic system.

| Functionality / device | Performance |
|---------------------------------|---------------------------------------|
| Cooldown 293 K – 90 K / CWU1 | 9 kW cooling power, 50 g/s at 10 bar |
| Cooldown 293 K – 90 K / CWU2 | 15 kW cooling power, 50 g/s at 10 bar |
| LHe dewar capacity | 5 m ³ |
| Refrigeration/liquefaction | 1.2 kW at 4.5 K, 5.6 g/s liquefaction |
| Thermal screen cooling | 1 kW, 60 K – 70 K |
| Warm-up 90 K – 293 K / CWU1 & 2 | 15 kW heating, 50 g/s at 10 bar |



Test program:

- Electrical integrity, leak tightness
- Tests of instrumentation
- Cryogenic tests (current lead heater control, static heat load)
- Magnetic measurements (integral field, harmonics, axis position, mapping)



Summary



| | Magnets | Project Leader | Status | Project End | Remarks |
|----------------|----------------------------------|---------------------------------------|--|--------------------|--|
| GSI | SIS100 Dipoles | A. Mierau | Series testing is ongoing. | 2021 | 2 shifts foreseen in near future |
| JINR | SIS100 Quadrupole units | S. Kostromin A. Bleile | First units test is successfully done. | 2021 | In parallel, NICA magnet testing |
| Salerno | SIS100 Quadrupole modules | U. Gambardella A. Bleile (interim) | In preparation. | 2021 | Waiting a contract on the testing. |
| CERN | Super-FRS Dipoles and Multiplets | L. Van Den Boogaard K. Sugita | Commissioning. Pre-series magnet testing starts in summer 2018. | 2023 | Collaboration agreement for operation phase signed in Jan. 2018. |

International collaboration on magnet testing is a key challenge for the successful FAIR Project!



INFN Gruppo Collegato di Salerno
Istituto Nazionale di Fisica Nucleare



Thank you very much for your attention!

References



A. Mierau, et al.:

"Testing of the superconducting magnets for the FAIR Project"

<https://ieeexplore.ieee.org/stamp/stamp.jsp?tp=&arnumber=7426765>

GSI

A. Mierau et al.:

"Testing of the Superconducting Magnets for the SIS100 Synchrotron"

<https://ieeexplore.ieee.org/document/8119967/>

JINR

S. Kostromin et al.:

"Commissioning of facility for assembling and tests of superconducting

magnets"

<http://accelconf.web.cern.ch/AccelConf/ipac2016/papers/tupmb051.pdf>

CERN

A. Perin et al.:

"A new cryogenic test facility for large superconducting devices at CERN"

<http://iopscience.iop.org/article/10.1088/1757-899X/101/1/012185/meta>

H. Derking et al.:

"Study for cryogenic testing the Super-FRS magnets of FAIR in a new test facility at CERN"

<http://iopscience.iop.org/article/10.1088/1757-899X/101/1/012104>