

# WP11 technical machine interfaces working group, meeting # 1

**Daniel Schoerling** 

On behalf of the machine interface working group

CERN, 24<sup>th</sup> of April 2018

#### Mandate

- The WP11 technical interfaces working group meeting is the meeting where all aspects related to interfaces of WP11's deliverables are discussed
- If an issue concerning the WP11 interfaces is identified it will be escalated to the proper project bodies (HL-TCC, HL-PSM, MCF, HL-LHC integration meeting), groups, WP leaders or the project management
- The aim of this meeting is to ensure the compatibility of technical interfaces of WP11 and their readiness for operation
- After first successful operation of the deliverables of WP11 the work is considered completed
- Subjects in the agenda are defined in close collaboration with the relevant WPs and the other meetings (HL-TCC, HL-PSM, MCF, MP3, HL-LHC integration meeting)
- Prepare two HL-LHC Interface Specifications (IS): WP11 Point 7 11 T Dipole and WP11 Point2 Connection Cryostat Full Assembly
- Establish two Engineering Change Requests (ECR): WP11 Point 7 11 T Dipole and WP11 Point2 Connection Cryostat Full Assembly
- The outline, content and progress of the ECRs is discussed in the meeting
- The meetings will take place bi-weekly (Tuesdays, *3:15-5:15 pm*, odd weeks)



### Interfaces with other working groups

This working group shall not carry out work already done elsewhere. For example in the MCF, HL-LHC integration meeting, MP3, etc.



### **WP11 interfaces**

- Beam dynamics [WP2], M. Giovannozzi
- Collimation scenarios [WP5], S. Redaelli
- Mechanical 3D model, A. Bertarelli, L. Gentini, A. Ghezzo, Christophe Yves Mucher
- Integration model, Maria Amparo Gonzalez de la Aleja Cabana
- Cryogenics [WP9], R. van Weelderen
- Vacuum [WP12], M. Sitko, V. Baglin, G. Riddone
- Geometry and alignment [WP15], D. Missiaen, H. Mainaud-Durand
- Powering and trim circuit [WP6B], H. Thiesen, S. Yammine, M. Martino
- Trim current leads, A. Ballarino
- Machine protection, D. Wollmann
- QPS, R. Denz, D. Wollmann
- Software, M. Zerlauth, D. Wollmann
- MCF-ELQA and voltage withstand levels, F. Rodriguez Mateos

- MP3-LHC magnet circuits, powering and performance panel, A. Verweij
- Compliance to pressure equipment directive, A. Foussat
- Integration, (de-)installation [WP15], P. Fessia, M.
   Modena, Maria Amparo Gonzalez de la Aleja Cabana
- Cryo-assembly, D. Ramos
- Cold mass assembly, H. Prin
- Operation, M. Pojer
- Interconnections, J.P. Tock, H. Prin, N Bourcey
- HL-LHC Project Safety Officer (T. Otto)
- HSE (Carlos Arregui Rementeria, Jose Gascon)
- Cryo-magnet coordinator and Magnet Evaluation Board (MEB) (S. Le Naour)

#### Interfaces not discussed in the next slides:

- Transport, C. Bertone
- Energy deposition, A. Lechner
- Beam-loss monitors, A. Lechner
- DC electrical distribution, J.C. Guillaume
- 11 T electrical engineering, A. Foussat
- Storage of signals: TIMBER



#### List of participants (HI-LUMI-LHC-WP11-Interfaces)

- Vincent Baglin
- Marta Bajko
- Amalia Ballarino
- Alessandro Bertarelli
- Caterina Bertone
- Robin Betemps
- Nicolas Bourcey
- Giuseppe Bregliozzi
- Juan Carlos Perez
- Francesco Cerutti
- Gijs De Rijk
- Reiner Denz
- Beniamino Di Girolamo
- Sandrine Le Naour
- Delio Duarte Ramos
- Paolo Fessia
- Lucio Fiscarelli
- Jean-Frederic Fuchs
- Jean-Christophe Garnier
- Javier Gascon
- Massimo Giovannozzi
- Ludovic Grand-Clement
- Jean-Claude Guillaume
- Carnita Hervet
- Susana Izquierdo Bermudez
- Friedrich Lackner
- Anton Lechner
- Helene Mainaud-Durand
- Michele Martino



- Matthias Mentink
- Dominique Missiaen
- Michele Modena
- Thomas Otto
- Arnaud Pascal Foussat
- Mirko Pojer
- Herve Prin
- Rosario Principe
- Stefano Redaelli
- Carlos Arregui Rementeria
- Germana Riddone
- Felix Rodriguez Mateos
- Thomas Sahner
- Frederic Savary
- Daniel Schoerling
- Javier Serrano
- Monika Sitko
- Jens Steckert
- Hugues Thiesen
- Jean-Philippe Tock
- Ezio Todesco
- Rob Van Weelderen
- Arjan Verweij
- Gerard Willering
- Daniel Wollmann
- Samer Yammine
- Markus Zerlauth

### **Beam dynamics**

- Integrated field? Trim was discussed and finalized
- Field stability? Flux jumps?
- Field quality? Studied, non-critical
- Sagitta? Dealt with in different meetings: decision will be reported in this meeting by Massimo



### Vacuum 1/3

#### **Cold-warm transitions**

- Prototypes: 1 short +1 long DONE
- Pre-series: 2 short + 2 long IN PRODUCTION
- Series: 5 short +5 long PENDING

#### Standard beam screen bellows:


4x4 needed + spares

#### PIM MB-MB and MB-SSS version:

8x4 needed + spares

#### Short beam screen bellows:

- 30 pieces ordered at Skodock, delivery: week 21 (4-8.06)
- 10 pieces ordered at Kompaflex, delivery : week 26 (25-29.06)





### Vacuum 2/3

#### Copper Cold Line:

- Prototype: DONE
- Pre-series: 2 elements IN PRODUCTION
- Series: 6 elements IN PRODUCTION


#### Various BS types [LHC arc type but different lengths]

- LEN (7 x~ 2020 mm) 3 different types (+ spares)
- LEP (12 x~ 5300 mm) 8 different types (+ spares)
- LBH (12 x~ 6600 mm) 4 different types (+ spares)

Sector Valves and TCLD instrumentation

Detailed planning on EDMS 1889343

INPUT ON PRIORITY NEEDS according to assembly sequence





#### Vacuum 3/3

- Baking out equipment for TCLD collimator is listed in EDMS 1903950
- Baking out (~300°C) can be done while the magnet is at 1.9 K, floating (~80 K) or at ambient temperature?
- Preferred at lowest temperature: Possible? Magnet has to be emptied (He) and temperature is floating for 3 days
   → To be discussed
- What is the temperature seen by the adjacent 11 T dipole coil during bake-out?
- What is the impact on people safety?
- $\rightarrow$  Recommendation will be given by the HL-LHC PSO (Thomas Otto)




#### **Collimation scenarios**

- TCLD collimator: EDMS 1903950, p. 31
- Interfaces with cryo-magnet defined in "integration with collimator and general integration model"
- Alignment : see alignment slides
- Mock-up unit: installation foreseen in SM-I2? At this stage an integration study is foreseen. Luca Gentini is the responsible engineer for this activity. Schedule?
- Discussion on-going what to do for future tests to understand the impact of the bake-out on the temperature of the vacuum chamber in the magnet → See slides on interfaces with vacuum
- Do we need to do a bake-out test at SM18?



## Integration with collimator and general integration model





11



WP 9 provides the following functional input to the cryo-magnet team (March 14<sup>th</sup>). Considering:

- the "short- side" of the cryogenic bypass that has the least amount of magnets between it and the next hydraulic plug at the quadrupole interconnect
- that we use the 300 mbar pressure reserve as allowable extra pressure drop due to the introduction of the cryogenic bypass (see Rob's presentation at the cryostat working group)
- that with 12 x DN200 valves we normally take care of the discharge fixed at 30 kg/s at 90 K. Should those 12 be put on the "short-side" we would be independent of the cryogenic bypass hydraulics (but 12 is a lot!)
- that the mass-flow that has to pass through the bypass increases from 0 kg/s (with number of DN200 valves N200 =12) to 30 kg/s for N200 = 0
- that we should not exceed the sound velocity at the cryogenic bypass restrictive passages (such as not to choke the flow).
- only the various pressure drops through the supports (worst obstructions) and the pipe sections of the bypass-cryostat's biggest connection (so we get a bit of margin via the 2 parallel connections, which are quite full however).

Conclusion: We need a minimum of N200 > 7 on the "short-side" of the cryogenic bypass!

Aim: 8 x DN200, to be distributed over the cryostats on the "short-side" of the cryogenic bypass of which one should not be spring loaded and 7 should be spring loaded, the first DN200 valve next to the by-pass should also not be spring loaded -> Defines the exclusion area

Instrumentation as for standard dipole, but double the number -> feed-through and cards need to be available and installed


Delio has sent a first diagram to Rob, the work is on-going




### **Geometry and alignment 1/3**

- Few changes compared to main dipoles in the LHC
- IFS box position has been changed to allow for alignment: impact on spare policy: magnet cannot be turned
- The DN100 flanges on 11T cryostats have been placed between survey targets, preventing the standard LHC tool for taking roll measurements from being placed on such targets
- The solution agreed between Survey team and WP11 was to add an additional reference on the 11T magnets for the roll measurement, defined by a machined cylinder which must satisfy the following conditions:
  - The cylinder must be fixed above the double jack position.
  - The cylinder will be added at CERN (WP11 agreed to this).
  - The cylinder must be in place before the fiducialisation measurement.
  - This cylinder will be added on the plate that supports the survey socket (on the transport side and on the double jack side). The detailed solution, satisfying SU requirements, will be provided by WP11.
- Feet need to be turned around for consistency with other dipoles ->cryostat already produced, turning mich still be possilbe






Left: the initial design pointing out the IFS box that was causing an interference with space needed for the alignment of the LHC machine. Right the solution found with the new position of the IFS box.



On the left, standard LHC tool for measuring roll angle. On the right, tool interfering with the DN100.




Double jack


Cylinder placed on the plate supporting the survey socket

### Geometry and alignment 2/3, interface to WP11


- The current situation is not sufficient, not easy to manipulate
- Activation for realignment after couple of years?
- Position of alignment targets to be clarified
- Sequence of alignment: first magnets are aligned, second collimator and cryostat is aligned

Two different arrangement of jacks. On the left: TCLD.L7, L2 and R2. On the right: TCLD.R7





Interference between alignment and vacuum sector valves. On the left: extended valve. On the right: compact valve.



Interference found between TCLD jacks and Bypass cryostat jacks. Courtesy of L. Gentini


14

### Geometry and alignment 3/3: other open points


- MAD-X positons and relative position taking into account the sagitta has to be communicated to WP15: direct communication between BE/ABP and EN/SMM?
- By-pass cryostat et TCLD
  - Avant l'été les vérins rouges devraient être à nouveau testés dans une configuration « tunnel » (6 vérins dans un volume réduit) avec un poids de l'ordre de 600 kg et un outillage corrigé après des premiers tests pas très concluant. Sujet suivi par Delio Duarte Ramos et Patrick Bestmann A suivre : modification was done!
  - En décembre, il y avait encore des discussions pour l'intégration des vérins
- Aimant LEP et 11T :
  - Demande pour une configuration des pieds E + S/T (+ volume d'accessibilité) en décembre 2017
  - Intégration sector valves / IFS boxes : OK
  - DN100 : Ajout d'un barreau pour mesurer le roll angle
  - Position et nombre de DN200 encore en étude : attention de conserver les lignes de visées SU libre (sans obstacle)



### **Powering of the 11T Circuit**



- The 11 T dipoles are powered in series with the main dipoles
- The baseline foresees one trim **power converter** (for two magnets/four apertures) to compensate for bumps generated by difference of transfer functions between MB and 11T




16

#### **Trim Power Converters**

**2x70mm<sup>2</sup> DC cables** (identical) per polarity. The resistance of the cables will naturally balance the current in both leads (WP17 ensure resistance variation <5%).

**Current sensors on the DC cables** to be added to be able to monitor/protect from overcurrent (>130 A).





### **11T dipole quench protection strategy**

- If one quench heater power supply fails, the heater power supply will be replaced during the next access.
- If two quench heater power supplies fail, the beam is dumped and the heater power supply is replaced.
- If one out of the sixteen heater circuits inside the magnet fails, during next long shut down the magnet will be replaced.
- If more than two circuits fail inside the magnet the individual case needs to be studied.

- If there is a quench in the RB circuit (11T or other MB) → Beam dump, Fast Power Abort (FPA) in the concerned RB circuit and the 11T trim circuit
- If there is a powering failure in RB circuit → Beam dump, Slow Power Abort (SPA) of concerned RB circuit, no action on the 11T trim circuit. The 11T PC is auto-protected.
- Switch opening request by RB PC  $\rightarrow$  Beam dump, FPA of concerned RB and trim circuit
- Powering failure in trim circuit → Beam dump, no action on concerned RB circuit. The power converter of the RB circuit is self-protected.
- Cryo-failure  $\rightarrow$  SPA on concerned main RB and trim circuits

Magnet Circuit Forum

Failure of QH

PIC requirements




### **11T Quench Heater Circuits**

 Each 11 T cryo-assembly is made out of 2 x 5.3 m magnets connected in series and protected by one standard LHC cold diode.



 The baseline protection scheme considers 2 heater circuits per coil (i.e. 4 circuits per aperture, 16 circuits per cryo-assembly).






19

### **Protection racks for the 11T**

- 16 heater power supplies per 11T dipole cryo-assembly → 4 racks in total (8 heaters power supplies per rack).
- 5 racks will be manufactured (4 in the tunnel plus 1 as a spare)  $\rightarrow$  40 heater power supply units  $\rightarrow$  4 DQLIMs



### **11T dipole electrical test criteria**

The maximum expected coil voltage at quench (V)	To ground	1450
The maximum expected convoltage at quench (v)	To quench heater	1400
Minimum design withstand coil voltage at nominal operating conditions (V)	To ground	3400
within design withstand convoltage at norminal operating conditions (V)	To quench heater	3300
Minimum design withstand soil voltage at room temperature $(\mathcal{M})$	To ground	5000
Minimum design withstand coil voltage at room temperature (V)	To quench heater	3300
Test voltage to ground for installed systems at nominal operating conditions (V)		2100
Test voltage to ground for installed systems at warm (V)		680
Maximum leakage current to ground ( $\mu$ A) – not including leakage of the test stat	ion	10
Test voltage duration (s)		30

#### Comments

- The minimum design withstand voltage at nominal operating conditions to quench heater is equal to the minimum design withstand voltage at room temperature to quench heater, as it was agreed with WP11 because the test cannot be pushed further
- The test voltage to ground for installed systems at nominal operating conditions does not follow the calculous procedure, but it follows the current test value of the RB chain.
- The maximum leakage current to ground and the test voltage duration might vary after testing the prototype before summer 2018

### Meetings on 11T Circuit in Magnet Circuit Forum

Meeting	Topics	Speakers	
Regular Meeting No. 3	11T vs QXF Quench Protection Performance	Susana Izquierdo Bermudez	
Regular Meeting No. 9	Test Results of the Thermal Impact of the Trim Current on the Bypass Diode (11T Case)	Gerard Willering	Γ
Regular Meeting No. 10	Inner Triplet and the 11T Radiation Doses	Ruben Garcia Alia	
Regular Meeting No. 11	Options for 11T Trim Powering Scheme	Samer Yammine	Ν
Regular Meeting No. 20	PIC for the 11T Trim Circuit; 11T Protection Instrumentation; 11T Trim Power Converter	Daniel Wollmann; Jens Steckert; Vicente Raul Herrero	L
Regular Meeting No. 22	11T Test Programme; 11T Trim Current Leads Status;	Frederic Savary; Lloyd Ralph Williams	
Regular Meeting No. 23	11T Powering and Protection Document	Fernando Menendez Camara	
Regular Meeting No. 29	Electrical Design Criteria for the HL-LHC Magnets and the Cold Powering Equipment	Fernando Menendez Camara	
Regular Meeting No. 30	Protection Strategy and Hardware for the 11T Trim Current Leads	Reiner Denz	ī
Regular Meeting No. 32	11T IFS	Ludovic Grand-Clement	
Regular Meeting No. 33	11T Protection Rack	Fernando Menendez Camara	
Topical Meeting No. 9	Follow-up of the Internal Circuit Review of 2017-03-17 with WP11	MCF; WP11	
Topical Meeting No. 14	Meeting : Protection of the 11T Current Leads	MCF; WP7	
HILUMI)	16 presentations dedicated to powering and protection asp 11T Dipoles in 13 meetings	ects of the Magnet Cir	cuit F

22

### **Open points at MCF & document**

#### **Open points**

- 11T dipole trim quench protection
  - Voltage taps
  - Bus-bar analysis
  - Find room for ½ rack in the RRs
- Last iteration on the 11T dipole PIC

#### **Document – working version**

- It describes the powering and protection of the 11T dipole circuit. The different elements of the circuit are described and simulations for currents and quench behaviour are shown. Measurements done on the 11T magnet are also reported. The magnet protection software and hardware specifications are discussed, as well as, case studies of normal and failure scenarios linked to the magnet circuit
- Last version of the doc: November 2017
- Once the last few open points are solved out (most likely before summer), the document will be directly updated.

EDMS no. 1764166



# MP3-LHC magnet circuits, powering and performance panel

- Documentation will be handed over from MCF once installed
- Which circuits are to be modified and added?
  - Naming convention: RB\_11?, R? (trim)
  - Databases (TIMBER, ...)
  - Layout databases
- Hardware commissioning powering tests procedures



#### Interconnections

- Installation of interconnections in the tunnel: team and structure exists: DISMAC
- LHC tunnel will be carried out by the DISMAC Special Intervention Team (Sandrine, Nicolas)
- J.-P. Tock: The design, the procedures, components and validations are NOT part of DISMAC and my
  understanding is that the interconnections will be developed within the WP11 activities
- Procedures to be sent to the HL-LHC PSO (Thomas Otto) for verification



### Integration, (de-)installation



EDMS NO. REV. VALIDITY 1904996 1.0 Released REFERENCE : INTEGRATION

#### HL-LHC INTEGRATION REPORT FOR INSTALLATION APPROVAL

#### WP11: POINT2 CONNECTION CRYOSTAT FULL ASSEMBLY INTEGRATION STUDY

#### Abstract

This document provides a general description of the Connection Cryostats (CC) integration in the LHC Machine for the HL-LHC new configuration. Installation of this equipment is planned for the Long Shutdown 2 (LS2). The document cover also some aspects of the integration of the TCLD collimator that will be mounted on the CC bypass. More information on the TCLD collimators Integration study can be found in document EDMS 1903950.

#### It contains

2018-02-15

- Position of the new equipment installation and modification.
- Overview of the present and future configuration in the area under study.
- Description of necessary modifications in order to fulfil the requirements for the HL-LHC layout as in . reference baseline EDMS 1833445 - High-Luminosity Large Hadron Collider (HL-LHC) - Technical Design Report V.0.1
- Impact on other equipment from integration point of view.

This document will serve as reference for the future Engineering Change Request (ECR).

This document, prepared and released by HL-LHC WP15, "Integration and (De-) Installation", is the results of contributions from several colleagues from HL-LHC Project and many other from various CEBN Departments and Groups that have analysed and studied all the integrations aspects of: new equipment, modification of the existing one as well as modification of all the needing services (electrical, cooling&ventilation, transport, general safety, RP protection, etc.).

The status of this integration study is not frozen since some points need to complete the common analysis for definition of some integration/installation technical details.

Once EDMS approval launched, the documents will follow the standard HL-LHC QA procedure for documents revision.

		TRACEABILITY	
Prepared by	: M. Gonzalez de la	Aleja (WP15)	Date: 2018-02-15
	P. Fessia (WP15); M ICL responsible)	. Modena (WP15); Y. Muttoni (as ICL responsible)	Date: 2018-02-23
Approved by	: P.Fessia (WP15 Le	ader); F. Savary (WP11 Leader)	Date: 2018-04-03
(WP 17.7); B	di Girolamo (WP1	VPDL, WP15 Team; S. Bertolasi (WP 17.2); M. Battistio 7.9); K. <u>Egras</u> (WP 17.10); T. Otto (HL-LH Safety Officer RP); M. <u>Bernardini</u> (EN-ACE); J. Gascon (HSE-OHS);	
Rev. No.	Date	Description of Changes	



REV. VALIDITY 1904620 1.0 Released REFERENCE · INTEGRATION

#### HL-LHC INTEGRATION REPORT FOR INSTALLATION APPROVAL

#### WP11: 11T DIPOLE FULL ASSEMBLY INTEGRATION STUDY

#### Abstract

+

This document provides a general description of the 11T Dipoles and TCLD integration in the LHC Machine for the HL-LHC new configuration. Installation of this equipment is planned for the Long Shutdown 2 (LS2). It contains:

- Position of the new equipment installation and modification.
- Overview of the present and future configuration in the area under study.
- · Description of necessary modifications in order to fulfil the requirements for the HL-LHC layout as in reference baseline EDMS 1833445 - High-Luminosity Large Hadron Collider (HL-LHC) - Technical Design Report V.0.1
- Impact on other equipment from integration point of view.
- This document will serve as reference for the future Engineering Change Request (ECR).

This document, prepared and released by HL-LHC WP15 "Integration and (De-) Installation", is the results of contributions from several colleagues from HL-LHC Project and many other from various CERN Departments and Groups that have analysed and studied all the integrations aspects of: new equipment, modification of the existing one as well as modification of all the needing services (electrical, cooling&ventilation, transport, general safety, RP protection, etc.).

The status of this integration study is not frozen since some points need to complete the common analysis for definition of some integration/installation technical details.

Once EDMS approval launched, the documents will follow the standard HL-LHC QA procedure for documents revision

#### TRACEABILITY

Prepared by: M. Gonzalez de la Aleja (WP15)	Date: 2018-02-14
Verified by: P. Fessia (WP15); M. Modena (WP15); Y. Muttoni (as ICL responsible) J.P.Corso (as ICL responsible)	Date: 2018-02-23
Approved by: P.Fessia (WP15 Leader); F. Savary (WP11 Leader)	Date: 2018-04-03

Distribution: HL-LHC PO, WPL, WPDL, WP15 Team; S. Bertolasi (WP 17.2); M. Battistin (WP 17.3); C. Bertone (WP 17.7); B. di Girolamo (WP17.9); K. Foraz (WP 17.10); T. Otto (HL-LH Safety Officer); C. Gaignant (HL-LHC Safety Officer); C. Adorisio (HSE-RP); M. Bernardini (EN-ACE); J. Gascon (HSE-OHS);

Rev. No.	Date	Description of Changes
0.1	2018-02-14	First draft for discussion
0.9	2018-03-09	Comments/observations from ICL responsible implemented.
1.0	2018-04-03	First Release (Version 1.0)



in October by ICL

integration)

Update is foreseen

October-November 2018

Part of ECR (chapter on

Final draft for verification and discussion This document is uncontrolled when printed. Check the EDMS to verify that this is the correct version before use

### Integration, (de-)installation

Below are listed the remaining points as of 03/2018 (Point2 Connection Cryostat FULL ASSEMBLY INTEGRATION STUDY):

- If there is any new cabling, or equipment and power/signal cabling modifications to be performed at Connection cryostat area that have not been notified yet to EN/EL, the equipment owner must formally make the request via SNOW.
- Definition of final number and location of DN200 He release valves. This has a direct impact on: The identification of the exclusion areas on the floor
- DN100: Detailed solution on the plate that supports the survey sockets on Connection cryostats will be provided by WP11 (to place the cylinder required by Survey)
- Cabling of Sector valves, and piquages needed to compressed air not listed in this document.



### Integration, (de-)installation

Below are listed the remaining points as of 03/2018 (11T DIPOLE FULL ASSEMBLY INTEGRATION STUDY):

- If there is any new cabling, or equipment and power/signal cabling modifications to be performed at 11T area that have not been notified yet to EN/EL, the equipment owner must formally make the request via SNOW.
- Final location of all necessary crates for quench detection electronics plus additional protection for trim leads at RR73 and RR77
  - Option1) Use interlocks and QPS racks or cryogenics racks
  - Option2) Install additional half-racks at RRs. Possible need of new a structure at RR77
- Definition of final number and location of DN200 He release valves. This has a direct impact on :
  - The identification of the exclusion areas on the floor.
  - Location for the LHC bridge needed at 8R7.
- DN100: Detailed solution on the plate that supports the survey sockets on 11T cryostats will be provided by WP11 (to place the cylinder required by Survey).
- Cabling of Sector valves, and piquages needed to compressed air not listed in this document.



### HSE, TSO, HL-LHC PSO

- HSE-OHS (unit attached to the DG) has to validate all cold-mass production and quality procedure documentation. HSE-OHS has the role of a notified body
- The HL-LHC PSO (Thomas Otto) ensures that all regulations are respected and followed
- Conformity assessment with respect to the Pressure Equipment Directive (PED) by module H1 (production quality assurance)



### **Cold mass assembly**

- Cold mass assembly, H. Prin
- Integration of current leads is on-going (Robin Betemps)
- Compliance to pressure directive, see next slides



### **Cryomagnet coordinator and MEB**

Approval required



### **Compliance to pressure equipment directive 1/2**



EDMS NO.	REV.	VALIDITY
1891856	3.1	DRAFT
EFERENCE	LHC-LM-ER-0001	

#### TECHNICAL NOTE

#### HL-LHC SUPERCONDUCTING MAGNETS

#### COMPLIANCE WITH PRESSURE EQUIPMENT DIRECTIVE (PED 2014/68/EU) ESSENTIAL SAFETY REQUIREMENTS

#### Abstract

Each of the HL-UEC magnet cold mass vessels will be designed, manufactured, commissioned at 1.9 K progenic temperature at CERN SM18 test facility from 2018 and installed in HL-UEC accelerator from 2019. These magnet cold masses have to comply with Safety Requirements which have been defined in the Launch Safety Agreement document EDMS #1550065. Based on these requirements, the present document makes a proposal to:

- Achieve compliance with the 2014/68/EU Pressure Equipment Directive (PED) Essential Safety Requirements (ESR);
- Describe the use of harmonized EN 13445 codes for design and manufacture of pressure equipment to comply with the PED;
- Describe the HL-LHC magnet cold masses technical documentation that describes how the applicable (ESRs) have been met;
- Identify an appropriate "intent" of assessment Modules H1 per PE directive in conjunction with the
  existing quality plan and required level of applied quality control.

Establish a roadmap for PED compliance in the case of the use of ASME Boiler & Pressure Vessel Code2 Section VIII versus the PED route plus major related codes when appropriate for the design, manufacture, inspection and acceptance testing of IMQ/KA IS AUP pressure vessels.

		TRACEABILITY	
Prepared by	y: A. Foussat (TE-M	ASC LMF)	Date: 13.12.2017
Parma (MSC		L QA), P. Ferracin (MSC-MDT), Th. Otto ( HL PSO), V. -MSC LMF), R. Principe(TE-MSC LMF), Andrea Musso UP PED officer)	Date: 31.01.2018
		MSC GL), F. Savary (TE-MSC LMF WP11 leader), E. Leader), L.Rossi (HL-LHC Project leader)	Date:
	: Jose Gascon (HS los ( TE-MSC-CMI)	E-SEE), C. Arregui (HSE SEE), S. March (HSE SEE), V. Por	ma (TE MSC-CMI), Delio
Rev. No.	Date	Description of Changes (major changes only, m	inor changes in EDMS)
Rev. No.	Date 13.12.2017	Description of Changes (major changes only, m First version, Inputs received from HL UHC QA.	inor changes in EDMSJ
1.0	13.12.2017	First version, Inputs received from HL LHC QA.	ted

#### Table 5 extract on NDT Inspection from PED compliance report

Tests	EN Standards	ASME standards	Welding Qualification	Pro	oduction	Acceptance
lesis	LA Standards	ASME standards	(if necessary)	Weld joint	Test plates /coupons (***)	Acceptance
Non destructive	e tests					
Visual inspection	EN 17637-2017	ASME Section VIII-2, 7.5.2	100%	100%	100%	EN 5817
Inspection X- ray (film) and/or UT inspection	EN 17636-1 (RT) EN 12668-1/3 (UT) EN 13588 (PAUT) EN583-6 (TOFD UT)	ASME Section VIII-2, 7.5.5	100%	100%	100%	[1] EN 5817 class B ( weld efficiency of 1)
Destructive Te	rsts (**)					
Transverse tensile test, 1 required	EN 4136 EN 10002-1	ASME Section IX, QW-150	×			[2]
Longitudinal tensile test within the weld bead 1 required	EN 5178	ASME Section DC, QW-150	×			[3]
Charpy V- Notch test (4.2 K or 77 K)	<u>150 17636-1</u>	ASME Section VIII-2, 3.11.7 : Refers to SA: 370 or ISO 148				[4]
3 required in heat affected zone	EN ISO 148-1		×			Energy > 40 J for group 8
3 required in welded metal	EN 377					
Bending test	EN 910	ASME Section IX, QW-160				
1 required normal 1 required root	150 7438		×			[5]
Macrography 1 required	EN 13639	ASME Section DK, QW-184	×		X (i)	[6] EN 5817
Micrograph 1 required	EN 13639	ASTM E3	×			[7] EN 5817
Magnetic permeability 1 required		ASTM A342	×			[8]
Specific qualification destructive test [9]						
Fracture toughness at RT, 77K*, 4.2K ( both Heat affected zone, weld material )	ASTM E 399, ASTM E813-89					>= 130 MPa.m <sup>1/2</sup>
Mnimum of 8 samples required ( 1 L, 1 T each at each temperature) ( * optional)	( or eq. ASME Section VIII Div 3)	ASTM E1820	×			for weldments at 4K
	ASTM E 1820					



### **Compliance to pressure equipment directive 2/2**

Pressure vessel PED 2014 Directive implementation status

- Mandate to coordinate the compliance and enforcement of PED/2014/68/EU directive on HL-LHC cold mass started since 12/2017
- PE requirements translated into EN13445 and ASME sec VIII div 2 codes appliance.
- Topical meetings since 01/2018 with US-AUP to clear out ASME-ISO open discrepancy and make decision on most adequate inspection requirements. On going progress on case by case welds inspection plan
- HSE-OHS as approved third party on HL-LHC to review and approve all magnet cold masses main design and manufacture files for final PED compliance;
  - HSE-SEE should confirm internal organisation of cold mass documentation review/approval to HL-LHC PSO.
- EDMS <u>1891856/3.1</u>: COMPLIANCE WITH PRESSURE EQUIPMENT DIRECTIVE (PED 2014/68/EU) essential safety requirements – Approved
- EDMS <u>1909767/3.1</u>: Equivalence table ASME vs. EN codes on NDT requirements

Status on 11T dipole :

- <u>EDMS 1711518/1.0</u> Structural analysis of LMBH <u>11T DS Dipole magnet cold mass</u> done according to the new European harmonised standard EN 13445 in compliance with European Pressure Equipment Directive 2014/68/EU (EDMS 1711518/1.0)
- On going UT qualification process on longitudinal cold mass welds, to be approved. No possible RT on end covers circumferential welds but past LHC inspection specification of 100% RT from qualification to 5% during production
   Topic under discussion extended to WP3.

FROJECT 11T NDT Inspection plan and cold mass manufacture files to be approved by HSE-OHS.

### **HL-LHC Interface Specifications (IS)**

Template available: EDMS 1398340

1. Purpose

2. Applicable Documents

3. External Interface Requirements

3.1 Identification

3.2 Requirements (to be repeated *n*-times for each interface)

3.2.1 Physical data

3.2.2 Functional data

4. Internal interface requirements

4.1 Identification

4.2 Requirements

4.2.1 Physical data 4.2.2 Functional data

5. Annex

6. References



### **Engineering Change Request**

Approval chain:

- TCC (HL-LHC)
- LMC (LHC) via Anne-Laure Perrot
- Beniamino Di Girolamo and Isabel Bejar Alonso: First draft due mid of May
- To be discussed today when content can be made available



ENGINEERING CHANGE REQUEST

#### WP11 Point7 11 T Dipole


BRIEF DESCRIPTION OF THE PROPOSED CHANGE(S):

The operation with proton and ion beam at both nominal and ultimate intensities requires a large Hadron Collief (LHC) collimation upprade with additional collimators needed in the warm insertions and in the dispersion suppression (DS) regions. A free longitudinal space of about 3.5 m is sufficient for additional collimators and can be provided by substituting one 14.3 m long 3.31 T LHC main dipole (MB) with a pair of 3.5 m-long 11T dipoles. These twin-spectrure dipoles will operate IN SERIES with the main dipoles diverters are integrated strength of 119 T\_ma it the nominal operation current of 11.85 LA. The operation field level of about 11 T calls for magnets based on the Nb3n superconductor.

DOCUMENT RREPARED BY: Daniel Schoerling et al.	DOCUMENT TO BE CHECKED BY: HiLumi-WP11-Integration	DOCUMENT TO BE APPROVED BY: P. Collier (on behalf of LMC) L. Rossi (on behalf of the HL-LHC project
Daniel Schoening et al.	income we if integration	(on behalf of LMC) L. Rossi
		L. Rossi
		(on behalf of the HL-LHC projec
	DOCUMENT SENT FOR INFORMATION TO:	
[List of persons to whom t	he document is sentj	
SU	MMARY OF THE ACTIONS TO BE UNDERTAK	EN:
[List the main actions to b	e undertaken]	
Last the main actions to b	e undertakenj	

Note: When approved, an Engineering Change Request becomes an Engineering Change Order

This document is uncontrolled when printed. Check the EDMS to verify that this is the correct version before use





### Structure of ECR (similar structure for both)

### Existing situation (D. Schoerling) Editor: D. Schoerling, content provider in brackets Description (with a focus on the deviation from the current status, once installation is done)

- - 2.1 Reason for the change (D. Schoerling)
  - 2.2 Integration (P. Fessia, final draft v0.9 released, v1.0 to be released Oct.-Nov. 2018)
  - 2.3 Beam dynamics (integrated field, field quality, field stability) (M. Giovannozzi)
  - 2.4 Vacuum modifications (M. Sitko)
  - 2.5 Cryogenics modifications (R. van Weelderen)
  - 2.6 Geometry and alignment modifications/changes (H. Mainaud)
  - 2.7 Powering of the mains and trim circuit (H. Thiesen, S. Yammine, draft description 2.1-2.7; EDMS 1664166)
  - 2.8 11 T dipole circuit power and protection modifications (D. Wollmann, F. Rodríguez: draft available)

2.8.1 Introduction to changes in the quench protection hardware

2.8.2 Changes to the guench detection system

- Hardware a.
- b. Cabling
- Location C.
- d. Interlocks
- Controls e.
- 2.8.3 Changes to the n-QPS
  - Hardware and location a.
  - Cabling b.
  - Configuration C.
  - d. Controls



#### **Structure of ECR**

2.8.4 Changes to the rack containing the Heater Discharge Units

a. Hardware and implications

b. Location

2.8.5 Changes to Powering Interlock System (PIC)

2.8.6 Protection of trim current leads

2.8.7 Cabling

3. Impact

3.1 Impact on items/systems

3.1.1 LHC Layout (WP15/EN-ACE)

3.1.2 WP 11 drawings (D. Schoerling)

3.1.3 Powering of the mains and trim circuits (H. Thiesen, S. Yammine, draft available)

3.2 Impact on utilities and services (short concise tabular description of impact)

3.2.1 Electrical distribution (J.C. Guillaume)

3.2.2 Electrical cable pulling (any one concerned, please provide input to D. Schoerling)

3.2.3 DEC/DIC (please forward any request to D. Schoerling)

3.2.4 Racks (please forward any need to D. Schoerling)

3.2.5 Vacuum (short list of impact, to not repeat the description 3.3)

3.2.6 Special transport/handling (C. Bertone)

3.2.7 Temporary storage (?)

3.2.8 Alignment and positon (H. Mainaud)

3.2.9 GSM/WIFI networks: Should be available during installation?

3.2.10 Cryogenics (R. van Weelderen) ->Continuation next slide



37

#### **Structure of ECR**

4. Impact on cost, schedule and performance

4.1 Impact on cost (F. Savary)

4.1.1 Detailed breakdown of the change cost

4.1.2 Budget code

4.2 Impact on schedule (F. Savary)

4.2.1 Proposed manufacturing schedule

4.2.2 Proposed test schedule

4.2.3 Proposed installation schedule

4.2.4 Contingency and risk

4.3 Impact on performance

4.3.1 Dynamic aperture, impedance, e-cloud, etc. (M. Giovannozzi)

4.3.2 Optics/MADAX (M. Giovannozzi)

4.3.3 Machine protection (D. Wollmann)

4.3.4 Cryogenics (R. van Weelderen)

4.3.5 MP3 (A. Verweij)

4.3.6 Operation (M. Pojer)

5. Impact on operational safety (T. Otto)

6. Worksite safety (T. Otto)

6.1 Organization

6.2 Regulatory tests

6.3 Particular risks

7. Follow-up of actions by the technical coordinator (?)

