

Civil Engineering Summary

Cost drivers, Risk factors, Schedule for preparatory phase

FCC Week 2019 Brussels

27 June 2019

J. Osborne, A. Tudora





Civil Engineering study progress

- □ Overview of civil engineering for baseline footprint
- □ HE-LHC Civil Engineering developments
- □ Risk factors and cost drivers
- □ Schedule for preparatory phase
- □ Ongoing work and future steps






CE study progress

Cost and schedule estimate compatible with the CDR baseline for all 3 machines: FCC-hh, FCC-ee and FCC-eh Refinement of results (fire compartments, caverns spacing) Additional ILF studies (cash flow, spoil volume per site, HL-LHC cost comparison)	HE-LHC Requirements gathered from cryogenics, electrics and HVAC, which determined the modifications needed for HE- LHC for civil engineering Cost estimate produced	Spoil ManagementStudy of the molasses re-use (approx. 9 million cubic meters of spoil)Samples tested from HL-LHC sites	Optimisation of tunnel alignmentTunnel layout optimisation based on geology, shafts depth, construction risks and surface sitesPotential surface areas identified following first review with host states	 Ongoing work: Surface site investigation Site investigation planning Spoil management study Transfer line design
CONSULTING ENGINEERS May 2018	Aug. 2018	MONTAN UNIVERSITÄT WWWU.UNILEOBEN.AC.ATSep. 2018Dec	. 2018 Jan Jui	ne 2019 Ongoing
CERN Future Circular Co FCC Week 2019, F Alexandra Tudora	ollider Study Brussels	CDR volumes European Strat Particle	submitted to egy update for	



FCC civil engineering overview

Underground civil infrastructure for FCC - 3D schematic (not to scale)



Future FCC W Alexar




CDR baseline footprint

70km

60kn

80km

90km



^{40km} Distance along ring clockwise from CERN (km)

97.75km tunnel circumference

10km

~90 % molasse – suitable ground for tunneling. Only one sector in limestone.

3720 m sum of shaft depths

558 m deepest shaft (F): proposed to be replaced with an inclined tunnel

30km



200m

Okn

Geology Intersected by Tunnel


Future Circular Collider Study FCC Week 2019, Brussels Alexandra Tudora


Geology Intersected by Section

20km

Machine tunnel cross sections and lining concepts

Lining Type 1





Lining types 2


- TBM tunnel in jointed molasse with high risk of groundwater infiltration
- In sectors where there is relatively low rock cover to the water bearing moraine deposits
- Precast concrete thickness: 30cm

Lining type 3 (under Geneva Lake)

- Precast concrete thickness: 45cm
- · Segments with higher steel bar density

Lining type 4












Construction Strategy




2) Mined tunnels (blue)






CÉRN

Construction Schedule



HE-LHC civil engineering developments





Future Circular Collider Study FCC Week 2019, Brussels Alexandra Tudora

HE-LHC tunnel crosssection showing enlargement for fire door (548 m spacing)

0600


1100

Ø3800

Ø350

910

HE-LHC civil engineering developments



Preliminary cost estimate produced for civil engineering: ~300 MCHF

- Civil Engineering 300 MCHF, 4%
- Technical Infrastructure 800 MCHF,11%
- Machine 5000 MCHF, 69%
- Injector & transfer lines 1100 MCHF, 15%


For HE-LHC modifications to existing LHC infrastructure are required to house a new accelerator:

- New cryogenic caverns and electrical alcoves
- New access shafts
- New buildings for cryogenics, electrical and ventilation equipment
- Installation of fire separation walls including extension of the tunnel envelope every 548 m
- Partial refurbishment of LHC Sector 3-4





Sector 3-4 refurbishment




Future FCC We Alexanc

Sector 3-4 refurbishment



Tunnel inspection 2019 (current condition of sector 3-4)




Continuous monitoring, maintenance and refurbishment works are necessary to extend the lifetime of the LHC tunnel for the use of a future particle collider.





Cost estimates for civil engineering


FCC integrated project cost estimate



Michael Benedikt, Physics at FCC, 4 March 2019



Cost estimates for civil engineering




*The expected accuracy range is between -30% and +50% for feasibility stage





Main risk factors and cost drivers

FCC Civil Engineering Cost Distribution



- Machine tunnel
- Shafts
- Caverns & alcoves
- Survey galleries and connections
- Surface points

Geology

3 ground types have been considered. The cost varies with the support class (eg. cost of tunneling in soft ground is generally higher)


Support class	Ground type	Material quality	Temporary support	Permanent support			
Good Rock (75%)	<u>Molasse</u> , flysch and limestone	Fresh and massive rock with none to moderate jointing	Shotcrete and rockbolts	Relatively thin permanent concrete linings lightly reinforced with steel bars, steel fibre or unreinforced			
Poor Rock (18%)	<u>Limestone</u> , flysch and molasse	Jointed and fractured rock	Highly reinforced shotcrete and rockbolts	Permanent concrete linings with medium steel bar reinforcement densities			
Soft Ground (7%)	Moraines and other quaternary and tertiary soils	Sand to clay with variable geotechnical Condition	Diaphragm walls for shafts and heavily reinforced shotcrete	Permanent concrete linings with high steel bar reinforcement densities			



Main risk factors and cost drivers

Tunnelling under Geneva Lake

- Mixshield TBM (higher cost)
- Difficulties of constructing alcoves in soft ground (high water ingress)



Machine Tunnel

Shaft F

Deep shafts

- Deepest shaft is 558m (of which 140m in moraines). Depth of the other shafts vary between 51m and 259m.
- The initial excavation for each shaft will be through the moraines.
- Baseline design is based on diaphragm walls. Equipment cost would be different if VSM / SBS machines are used.



TING EERS Inclined access at point F replacing vertical shaft



Main risk factors and cost drivers

Overburden pressure


- Tunnelling in weak rock, with high deformability and low strength, combined with high overburden (squeezing rock conditions) increases the risk of TBM immobilization.
- Understanding the geotechnical parameters of the ground is needed to assess the risk of 'squeezing rock', associated with deformations of the tunnel perimeter

Tunneling under Rhone Valley and Arve Valley

• The alignment was lowered by 20m to avoid passing trough Rhone alluviums and the moraines in Arve Valley, hence avoid changing of TBM for a relatively short distance

D Excavating in Mandallaz limestone:

- Sector H-I
- Possibility to encounter karstic features
- Water inflow
- Extended support measures have to be considered to stabilize the surrounding rock.




Model of tunnel in karstic formation





Faults

- Known faults are intersecting the tunnel layout
- Extensive site investigations are necessary previous to driving through fault zones.
- However, no major difficulties were encountered during LEP construction while crossing Allondon fault
- Pre-Alps complex faulted area, uncertain what layer the tunnel will cross (reduced advancing speed)



Encountering hydrocarbons


Potential costs arising from hydrocarbon contamination (not included in the cost estimate)





Geological uncertainty


- Information near to CERN is strong due to previous experience on LEP/LHC.
- Multiple deep boreholes in the area.
- Alignment close to limestone rockhead.
- The exact location and angle of the limestone/molasse interface undefined.
- Limestone formation known, but characteristics and locations of karsts unknown.



- Location of the interface between molasse and molasse subalpine not certain, tunnel alignment in proximity.
- Seismic and borehole information for lake crossing from proposed road tunnel, but layered nature of lake bed leads to uncertainty.
- Moraine/molasse interface not certain, cavern close to interface.
- Lack of deep boreholes in area.
- No deep borehole information available in the area.
- Complex faulted region.
- Molasse/limestone interface uncertain.

Ouaternary

Lake





1800/




Schedule for preparatory phase


CDR		Europe	an Strat	egy Upo	date 2020)				
	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
LHC operation	LS2		LHC run3		LS3			LHC Run4		
CERN feasibility	Alignm	ent optin	nisation							
Site investigations		Feasik	oility SI	Phase 1	Phase 2	Phase	3			
Consultant Contracts			act and strategy	Survey	and	Preliminary Design	Tender I	Design	Constr Des	
Construction								larket urvey	Tender a	nd Award
EIA and permitting documents	EI and permitting documentation								St cc	






Site investigations







Ongoing work and future steps



CERN F



Ongoing work and future steps

□ Continuous desktop study of geology (collaboration with geological survey public institution and engineering consultants)

Exploring GIS tools and alignment optimisation software - Workshop with industries at CERN planned in October 2019

□ Site investigations planning

□ Spoil management study

Transfer line design





Thank you for your attention!